

Validation Protocol

Title: Air Compressor IQ/OQ Final Report Number: E13-VAL-RFR-610
Owner: Patrick Owen Revision: 0

Effective Date: July 11, 2013 Page: 1 of 6



### Approvals

Signing below indicates agreement that the execution of the Installation and Operational Qualification Protocol for the Air Compressors located at 396 Smathers Street at the Repackaging facility is complete and the equipment is installed and suitable for use at that facility.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Rob Sal	7/4/13
Robert Willis	Maintenance	TODWILL	7[11]]3
Monte Plott	Production	Morlo Reeth	7/11/13
Matt Haynes	Operations	Collette Los	7/11/13
Deborah Durbin	Quality	Mula	7/11/13

A copy of the executed protocol will be attached behind this report.



Validation Protocol

Title: Air Compressor IQ/OQ Final Report Number: E13-VAL-RFR-610

Owner: Patrick Owen Revision: 0
Effective Date: July 11, 2013 Page: 2 of 6



		TABLE OF CONTENTS	Page#
APPROV	'AL PAGE		1
TABLE (	OF CONTENTS		2
I.	PURPOSE		3
II. SUMMARY		3	
III. CONCLUSION		3	
IV.	RECOMMEN	DATIONS	3
V.	REFERENCE		3
APPEND	IX I:	INSTALLATION QUALIFICATION	4
APPEND	IX II:	OPERATIONAL QUALIFICATION	6
ATTACH	IMENT I	COMPLETED IQ/OQ PROTCOL	END



#### Validation Protocol

Title: Air Compressor IQ/OQ Final Report Number: E13-VAL-RFR-610

Owner: Patrick Owen Revision: 0

Effective Date: July 11, 2013 Page: 3 of 6



#### I. PURPOSE:

The purpose of the protocol is to certify with documented evidence that the Air Compressors function as intended and are installed properly at Repackaging. This final report provides documented evidence that the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the Air Compressors at 396 Smathers Street in Waynesville, NC were executed and all acceptance criteria were met.

#### II. SUMMARY

Three air compressors supply compressed air for Giles' Repackaging facility. All 3 compressors are tied to a common header system.

The products that are impacted by this study were all Epsom Salt products manufactured by Giles Chemical. No other departments or systems were be affected by the installation or use of this equipment.

The following tests were performed in this qualification:

Installation Documentation - the serial number or asset tag number of each compressor was documented

Controls/Indicators Verification - verified and documented that the switches work properly.

Utility Verification - verified that the voltage to each compressor was correct

All Installation and Operational acceptance criteria were met as displayed in the tables in the Appendices.

#### III. CONCLUSION

The results of the completed Installation and Operational Qualification protocol show that all acceptance criteria were met. All testing results provide documented evidence that the Air Compressors are installed and operating as expected. The Air Compressors are considered to be qualified for use.

#### IV. RECOMMENDATIONS

 It is recommended that the Air Compressors located at Giles Chemical Repackaging, 396 Smathers Street, Waynesville, NC 28786 be considered qualified based on meeting the acceptance criteria of the IQ/OQ protocol.

#### V. REFERENCE:

E13-VAL-RIQ-601, Air Compressor IQ/OQ Protocol, rev 0, 6/18/2013



### Validation Protocol

Title: Air Compressor IQ/OQ Final Report Number: E13-VAL-RFR-610

Owner: Patrick Owen Revision: 0
Effective Date: July 11, 2013 Page: 4 of 6



### Appendix I - Air Compressors: INSTALLATION QUALIFICATION

#### A. Installation Qualification

#### 01. Location

#### a. Air Compressor #1:

Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)
Allow sufficient room around the machine for access doors and panels to be opened	YES
The machine must be located in an area that is adequately ventilated	YES

### b. Air Compressor #2:

Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)
Allow sufficient room around the machine for access doors and panels to be opened	YES
The machine must be located in an area that is adequately ventilated	YES

#### c. Air Compressor #3:

Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)
Allow sufficient room around the machine for access doors and panels to be opened	YES
The machine must be located in an area that is adequately ventilated	YES

### d. Air Dryer:

Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)
Allow sufficient room around the machine for access doors and panels to be opened	YES
The machine must be located in an area that is adequately ventilated	YES



### Validation Protocol

Title: Air Compressor IQ/OQ Final Report Number: E13-VAL-RFR-610

Owner: Patrick Owen Revision: 0
Effective Date: July 11, 2013 Page: 5 of 6



### 02. Equipment Identification

Equipment Identification		
Equipment	Serial or Tag Identifier	
Air Compressor #1	PX1086U03010	
Air Compressor #2	PX0413U02200	
Air Compressor #3	1173	
Air Dryer	11M-030551	

### 03. Utilities

a. Verify that unit is receiving its specified utility requirements.

	Electrical
Specified	Actual
210 – 240 V Air Compressor #1	231V
210 – 240 V Air Compressor #2	231V
210 – 240 V Air Compressor #3	231V
210 – 240 V Air Dryer	231V



Validation Protocol

Title: Air Compressor IQ/OQ Final Report Number: E13-VAL-RFR-610

Revision: 0

Page: 6 of 6

Owner: Patrick Owen
Effective Date: July 11, 2013

PREMIER MAGNESIA, ILC

APPENDIX II - Air Compressor: OPERATIONAL QUALIFICATION

### B. Operation Qualification

01. Controls Verification – to document that the Air Compressor controls work properly

Controls/Indicators Verification		
Description	Function	Did Item function properly (Yes/No)
	Air Compressor #1	
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	YES
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	YES
	Air Compressor #2	
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	YES
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	YES
	Air Compressor #3	
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	YES
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	YES
	Air Dryer	
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	YES
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	YES

### AIR COMPRESSOR: CALIBRATION VERIFICATION

Multimeter	100100221	At manufacture	Date n/a
Equipment	Serial#	Calibration Date	Calibration Due



## Validation Protocol

Title: Air Compressor IQ/OQ Protocol

Number: E13-VAL-RIQ-601

Owner: Patrick Owen Effective Date: June 18, 2013 Revision: 0

Page: 1 of 12



## Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation and Operational Qualification for the Air Compressors located at 396 Smathers Street in Waynesville, NC.

incation for the Air Compressors reconst				
Project Team Member	Functional Area	Signature	Date	
Patrick Owen	Engineering	Pastel	6/18/13	
Robert-Willis Hills Lester Portun	Maintenance	Loston Parton	6-19-13	
Monte Plott	Production	Morlo Rott	6/18/13	
Matt Haynes	Operations	alphos	6/19/13	
Deborah Durbin	Quality	Develin	4/18/13	

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



### Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0
Effective Date: June 18, 2013 Page: 2 of 12



	TABLE OF CONTENTS	Page#
APPROVAL PAGE		1
TABLE OF CONTEN	VTS	2
I. PURPOS	TE CONTRACTOR OF THE PROPERTY	3
II. BACKG	ROUND	3
III. OVERVI	ŒW	3
IV. SYSTEM	I DESCRIPTION	3
V. SCOPE		3
VI. ROLES	AND RESPONSIBILITIES	3
VII. TEST PI	ROGRAM	4-5
A INST	ALLATION QUALIFICATION	4
B OPERATIONAL QUALIFICATION		5
VIII. CALIBR	ATION	5
ATTACHMENT I:	INSTALLATION QUALIFICATION	6-7
ATTACHMENT II:	OPERATIONAL QUALIFICATION	8
ATTACHMENT IV CALIBRATION DATA SHEET		9
ATTACHMENT V: PROTOCOL DEVIATION REPORT LOG		10
ATTACHMENT VI:	PROTOCOL DEVIATION REPORT	11
ATTACHMENT VII SIGNATURE IDENTIFICATION LOG SHEET		12



### Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0

Effective Date: June 18, 2013 Page: 3 of 12



### I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Air Compressors are installed and function as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the Air Compressors located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

### II. BACKGROUND:

Many of the automated packaging machines at the Repackaging facility use compressed air for operating purposes. Giles has installed 3 compressors, tied to a common header system, to provide air for all of these machines.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

### III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation – the serial number or asset tag number of each compressor will be documented.

Utility Verification - the voltage to each compressor will be documented and verified to be correct.

Control / Operation Verification - the controls will be verified

### IV. SYSTEM DESCRIPTION:

- A. The system consists of 3 air compressors and an air dryer. These are all tied into a common header system.
- B. Description of Operation
  - 01. The air compressors are started by pressing the "on" button and are stopped by pressing the "off" button.
  - 02. The air dryer is started by pressing the "on" button and are stopped by pressing the "off" button.

### V. SCOPE

The Installation and Operational Qualification protocol is intended to certify with documented evidence that the air compressor system is installed properly and functions as desired by Giles..

### VI. ROLES AND RESPONSIBILITIES

- 1. Engineering
  - Write and issue the protocol
  - Investigate protocol deviation reports



### Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Revision: 0 Owner: Patrick Owen Page: 4 of 12 Effective Date: June 18, 2013



- Execute the IQ and OQ.
- \* Review raw data and originate interim notification to Quality Assurance
- Write and route the final report
- 2. Quality Assurance
  - Review and approve the protocol.
  - Review and approve raw data and notifications.
  - Review, approve, and store the final report.
- 3. Maintenance
  - ❖ Provide Equipment Manuals, if available, to execute operational qualification.
  - Review and approve the protocol.
  - Assist with executing the IQ and OQ if needed.
  - Review and approve raw data and notifications.
  - Review and approve the final report
- 4. Production
  - Review and approve the final report.

#### VII. TEST PROGRAM

## A. INSTALLATION QUALIFICATION

### Objective

The objective of the installation verification is to document each piece of Air Compressor equipment.

## Equipment/Materials

Air Compressors

Air Dryer

Ideal Digital Multimeter Model #61-340 (SN 100100221)

### Procedure

Perform each listed below for Air Compressors and Air Dryer

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of each piece of each compressor and air dryer
- Utilities



### Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 5 of 12 Effective Date: June 18, 2013



o Electrical Requirements: Verify that instrument is receiving its specified Voltage.

## Acceptance Criteria

If the voltage is correct, each piece is uniquely identified, and sufficient access for all doors and panels is available, the Air Compressors will be considered installed properly.

## B. OPERATION QUALIFICATION

### **Objective**

The objective of Controls Verification is to document that the Air Compressors operate as needed by Giles. The controls will be operated to test the ability of the Air Compressors to be started and stopped as needed.

## Equipment/Materials

Air Compressors

Air Dryer

### Procedure

Start and stop each compressor and air dryer with the start and stop buttons. Verify function.

## Acceptance Criteria

If the air compressors and air dryer start and stop then the controls are considered to be operationally qualified.

#### CALIBRATION VIII.

Verify that all instrumentation that requires calibration is calibrated.

Ideal Digital Multimeter Model #61-340 (SN 100100221)



## Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Owner: Patrick Owen Revision: 0

Page: 6 of 12 Effective Date: June 18, 2013



Air Compressors: INSTALLATION QUALIFICATION

## A. Installation Qualification

### 01. Location

### a. Air Compressor #1:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for access doors and panels to be opened	Yes	Der	6/20/13
The machine must be located in an area that is adequately ventilated	Ye5	P30	6/20/13

### b. Air Compressor #2:

V Comp	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for access doors and panels to be opened	Yes	PSo	6/20/13
The machine must be located in an area that is adequately ventilated	Yes	Per	6/20/13

### Air Compressor #3:

LOCATION				
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date	
Allow sufficient room around the machine for access doors and panels to be opened	Yes	PEN	6/20/13	
The machine must be located in an area that is adequately ventilated	Yes	per	6/20/13	

### d. Air Dryer:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for access doors and panels to be opened	Yes	PSV	6/20/13
The machine must be located in an area that is adequately ventilated	Yes	PSo	6/20/13



### Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Owner: Patrick Owen Effective Date: June 18, 2013

Revision: 0 Page: 7 of 12



### 02. Equipment Identification

	Equipment Identific	ation	
Equipment	Serial or Tag Identifier	Verified By	Date
	Manual-Line#1	, per bleilly	
Air Compressor #1	PX1086UD3010	Pgo	6/21/13
Air Compressor #2	PX0413UDZZOO	PSV	6/21/13
Air Compressor #3	1173	pso	6/21/13
Air Dryer	11M-030551	PSV	6/21/13
Comments:			

03. Utilities

a. Verify that unit is receiving its specified utility requirements.

Specified	Actual	Verified By	Date
210 – 240 V Air Compressor #1	231V	par	6/21/
210 – 240 V Air Compressor #2	731V	p3c-	6/21/
210 – 240 V Air Compressor #3	231V	PSo	6/21/1
210 – 240 V Air Dryer	231/	750	6/21/

Date:



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0

Effective Date: June 18, 2013 Page: 8 of 12



Air Compressor: OPERATIONAL QUALIFICATION

### B. Operation Qualification

01. Controls Verification - to document that the Air Compressor controls work properly

	Controls/Indicators Verificatio	n.		
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	Air Compressor #1			
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	Yes	per	6/20/13
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	Yes	Pa	6/20/13
	Air Compressor #2			
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	Yes	P90	6/20/13
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	Yes	Pg	6/20/13
	Air Compressor #3			
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	Yen	P30	6/20/13
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	Ve5	PSO	6/21/3
	Air Dryer			
On Switch	With line power to the machine, does pushing the On Switch cause the machine to start?	Yes	P50	6/20/1
Off Switch	With line power to the machine, does pushing the Off Button cause the machine to stop?	Ye5	P30	6/20//>
Comments:			And the second s	

1 6/20/13

Reviewed By:

Data

(-)



## Validation Protocol

Title: Air Compressor IQ/OQ Protocol

Number: E13-VAL-RIQ-601 Revision: 0 Owner: Patrick Owen

Effective Date: June 18, 2013

Page: 9 of 12



## MANUAL LINES: CALIBRATION VERIFICATION

Equipment Serial #	Calibration Date	Calibration Due Date	Verified By	Date
Multimeter /00/00721	cut monufacture	NA	per	6/20//3



Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 10 of 12 Effective Date: June 18, 2013



## ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
Comment			
Comments:			



X.

### GILES CHEMICAL ~ PREMIER MAGNESIA

### Validation Protocol

Title: Air Compressor IQ/OQ Protocol

Number: E13-VAL-RIQ-601

Owner: Patrick Owen

Prepared By:

Effective Date: June 18, 2013

Revision: 0

Page: 11 of 12



Į	PROTOCOL DEVIATION	REPORT (PDR)
`		
		General Information
System N		Protocol Number:
Deviation	`	Protocol Step & Page No.:
		<u>Instructions</u>
1. T	The validation specialist assignor example, 001, 002, etc. ca	ns a sequential report number for each deviation with a specific protocol.  n be easily referenced in a report.
2. F	Reference the relevant protoco	ol number, step and page number of the noted deviation above.
3. (	Complete the below listed sec	tions. If necessary, use additional pages and attach any supporting info.
	nclude the original PDR(s) w Leport.	ith the protocol as an attachment. Summarize the impact of the deviation in the Validation
Investigat	ion Evaluation and Results:	
Corrective	Action and Resolution:	
Overall In	vestigation Review:	Dev 6/20/13



# GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0

Effective Date: June 18, 2013 Page: 12 of 12



#### ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
Patinch, Ower	Process Eigneer	Post So a .	PSV	6/20//3
brook Vaughr	Quality Assor.	Brook Vauch	BN	7813
Robert D. Wicis	MAINT	120 Wille	~d~	7/8/13