

Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601
Owner: Patrick Owen Revision: 0

Owner: Patrick Owen Revision: 0
Effective Date: June 18, 2013 Page: 1 of 12



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation and Operational Qualification for the Air Compressors located at 396 Smathers Street in Waynesville, NC.

| Project Team Member | Functional Area | Signature | Date |
|------------------------|-----------------|---------------|---------|
| Patrick Owen | Engineering | Parotech | 6/18/13 |
| Robert-Willis 6/19/3 | Maintenance | Loston Partin | 6-19-13 |
| Monte Plott | Production | Montes Rott | 6/18/13 |
| Matt Haynes | Operations | alle | 6/19/13 |
| Deborah Durbin | Quality | Delulin | 6/18/13 |

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Revision: 0 Owner: Patrick Owen

Effective Date: June 18, 2013 Page: 2 of 12



| | | TABLE OF CONTENTS | Page# |
|---|-----------------------------|----------------------------|-------|
| APPROVAL | PAGE | | 1 |
| TABLE OF | CONTENTS | | 2 |
| I. | PURPOSE | | 3 |
| II. | BACKGROU | ND | 3 |
| III. | OVERVIEW | | 3 |
| IV. | SYSTEM DE | SCRIPTION | 3 |
| V. : | SCOPE | | 3 |
| VI. ROLES AND RESPONSIBILITIES | | 3 | |
| VII. TEST PROGRAM | | 4-5 | |
| Α | INSTALL | ATION QUALIFICATION | 4 |
| I | B OPERATIONAL QUALIFICATION | | 5 |
| VIII. | CALIBRATI | ON | 5 |
| ATTACHMI | ENT I: | INSTALLATION QUALIFICATION | 6-7 |
| ATTACHMENT II: OPERATIONAL QUALIFICATION | | 8 | |
| ATTACHMENT IV CALIBRATION DATA SHEET | | 9 | |
| ATTACHMENT V: PROTOCOL DEVIATION REPORT LOG | | 10 | |
| ATTACHMENT VI: PROTOCOL DEVIATION REPORT | | 11 | |
| ATTACHMENT VII SIGNATURE IDENTIFICATION LOG SHEET | | 12 | |



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0
Effective Date: June 18, 2013 Page: 3 of 12



I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Air Compressors are installed and function as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the Air Compressors located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

II. BACKGROUND:

Many of the automated packaging machines at the Repackaging facility use compressed air for operating purposes. Giles has installed 3 compressors, tied to a common header system, to provide air for all of these machines.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation – the serial number or asset tag number of each compressor will be documented.

Utility Verification – the voltage to each compressor will be documented and verified to be correct.

Control / Operation Verification - the controls will be verified

IV. SYSTEM DESCRIPTION:

- A. The system consists of 3 air compressors and an air dryer. These are all tied into a common header system.
- B. Description of Operation
 - 01. The air compressors are started by pressing the "on" button and are stopped by pressing the "off" button.
 - 02. The air dryer is started by pressing the "on" button and are stopped by pressing the "off" button.

V. SCOPE

The Installation and Operational Qualification protocol is intended to certify with documented evidence that the air compressor system is installed properly and functions as desired by Giles..

VI. ROLES AND RESPONSIBILITIES

- 1. Engineering
 - Write and issue the protocol
 - Investigate protocol deviation reports



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0
Effective Date: June 18, 2013 Page: 4 of 12



- * Execute the IQ and OQ.
- * Review raw data and originate interim notification to Quality Assurance
- ❖ Write and route the final report
- 2. Quality Assurance
 - * Review and approve the protocol.
 - Review and approve raw data and notifications.
 - Review, approve, and store the final report.
- 3. Maintenance
 - Provide Equipment Manuals, if available, to execute operational qualification.
 - Review and approve the protocol.
 - Assist with executing the IQ and OQ if needed.
 - Review and approve raw data and notifications.
 - Review and approve the final report
- 4. Production
 - Review and approve the final report.

VII. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document each piece of Air Compressor equipment.

Equipment/Materials

Air Compressors

Air Dryer

Ideal Digital Multimeter Model #61-340 (SN 100100221)

Procedure

Perform each listed below for Air Compressors and Air Dryer

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of each piece of each compressor and air dryer
- Utilities



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0

Effective Date: June 18, 2013 Page: 5 of 12



Electrical Requirements: Verify that instrument is receiving its specified Voltage.

Acceptance Criteria

If the voltage is correct, each piece is uniquely identified, and sufficient access for all doors and panels is available, the Air Compressors will be considered installed properly.

B. OPERATION QUALIFICATION

Objective

The objective of Controls Verification is to document that the Air Compressors operate as needed by Giles. The controls will be operated to test the ability of the Air Compressors to be started and stopped as needed.

Equipment/Materials

Air Compressors

Air Dryer

Procedure

Start and stop each compressor and air dryer with the start and stop buttons. Verify function.

Acceptance Criteria

If the air compressors and air dryer start and stop then the controls are considered to be operationally qualified.

VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

• Ideal Digital Multimeter Model #61-340 (SN 100100221)



Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Revision: 0 Owner: Patrick Owen Page: 6 of 12 Effective Date: June 18, 2013



Air Compressors: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

a. Air Compressor #1:

| - | LOCATION | | |
|---|---|-------------|------|
| Distance Criterion | Is the current area sufficient to open the access without obstructions (Yes/No) | Verified By | Date |
| Allow sufficient room around the machine for access doors and panels to be opened | | | |
| The machine must be located in an area that is adequately ventilated | | | |

b. Air Compressor #2:

| | LOCATION | |
|---|---|------------------|
| Distance Criterion | Is the current area sufficient to open the access without obstructions (Yes/No) | Verified By Date |
| Allow sufficient room around the machine for access doors and panels to be opened | | |
| The machine must be located in an area that is adequately ventilated | | |

Air Compressor #3:

| | LOCATION | | |
|---|---|-------------|------|
| Distance Criterion | Is the current area sufficient to open the access without obstructions (Yes/No) | Verified By | Date |
| Allow sufficient room around the machine for access doors and panels to be opened | | | |
| The machine must be located in an area that is adequately ventilated | | | |

d. Air Dryer:

| | LOCATION | | |
|---|---|-------------|------|
| Distance Criterion | Is the current area sufficient to open the access without obstructions (Yes/No) | Verified By | Date |
| Allow sufficient room around the machine for access doors and panels to be opened | | | |
| The machine must be located in an area that is adequately ventilated | | | |



Validation Protocol

Number: E13-VAL-RIQ-601 Title: Air Compressor IQ/OQ Protocol

Revision: 0 Owner: Patrick Owen Page: 7 of 12 Effective Date: June 18, 2013



02. Equipment Identification

| Equipment Identification | | | | | |
|--------------------------|--------------------------|-------------|------|--|--|
| Equipment | Serial or Tag Identifier | Verified By | Date | | |
| | Manual Line #1 | | | | |
| Air Compressor #1 | | | | | |
| Air Compressor #2 | | | | | |
| Air Compressor #3 | | | | | |
| Air Dryer | | | | | |
| Comments: | | | | | |

03. Utilities

a. Verify that unit is receiving its specified utility requirements.

| | Electrical | | |
|-------------------------------|------------|-------------|------|
| Specified | Actual | Verified By | Date |
| 210 – 240 V Air Compressor #1 | | | |
| 210 – 240 V Air Compressor #2 | | | |
| 210 – 240 V Air Compressor #3 | | | |
| 210 – 240 V Air Dryer | | | |
| Comments: | | | |

| Reviewed By: | Date: | |
|--------------|-------|--|



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen

Revision: 0

MAGNESIA, LLC

Effective Date: June 18, 2013

Page: 8 of 12

Air Compressor: OPERATIONAL QUALIFICATION


- B. Operation Qualification
 - 01. Controls Verification to document that the Air Compressor controls work properly

| | Controls/Indicators Verification | on | | |
|-------------|--|--|-------------|------|
| Description | Function | Did Item function properly (Yes/No) | Verified By | Date |
| | Air Compressor #1 | | | |
| On Switch | With line power to the machine, does pushing the On Switch cause the machine to start? | | | |
| Off Switch | With line power to the machine, does pushing the Off Button cause the machine to stop? | | | |
| | Air Compressor #2 | | | |
| On Switch | With line power to the machine, does pushing the On Switch cause the machine to start? | | | |
| Off Switch | With line power to the machine, does pushing the Off Button cause the machine to stop? | | | |
| | Air Compressor #3 | | | |
| On Switch | With line power to the machine, does pushing the On Switch cause the machine to start? | | | |
| Off Switch | With line power to the machine, does pushing the Off Button cause the machine to stop? | | | |
| | Air Dryer | | | |
| On Switch | With line power to the machine, does pushing the On Switch cause the machine to start? | | | |
| Off Switch | With line power to the machine, does pushing the Off Button cause the machine to stop? | | | |
| Comments: | | | | |

| Reviewed By: | Date: | |
|--------------|-----------|--|



Validation Protocol



Owner: Patrick Owen

Revision: 0

MAGNESIA, LLC

Effective Date: June 18, 2013

Title: Air Compressor IQ/OQ Protocol

Page: 9 of 12

MANUAL LINES: CALIBRATION VERIFICATION

| Multimeter | Equipment | Serial # | Calibration Date | Calibration Due Date | Verified By | Date |
|------------|------------|----------|------------------|-------------------------|-------------|------|
| | Multimeter | | | | | |

| Reviewed By: Date: | |
|--------------------|--|
|--------------------|--|



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0

Effective Date: June 18, 2013 Page: 10 of 12



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

| PDR# | DESCRIPTION | DATE | DATE |
|-----------|-------------|-----------|----------|
| | | INITIATED | RESOLVED |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| Comments: | | | |
| Commences | | | |
| | | | |



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0

Effective Date: June 18, 2013 Page: 11 of 12



X. PROTOCOL DEVIATION REPORT (PDR)

| | | Gene | ral Information | |
|-------------|-------------------------------------|--|----------------------------|--|
| System N | lame; | | Protoco | l Number: |
| | | Protocol St | | |
| | | | | |
| | | nssigns a sequential report nu c. can be easily referenced in | | vith a specific protocol. |
| 2. 1 | Reference the relevant pro | otocol number, step and page | number of the noted devi | ation above. |
| 3. | Complete the below listed | sections. If necessary, use | additional pages and attac | n any supporting info. |
| | nclude the original PDR(Report, | s) with the protocol as an att | achment. Summarize the | impact of the deviation in the Validation |
| Description | on of Deviation: | | | |
| | | | | |
| Investigat | ion Evaluation and Resul | ts: | | |
| Corrective | Action and Resolution: | | | |
| | | | | |
| Overall In | vestigation Review: | | | |
| | | | | |
| | | | | |
| Prepared I | Зу: | | _ Date: | CONTRACTOR COMMUNICATION CONTRACTOR CONTRACT |



Validation Protocol

Title: Air Compressor IQ/OQ Protocol Number: E13-VAL-RIQ-601

Owner: Patrick Owen Revision: 0

Effective Date: June 18, 2013 Page: 12 of 12



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

| Name | Affiliation | Signature | Initial | Date |
|----------|--|-----------|---------|------|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| 100000 | | | | |
| | | | | |
| | | | | · |
| | | | | |
| | | | | |
| THE HOLD | | | | |
| | | | | |
| | Ver annual de la constant de la cons | | | |
| | | | | |
| | | | | |
| | | | | |
| | ************************************** | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |