

Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0
Effective Date: March 2, 2016 Page: 1 of 9



Approvals

Signing below indicates agreement that the execution of the Installation, Operational, and Performance Qualification Protocol for the Epsom Salt Dryer/Cooler system located at 102 Commerce Street at the Manufacturing facility is complete and the process is validated.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	How Sale	3/2/16
Sammy Henson	Maintenance	Saldus	3/2/16
Jason Bumgarner	Production	Low	3-2-16
Matt Haynes	Operations	CHALL	3-2-16
Deborah Durbin	Quality	Mullin	3-2-16

The executed protocol will be attached behind the report.



Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0

Effective Date: March 2, 2016 Page: 2 of 9



		TABLE OF CONTENTS	Page#
APPROVA	AL PAGE		1
TABLE O	F CONTENTS		2
I.	PURPOSE		3
II.	SUMMARY		3
III.	III. CONCLUSION		3
IV. RECOMMENDATIONS		TIONS	3
V.	REFERENCE		3
APPENDI	X I:	INSTALLATION QUALIFICATION	4
APPENDI	Х П:	OPERATIONAL QUALIFICATION	7
APPENDI	X III:	PERFORMANCE QUALIFICATION	9
ATTACHI	MENT I:	COMPLETED IQ/OQ/PQ PROTOCOL	END
ATTACHI	MENT II:	USP TESTING DATA	END



Validation Protocol

Number: E16-VAL-PFR-421 Title: Dryer/Cooler Validation Final Report

Owner: Patrick Owen Revision: 0 Effective Date: March 2, 2016

Page: 3 of 9



I. **PURPOSE**

The purpose of this report is to provide documented evidence that Epsom Salt Dryer/Cooler is installed properly and functions as intended throughout its anticipated operating range. This final report provides documented evidence that the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification (PQ) for the Dryer/Cooler located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC were all executed and all acceptance criteria were met.

II. SUMMARY

The first Carman Industries Dryer Section was installed in June of 2011 and the second Dryer Section was installed in July of 2011. The Cooler Section was installed in January of 2016.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical. No other departments or systems were affected by the installation or use of this equipment.

The following tests were performed in this qualification:

Physical Installation Verification – level, voltage, presence of utilities

Controls Verification – blower controls, control valve range, shaker controls

Performance Verification – will the system produce a product with the correct Loss-on-Ignition and at a final salt temperature of less than 30 degrees C

All Installation, Operational, and Performance acceptance criteria were met as displayed in the tables in the Appendices.

III. CONCLUSION

The results of the executed protocol verify that all acceptance criteria have been met. All testing results provide documentation that the Dryer/Cooler is installed, operating, and performing as expected. The Dryer/Cooler system is considered to be validated.

IV. RECOMMENDATIONS

It is recommended that the Dryer/Cooler located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC be considered validated based on meeting all acceptance criteria of the IQ/OQ/PQ Protocol.

V. REFERENCE

E16-VAL-PIQ-421, Dryer/Cooler IQ/OQ/PQ Protocol, rev 0, 1/13/2016 Giles Chemical



Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0
Effective Date: March 2, 2016 Page: 4 of 9



APPENDIX I: DRYER/COOLER INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

LOCATION Distance Criterion	ON Is the current area sufficient to allow access without obstructions (Yes/No)
Allow sufficient room around the machine for Maintenance and Operations to perform their duties	YES

02. Level

Verify that the machine is level

LEVE	${f L}$
Unit	Is the unit level? (Yes/No)
Dryer Zone 1	YES
Dryer Zone 2	YES
Cooler	YES



Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0
Effective Date: March 2, 2016 Page: 5 of 9



03. Electrical and Plumbing

Electrical		
Specified Location	Connected Properly? (Yes/No)	
Dryer Zone 1 Blower	YES	
Dryer Zone 2 Blower	YES	
Cooler Blower	YES	
Exhaust Fan 1	YES	
Exhaust Fan 2	, YES	
Dryer Zone 1 Shaker	YES	
Dryer Zone 2 Shaker	YES	
Cooler Shaker	YES	
Plu	inbing	
Dryer Zone 1 Steam	YES	
Dryer Zone 1 Condensate	YES	
Dryer Zone 2 Steam	YES	
Dryer Zone 2 Condensate	YES	
Cooler Chill Water	YES	
Physical	Connections	
Dryer Boot in place?	YES	
Cooler Boot in place?	YES	
Sample Port on Dryer?	YES	
Sample Port on Cooler?	YES	



Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0
Effective Date: March 2, 2016 Page: 6 of 9

PREMIER MAGNESIA, LLC

04. Instrumentation

Instrumentatio	n
Specified Location	Instrument present and oriented properly (Yes/No)
Dryer Zone 1 Airbox RTD	YES
Dryer Zone 2 Airbox RTD	YES
Cooler Zone RTD	YES
Dryer Salt RTD	YES
Cooler Salt RTD	YES
Dryer Zone 1 Controller Readout	YES
Dryer Zone 2 Controller Readout	YES
Cooler Controller Readout	YES

05. Utilities

a. Verify that unit is receiving its specified utility requirements.

UTILITIE	S	
Electrical		
Specified	Actual	
460 V +/- 20V Drive Panel 1	468 V	
460 V +/- 20V Drive Panel 2	468 V	
115V +/- 10 for Controls	119 V	
Air		
Air Present for Control Valves?	YES	
Steam		
Steam Supply Drying Present?	YES	
Condensate Return Present?	YES	
Cooling Water Present?	YES	



Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0
Effective Date: March 2, 2016 Page: 7 of 9



APPENDIX II: DRYER/COOLER OPERATIONAL QUALIFICATION

B. Operational Qualification

01. Steam Coil

Description	Steam Coil and Controls Function	Did Item function properly (Yes/No)
Steam 0%	Is valve at 0% with controller set on 0%?	YES
Steam 100%	Is valve at 100% with controller set on 100%?	YES

02. Cooling Coil

Description	Cooling Coil and Controls Function	Did Item function properly (Yes/No)
Cooling 0%	Is valve at 0% with controller set on 0%?	YES
Cooling 100%	Is valve at 100% with controller set on 100%?	YES

03. Shakers

	Shakers	
Description	Function	Did Item function properly (Yes/No)
Dryer Zone 1	When actuated, does bed shake smoothly?	YES
Dryer Zone 2	When actuated, does bed shake smoothly?	YES
Cooler	When actuated, does bed shake smoothly?	YES



Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0

Effective Date: March 2, 2016 Page: 8 of 9



04. Blowers

Blowers		
Description	Function	Did Item function
		properly (Yes/No)
Dryer Zone 1	Does blower run when switched on?	YES
Dryer Zone 2	Does blower run when switched on?	YES
Cooler	Does blower run when switched on?	YES
Exhaust 1	Does blower run when switched on?	YES
Exhaust 2	Does blower run when switched on?	YES



Validation Protocol

Title: Dryer/Cooler Validation Final Report Number: E16-VAL-PFR-421

Owner: Patrick Owen Revision: 0
Effective Date: March 2, 2016 Page: 9 of 9

PREMIER MAGNESIA, LLC

APPENDIX III: DRYER/COOLER PERFORMANCE QUALIFICATION

A. Performance Qualification – to be performed with Dryer/Cooler operating for at least 30 minutes and at steady state

Performance Qualification Data		
Time	Cooler Salt Exit Temperature (< 30 Degrees C)	Did Item Meet Criteria (Yes/No)
09:30 AM	24.6 C	YES
10:02 AM	25.0 C	YES
10:33 AM	24.9 C	YES
11:08 AM	25.4 C	YES
11:39 AM	25.5 C	YES
12:05 PM	26.0 C	YES

B. USP Testing

LOI (LOSS ON INGITION) RESULT:	50.52%		
LOI (LOSS ON IGNITION) SPECIFICAT	ΓΙΟΝ RANGE:	40.0% - 52.0%	
Results: PASS			



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 1 of 20



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation Protocol for the Dryer/Cooler located at 102 Commerce Street, Waynesville, NC at the Manufacturing facility.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	TURELA	1/13/16
Sammy Henson	Maintenance	SAlfrier	1/13/16
Jason Bumgarner	Production	for the	1-13-16
Matt Haynes	Operations	althor	1-13-16
Deborah Durbin	Quality	Derchi	1-13-16

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Number: E16-VAL-PIQ-401 Title: Dryer/Cooler IQ/OQ/PQ Protocol

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 2 of 20



			TABLE OF CONTENTS	Page#
APPROVAI	P	AGE		1
TABLE OF	CC	NTENTS		2
I.	PU	RPOSE		3
II.	BA	CKGROUND		3
III.	O	ERVIEW		3
IV.	SY	STEM DESCR	IPTION	3
v.	SC	ОРЕ		3
VI.	RC	LES AND RE	SPONSIBILITIES	4
VII.	TE	ST PROGRAN	1	4-8
1	A	INSTALLATI	ON QUALIFICATION	5
]	В	OPERATION.	AL QUALIFICATION	6
(С	PERFORMAN	NCE QUALIFICATION	7
VIII.	CA	LIBRATION		8
IX.	RE	FERENCE MA	ATERIAL	8
ATTACHM	EN	T I:	INSTALLATION QUALIFICATION	9
ATTACHM	EN	T II:	OPERATIONAL QUALIFICATION	13
ATTACHM	EN	ГIII:	PERFORMANCE QUALIFICATION	15
ATTACHM	EN	r IV	CALIBRATION DATA SHEET	17
ATTACHM	EN	ΓV:	PROTOCOL DEVIATION REPORT LOG	18
ATTACHM	EN	т VI:	PROTOCOL DEVIATION REPORT	19
ATTACHM	EN	гVII	SIGNATURE IDENTIFICATION LOG SHEET	20



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 3 of 20



1.0 PURPOSE:

The purpose of this protocol is to provide documented evidence of the proper installation of the Dryer/Cooler. This will serve as a baseline of documentation for the installation for future change control and trouble shooting. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification (PQ) for the Dryer/Cooler located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC.

2.0 BACKGROUND:

2.1 Historical

Giles Chemical is a producer of Epsom Salt and has been producing Epsom Salt at the Waynesville facility since 1950. During most of that time, Rotary Kiln type dryers were used to dry the salt. The only drying specification for USP is for Loss on Ignition (LOI). Giles has always met the specification for LOI with the rotary dryers. To reduce caking (which is not a specification) Giles chose to install a fluidized bed Dryer and Cooler to replace the Rotary Dryers.

2.2 Current Project

The first Carman Industries Dryer Section was installed in June of 2011 and the second Dryer Section was installed in July of 2011. The Cooler Section was installed in January of 2016.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

3.0 SCOPE

This study will be performed on the Dryer/Cooler System. This protocol will define the test procedures, documentation, references, and acceptance criteria used to establish that the system is installed properly, operates properly, and performs as expected. The executed protocol will verify that all acceptance criteria have been met, and that the Dryer/Cooler meets current Good Manufacturing Practice (cGMP) requirements.

4.0 SYSTEM DESCRIPTION:

4.1 OVERVIEW

The Dryer/Cooler system uses air heated with steam coils (indirect steam heat) to fluidize and dry the Epsom Salt Crystals produced by the Crystallizers. The Cooler Section uses air cooled with chilled water coils (indirect cooling) to cool the salt before it enters the packaging equipment.

4.2 DESCRIPTION OF OPERATION

Moist salt crystals are introduced into the Dryer/Cooler Section by a screw conveyor carrying the moist salt from the Centrifuges. Heated air is blown up through a perforated plate in the Dryer Sections. The heated air partially suspends the salt crystals and removes surface moisture from them. After the salt is dried, cool air is blown up through a perforated plate in the Cooler Section. The chilled air cools the salt before discharging the salt a screw conveyor.

There are 4 basic systems in operation when the Dryer/Cooler is in operation:



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 4 of 20



- 1. Steam coils use a supply of steam generated by our boilers to heat the filtered ambient air for drying the Crystals.
- 2. The chilled water coil cools the filtered ambient air in order to cool the crystals after they have passed from the Dryer sections into the Cooler section
- 3. The blowers supply air to and evacuate air from the Dryer and Cooler sections for drying, cooling and fluidizing the salt crystals.
- 4. The shakers apply small amplitude directional vibration to the sections to help convey the fluidized salt crystals.

5.0 ROLES AND RESPONSIBILITIES

- 1. Engineering
 - Write and issue the protocol
 - Investigate protocol deviation reports
 - ❖ Execute the OQ and manage the data collection for the PQ.
 - * Review raw data and originate interim notification to Quality Assurance
 - Write and route the final report
- 2. Quality Assurance
 - * Review and approve the protocol.
 - * Review and approve raw data and notifications.
 - * Review, approve, and store the final report.
- 3. Maintenance
 - ❖ Provide Equipment Manuals needed to execute operational qualification.
 - Review and approve the protocol.
 - Execute the IQ.
 - * Review and approve raw data and notifications.
 - Review and approve the final report
- 4. Production
 - **!** Execute the PQ.
 - * Review and approve the final report.



Validation Protocol

Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 5 of 20



6.0 TEST PROGRAM

A. INSTALLATION QUALIFICATION

Title: Dryer/Cooler IQ/OQ/PQ Protocol

Objective

The objective of the installation verification is to document that each of the systems that comprise Dryer/Cooler are installed properly and document the components of each system for future reference.

Equipment/Materials

Dryer/Cooler System

Ideal Digital Multimeter Model #61-340 (SN 100100221)

Level

Procedure

Perform each listed below for the Dryer/Cooler:

- Location: Verify that the equipment is situated to allow sufficient room around the machine for Maintenance and Operations to perform their respective duties.
- Level: Verify Sections are level.
- Electrical and Plumbing:
 - o Ensure electrical disconnects are mounted for each motor
 - Ensure Steam and Condensate plumbing is attached the steam and condensate headers.
 - o Ensure inlets and outlets are connected with flexible boots.
 - o Ensure that there is a sample port in each outlet.

Instrumentation

- o Ensure that the manual air pressure gauges are connected to taps above and below the beds.
- o Ensure the air temperature RTD's are in the air boxes.
- o Ensure the salt temperature RTD's are placed so as to measure the temperature of the salt flow.
- o Ensure the temperature readouts display the temperatures.

Utilities

- Electrical Requirements:
 - Ensure Voltage is correct to the Dryer Panel.
- Steam and Cooling Water
 - Steam and condensate are plumbed to heated sections.
 - Ensure cooling water is plumbed to cooler section.



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 6 of 20



Acceptance Criteria

If each item of Plumbing, Instrumentation, and Utilities is in place and allows for the specific function as outlined, then the Dryer/Cooler will be considered to be installed properly.

B. OPERATION QUALIFICATION

Objective

The objective of the operational verification is to document that the components of the systems that comprise the Dryer/Cooler are operable for the machine to operate.

Equipment/Materials

Dryer/Cooler

Procedure

Perform each listed task for the Dryer/Cooler System:

- 1. Steam Coil and Controls
 - a. Place the heated zone controller in manual and set to 0%
 - b. Verify the steam valve position at 0%
 - c. Place the heated zone controller in manual and set to 100%
 - d. Verify the steam valve position at 100%
- 2. Cooling Coil and Controls
 - a. Place the cooling zone controller in manual and set to 0%
 - b. Verify the cooling water valve position at 0%
 - c. Place the cooling zone controller in manual and set to 100%
 - d. Verify the cooling water valve position at 100%

3. Shakers

- a. Turn on Dryer Zone #1 shaker
- b. Verify the Dryer Zone #1 bed shakes smoothly.
- c. Turn on Dryer Zone #2 shaker
- d. Verify the Dryer Zone #2 bed shakes smoothly.
- e. Turn on the Cooler Zone shaker
- f. Verify the Cooler Zone bed shakes smoothly
- g. Turn off all shakers



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 7 of 20



4. Blowers

- a. Turn on Dryer Zone #1 blower.
- b. Turn on Dryer Zone #2 blower.
- c. Turn on Exhaust Fan #1.
- d. Verify the blowers are running.
- e. Turn on the Cooler Zone blower.
- f. Turn on Exhaust Fan #2.
- g. Verify the blowers are running.
- h. Turn off all blowers.

Acceptance Criteria

Verification that each control works, the shakers operate, and the blowers operate indicate that the system is operational.

C. PERFORMANCE QUALIFICATION

Objective

The objective of performance testing is to document that Dryer/Cooler performs the functions required by Giles Chemical.

- The salt is dried to USP Loss-on-Ignition specification.
- The salt is cooled to below 30 degrees C at the exit of the Cooler.

Equipment/Materials

Dryer/Cooler

Production Salt

Thermolyne Pyrometer (Serial #76KA0319) with k-thermocouple

Lab test results

Procedure

Start up and run the Dryer/Cooler. Start production salt flow through the Dryer/Cooler and run for at least 30 minutes.

- 1. Measure the salt temperature at the exit port of the Dryer/Cooler in 30 minute intervals for 2 hours.
- 2. Plant USP Testing
 - a. Obtain a product sample and test for USP parameters in the QA Laboratory



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 8 of 20



Acceptance Criteria

Dryer/Cooler exit salt temperature cannot be higher than 30.0 degrees Celsius in any observation. USP testing of final product must pass in all parameters

7.0 CALIBRATION

Verify that all instrumentation is calibrated at the time of installation.

- Ideal Digital Multimeter Model #61-340 (SN 100100221)
- Thermolyne Pyrometer Model PM20700 (SN 76KA0319)

8.0 REFERENCE:

P12-PR-200-085 rev 2 "Salt Cooler Start Up and Shut Down" Giles Chemical, 2016



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 9 of 20



DRYER/COOLER: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

	LOCATION		
Distance Criterion	Is the current area sufficient to allow access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for Maintenance and Operations to perform their duties	Yes	Per	2/24/16

Comments:

Per = (24/16

02. Level

Verify that the machine is level

Unit	Is the unit level? (Yes/No)	Verified By	Date
Dryer Zone 1	469	Per	5/24/16
Dryer Zone 2	Yes	Per	2/24/16
Cooler	Yes	Per	2/24/16

Reviewed By:

Date:

2/29/16



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 10 of 20



03. Electrical and Plumbing

	Electrical		
Specified Location	Connected Properly? (Yes/No)	Verified By	Date
Dryer Zone 1 Blower	49	PG-	2/7/10
Dryer Zone 2 Blower	yes	Par	2/21/16
Cooler Blower	405	Per	2/24/16
Exhaust Fan 1	yes	per	2/24/11
Exhaust Fan 2	Yes	PG-	2/21/16
Dryer Zone 1 Shaker	405	De	2/24/16
Dryer Zone 2 Shaker	yes	Pw	2/24/16
Cooler Shaker	Yes	P	2/24/16
	Plumbing		
Dryer Zone 1 Steam	YCG	Per	2/24/16
Dryer Zone 1 Condensate	Jes .	Poo	2/24/16
Dryer Zone 2 Steam	Yer	par	2/24/1
Dryer Zone 2 Condensate	469	Per	01/15/5
Cooler Chill Water	yes	pen	11/45/5
	Physical Connections		
Dryer Boot in place?	705	Par	2/24/16
Cooler Boot in place?	ye4	Per	2/24/18
Sample Port on Dryer?	Yes	PST	2/24/1
Sample Port on Cooler?	464	PEIC	2/24/16

PG-2/24/16

Reviewed By:

Date:

2/21/16



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 11 of 20



04. Instrumentation

Ins	trumentation		
Specified Location	Instrument present and oriented properly (Yes/No)	Verified By	Date
Dryer Zone 1 Airbox RTD	Yes	Por	2/24/16
Dryer Zone 2 Airbox RTD	709	PSV	2/24/16
Cooler Zone RTD	Yen	PS	31/25/5
Dryer Salt RTD	464	per	31/15/5
Cooler Salt RTD	485	por	7/24/16
Dryer Zone 1 Controller Readout	Yeq	Pla	2/24/16
Dryer Zone 2 Controller Readout	715	PSV	2/24/16
Cooler Controller Readout	yez	per	2/24/16
Comments:	ne visibilitare da manifesta de Polífica may és para sus glamas sa capalí, desenvol (secondo 1975, decenvos madelli Car	- Personal Committee and Co	Δ.
			The

Reviewed By:

Date:

Date.



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 12 of 20



05. Utilities

a. Verify that unit is receiving its specified utility requirements.

	UTILITIES		
	Electrical		
Specified	Actual	Verified By	Date
460 V +/- 20V Drive Panel 1	468V	per	2/24/16
460 V +/- 20V Drive Panel 2	468V	pe	2/24/16
115V +/- 10 for Controls	119V	pa	2/24/16
	Air		
Air Present for Control Valves?	45	Por	2/24/16
	Steam		
Steam Supply Drying Present?	469	per	2/74/16
Condensate Return Present?	yez	125	2/24/16
Cooling Water Present?	Yes	per	2/24/16
Comments:			

Reviewed By:

Date:



Validation Protocol

Number: E16-VAL-PIQ-401 Title: Dryer/Cooler IQ/OQ/PQ Protocol

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 13 of 20



DRYER/COOLER: OPERATIONAL QUALIFICATION

B. Operational Qualification

01. Steam Coil

Steam 100% Is valve at 100% with controller set on 0%? Steam 100% Is valve at 100% with controller set on 100% PCS PC 2/24/1/2	Description	Function	Did Item function properly	Verified By	Date
Steam 100%	Steam 0%	Is valve at 0% with controller set on 0%?	(Yes/No)	per	2/24/16
100%?	Steam 100%	Is valve at 100% with controller set on 100%?	Yes	pe	2/24/16

02. Cooling Coil

Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Cooling 0%	Is valve at 0% with controller set on 0%?	409	Par	2/24/16
Cooling 100%	Is valve at 100% with controller set on 100%?	409	per	2/24/16

Reviewed By:



Validation Protocol

Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Title: Dryer/Cooler IQ/OQ/PQ Protocol

Effective Date: January 13, 2016 Page: 14 of 20



03. Shakers

Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Dryer Zone 1	When actuated, does bed shake smoothly?	Yes	Der	2/24/16
Dryer Zone 2	When actuated, does bed shake smoothly?	yes	Por	2/24/16
Cooler	When actuated, does bed shake smoothly?	yes	PGT	2/24/16
Comments:				Prince of the Pr

04. Blowers

	Blowers			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Dryer Zone 1	Does blower run when switched on?	469	PSV	2/24/16
Dryer Zone 2	Does blower run when switched on?	409	Por	01/24/15
Cooler	Does blower run when switched on?	409	Per	2/24/10
Exhaust 1	Does blower run when switched on?	Yes	PSO	2/24/16
Exhaust 2	Does blower run when switched on?	YES	PSV	3/145/5
Comments:				

700 2/24/16

Reviewed By:

Black

Date:

2/21/6



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 15 of 20



DRYER/COOLER: PERFORMANCE QUALIFICATION

C. Performance Qualification – to be performed with Dryer/Cooler operating for at least 30 minutes and at steady state

01. Vacuum

Performance Qualification Data						
Time	Cooler Salt Exit Temperature (< 30 Degrees C)	Did Item Meet Criteria (Yes/No)	Verified By	Date		
0930	24.6°C	Yes	Po	2/25/1		
1002	25,0°C	yes	Der	2/25/16		
1033	24.9°C	Yes	po	2/25/10		
1109	25.4°C	Yes	per	2/25/16		
1139	25.5°C	Yes	per	2/25/16		
1205	26.0°C	yes	De-	2/25/16		
Comments:						

Date:



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Revision: 0 Owner: Patrick Owen

Page: 16 of 20 Effective Date: January 13, 2016



02. USP Testing

Date and	Time	Sample	Taken	:

2/25/2016 0840am Verified By: PC Verified By: PC Date: 2/27/2016

Results: PASS) FAIL (circle one)

Note: Attach USP Testing Results to the Final Report

Date:



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 17 of 20



VII. CALIBRATION VERIFICATION

Equipment Manufacturer	Model Number	Serial Number	Calibration Date	Verified By	Date
Multimeter Ideal	61-340	100100721	Juday	per	2/21/16
Pyrometer Themolyne	PM TO TOO	76WA0319	factory	per	2/24/16

Reviewed By:

Controlled Document



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 18 of 20



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
			-/
,			
Comments:			



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 19 of 20



TACHMEN	TT II. PROTOCOL DEVIATION REPORT (PDR)
_	General Information 7(75)
System Name:	Protocol Number:
	ort Number: Protocol Step & Page No.:
1. protoc For ex	The validation specialist assigns a sequential report number for each deviation with a specific col. sample, 001, 002, etc. can be easily referenced in a report.
	ence the relevant protocol number, step and page number of the noted deviation above.
	elete the below listed sections. If necessary, use additional pages and attach any supporting info.
	le the original PDR(s) with the protocol as an attachment. Summarize the impact of the deviation in the Validation
Investigation E	Evaluation and Results:
Corrective Acti	ion and Resolution:
Overall Investi	
Prepared By: _	Date:



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol

Number: E16-VAL-PIQ-401

Owner: Patrick Owen

Revision: 0

Effective Date: January 13, 2016

Page: 20 of 20



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
Patrick Owen	Engri Mam. Mgr.	16A Sel	ar	2/24/16
Propi Varehn	Engris Marm. Mgr.	Black	BV	2/29/16

94	Project	No	24				
∞ 6	Book		メバ	- - TITLE	NOP Testin	y 2/25/40	
From Page No.						mar Uzslie i	
LOI			crucible =	# lincible mus)	Musit Samule	muss after I	o LOI
Suprel 2/20/14 0	or-ostie da	سمنار ا	P	14.9540	15.9621	15.4532	50.52 2
	16055 BEV		My	14.2413	15.5229	15.0255	001.0175U.93
1, '	1WST BER		21	8011.21	17.1850	14.6364	ঠাতায়
	14055 BER		23	الد. ۴ لد تم	D.9100	17.4211	51.05%
1. '	14055 BEV		DΜ	15.7543	16.7287	16.2319	51-017
	luoss Bär		25	17.5317	18.5310	18.0200	Sinz
1 '	42055 BEV	(M)	2,1	18.6438	19.6921	19,1522	51.02%
Sayer 8 2/24/0	16055 END	A)	3A	14.5612	17.5258	17.0348	50.90%
Sayle 9 elembra	ilusis Eul	Ди	Ħ	15.4539	16.6427	14.1582	51,027
Sangle 10 2/24/14		μί	44	12.0530	14.0014	15,5178	51.00%
Samu 11 denlin			Ō	14.4704	۱۲. لولالذي	17.1537	50,99%
Same 12 2/while		(M1	Q٧	15.1457	14-1499	12.4313	50.95%
Sample 13 Hzylia		(m)_	V	(น.ชาาจ	17.0217	16.2371	51.09%
Fdent Cication	Tunel	Tube 2	Tube 3	Assey	Initial	Fin.1	y.mg ddy
January	Pry	Phy	fluis	Janpiel	0.00. ر	41 Jane	99.95.1
Samued	Aru	Mart	<u> </u>	Super	٥٠٥٥٨٤	41 28	, ‹‹ ር ዩ. ዋዋ
Sink 3	Ami	Phu	<u> </u>	Jnyste 3	12n cc.0	41 22-	99.22%
Same 4)Mi		Jani	Smuy	v.cont	4138L	99.ucz
Supes	Anti		<u> </u>	Sumple 3	0.00~	h/ 36.c	99,54° K
Dayole le	Pivil	m	Man	Sapule	orist	41342	94,517
Sample?	<u> Mil</u>	m	Pari	Suple?	0.00.01	41,33.c	લ્વ, ૫૬ ૪
Sagale S'	<u> </u>	<u></u>	<u>Mi</u>	Janu 8	المردورو	41,30.	99.024
Samu 9	NN	m	nwn	Jupe 9	0.0016	41.3A.L	49,423.
Sample 10	· Mari	_/ <u>\</u>) wa	Sizale 10	Jach, o	41.27,~	99,357,
Saple 11	Λ _M ,	JM	<u>n</u> m	Singlell	0.00~	41,25,0	40,30 _%
Sugar 12	<u> </u>	<u>μ</u>	<u> </u>	Sapre id	U-vort	41.222	99.22%
Since 13	Nu	/h		Same 13	٥.١٥,٠٠	41,28ml	99,57%
· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·	1				
bu	P)	, 0.	1 (£ . 1 =			
Samuel = 2000		pul=8.		Sample 4=8.37			13 lancing
Sandle Trok		ار د (sald		Skyle 12=8.29) V45
Sagrel 3 = 8.22		149=7.3		Jayre 13=7.80			
Janu 4: 8.51		169=7.5				-	
Jan 6528.21	مم	ph 10=8.	<u>ه</u> ن				esta Leer y
Witnessed & Unde	retand by m		Date	Invented by:		Da	<u>To Page No.</u> te
1	เอเบบน มั่ง เม	ਰ,					,
And Talie			12/27//	Docarded by	a. < c.),	12/14

					256		
Method; USP1 Operator: Admin	USP T	esting 02/25/10	ô 		2/25	The	
ITEM							
25 Feb 2016 10:34:59 Line	As 193.759	Cd 226.502	Hg 194.227	Pb 220.353			
Conc.	0.02421	0.49594	0.29917	0.09979 Cl 134.724 x			
Line Conc.	Fe 259.940 7.93373	Ni 231.604 9.92497	Se 198.090 12.05599	48.11285			
2/25/16 #1 - 1 25 Feb 2016 10:37:03							
Line	As 193.759 0.05730	Cd 226.502 -0,01475	Hg 194.227 0.02851	Pb 220.353 0.06409			
Conc.	Fe 259.940	NI 231.604	Se 196.090	CI 134.724 x			
Conc.	-0.00869	-0.22102	0.71214	69.56822			
2/25/16 #2 - 1 25 Feb 2016 10:39:06							
Line Conc.	As 193,759 0.03605	Cd 226.502 -0.01934	Hg 194.227 0.02947	Pb 220.353 0,01400			
Line Conc.	Fe 259,940 -0,02514	Ni 231.604 -0.18978	Se 196.090 0.14844	CI 134.724 x 51.28171			
2/25/16 #3 - 1							
25 Feb 2016 10:41:09	As 193.759	Cd 226,502	Hg 194.227	Pb 220.353			
Line Conc.	0.05232	-0.01914	0.04123	0.06604			
Line Conc.	Fe 259.940 -0.00773	Ni 231.604 -0.27251	Se 196,090 0.04712	Ci 134,724 x 73,03689			
2/25/16 #4 - 1 25 Feb 2016 10:43:13							
Line	As 193.759	Cd 226.502	Hg 194.227	Pb 220.353			
Conc.	0.06096 Fe 259.940	-0.01500 NI 231.604	0.03251 Se 196.090	0,07630 Cl 134.724 x		-	
Line Conc.	-0.03334	-0,26106	0.06375	61.45417			
2/25/16 #5 - 1 25 Feb 2016 10:45:16							
Line Conc.	As 193,759 0.06295	Cd 226.502 -0.01925	Hg 194,227 0.04484	Pb 220,353 0,08028			
Line	Fe 259.940	Ni 231.604	Se 196.090	CI 134.724 x			
Conc.	-0.04927	-0.27383	-0.02669	79.35902			
QC1 - 1 25 Feb 2016 11:16:57							
Line Conc.	As 193.759 0.03196	Cd 226,502 0.49721	Hg 194.227 0.29952	Pb 220.353 0.09788			
Line Conc.	Fe 259.940 7.95226	Ni 231.604 9.95527	Se 196,090 12,01545	CI 134.724 x 52,57478			·····
2/25/16 #6 - 1							
Page:1					25 Feb 2015 11:44		
						To Page	No
Understood by me,	Date	Invented by:			Date		



Giles Chemical, a division of Premier Magnesia, LLC. 102 Commerce Street Waynesville, NC 28786 Phone: 828-452-4784 Fax: 828-452-4786 USP Certificate of Analysis

Release Date:		2/27/2016	
CUSTOMER:			
CUST. REF:	18.14.18.1	SHIP DATE:	
PRODUCT:	Magnesium Sulfate - USP	TRAILER NUMBER:	
SHELF LIFE:	3 Years	BILL OF LADING #:	
LOT NUMBER:	0916	PO NUMBER #:	
CARRIER:_		MANUFACTURED:	
CUST. CONTACT:		EXPIRATION:	

I certify that this material meets all the requirements of the Giles Chemical sales specifications and the United States Pharmacopeia. Periodic testing has shown the samples to be consistently free of volatile organic impurities. Giles Chemical magnesium sulfate is manufactured under the guidelines of Current Good Manufacturing Practices (cGMP).

EPSOM SALT, Magnesium Sulfate - Heptahydrate, USP

METHOD	TEST	LOWER	UPPER	Test Results
VISUAL	Appearance	nunu	~~	Clear
USP 38	Limit of Chloride <221>	puny	140 ppm	< 140 ppm
USP 38	Limit of Iron <241>	insing	20 ppm	< 20 ppm
USP 38	Selenium <291>	N-2	30 ppm	< 30 ppm
USP 38	Hcavy Metals (as Pb) <231>	· ~~	10 ppm	< 10 ppm
USP 38	pH (5% Solution) <791>	5.0	9.2	7.35
USP 38	Loss on Ignition <733>	40.0	52.0	50.73%
USP 38	Assay, % MgSO4 (Dry Basis)	99.0	100.5	99.63%
Calculated from Assay & LOI	% MgSO4 (As is Basis)	47,52	60.3	49.09%
USP 38	ID, Magnesium <191>	AUN	nunu	Present
USP 38	ID, Sulfate <191>	~~	?	Present

CONTACT:

ANALYST:

Quality Assurance Laboratory

SIGNATURE ON FILE

John Safi - Chemist

828-452-4784 ext. 31