

## GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation

Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Effective Date: 9/8/17 Revision: 0
Page: 1 of 17

PRFMIFR MAGNESIA, LLC

## I. Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the Digester #2, located at 102 Commerce Street at the Main Plant production facility.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	How See a	4/5/17
Kenneth Basehore	Engineering	Kunty Barh	4/5/17
Sammy Henson	Maintenance	SA blus-	4/5/17
Jason Bumgarner	Production	Jan Sau	4-5-17
Matt Haynes	Operations	Chbb	4-5-17
Deborah Durbin	Quality	Duli	4/5/17

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



#### Validation Protocol

Number: E17-VAL-PIQ-260 Title: Digester #2 IQ/OQ/PQ Validation

Revision: 0 Owner: Kenneth Basehore

Effective Date: 9/8/17 Page: 2 of 17



## Table of Contents

I. Approvals	1
II. Purpose	3
III. Background	3
IV. Overview	3
V. System Description	3
VI Scope	3
VII Roles and Responsibilities	4
VIII. Test Program	4
1 Installation Qualification (IO)	4
a Objective	4
b. Equipment and Materials	4
c Procedure	4
d Acceptance Criteria	5
2. Operational Qualification (OQ)	5
a Objective	5
b. Equipment and Materials	5
c. Procedure	5
d. Acceptance Criteria	5
3. Performance Qualification (PQ)	5
a Objective	5
b. Equipment and Materials	5
c. Procedure	5
d. Acceptance Criteria	5
IX. Calibration	6
X. References	6
1 Equipment	7
2 Acceptance Testing	7
3 Acceptance of Testing and Review	8
XII Operational Qualification (QQ)	10
1. Equipment	10
2 Acceptance Testing	10
3. Acceptance of Testing and Review	12
XIII Performance Qualification (PO)	13
1. Equipment	13
2 Acceptance Testing	13
3 Acceptance of Testing and Review.	15
XIV. Protocol Deviation Report Log	16
XV Signature Identification Log	17



# GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 3 of 17



## II. Purpose

The purpose of this protocol is to certify with documented evidence that Digester #2 functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for Digester #2, located at 102 Commerce Street at the Main Plant production facility.

## III. Background

Digester #2 was custom built on site by contractors. It is intended to receive an MgO slurry from the Main MgO Mix Pot, sulfuric acid from the acid storage tanks, city water and liquor (a by-product of centrifugation). The resultant mix is allowed to react and form a slurry of dissolved MgSO4, natural minerals and water. The slurry ('mud') is overflowed into a secondary digester for further dwell time, which is then overflowed to storage tanks.

#### IV. Overview

No other departments or systems will be affected by the installation of use or this equipment.

The following tests will be performed during this qualification:

- Reagent feed to the digester
- Reaction exotherm
- Agitator run state
- Recirculation flow rate

## V. System Description

- 1. Digester #2 is turned on through the Monitoring System
- 2. Once the pH drops below 5.0, the monitoring system will maintain a pH setpoint, defined by the operator
- 3. The recirculation loop must maintain at least 50 gpm, or the digester will shut down
- 4. The primary digester overflows into the secondary digester
- 5. The secondary digester overflows into the mud storage tanks

## VI. Scope

The IQ, OQ and PQ contained within this protocol is intended to certify with documented evidence that Digester #2 is installed, operates and functions as intended throughout its anticipated operating ranges.

The product affected by this equipment is all salt produced in the Main Plant at 102 Commerce Street, Waynesville, NC.



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0
Effective Date: 9/8/17 Page: 4 of 17



## VII. Roles and Responsibilities

#### 1. Engineering

- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the IQ, OQ and PQ portions of the validation
- Review the data and originate the interim notification to Quality Assurance
- Write and route the final report

#### 2. Quality Assurance

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review, approve and store the final report

#### 3. Maintenance

- Provide equipment manuals needed to execute the validation
- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report

#### 4. Production

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report
- Assist, as needed with the execution of the IQ, OQ and PQ

## VIII. Test Program

## 1. Installation Qualification (IQ)

#### a. Objective

The objective of the installation verification is to document that Digester #2 is installed correctly.

#### b. Equipment and Materials

- Digester #2
- Agitator
- Recirculation Flow Meter
- Recirculation Pump

#### c. Procedure

- Verify that the equipment is situated to allow sufficient room around the machine for access.
- Verify that the equipment is level
- Verify that the electrical utilities fall within the manufacturers required ranges



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0 Effective Date: 9/8/17

Page: 5 of 17



#### d. Acceptance Criteria

Ensure that the installation is correct, per the design drawings.

#### 2. Operational Qualification (OQ)

#### a. Objective

The objective of the operational qualification is to ensure that Digester #2 operates as indicated by the design drawings. The controls will be operated to test the ability of the vessel to start and stop as the circulation flow rate varies above and below the alarm limits.

#### b. Equipment and Materials

Digester #2

#### c. Procedure

Test each operation of Digester #2

#### d. Acceptance Criteria

Verification that the tested operations operate as indicated by the designer's specifications.

## 3. Performance Qualification (PQ)

#### a. Objective

The objective of the performance testing is to document that Digester #2 performs the functions required by Giles Chemical. This protocol will verify the following:

- The Digester temperature varies with MgO feed
- The acid charge varies with pH setpoint variation
- The agitator continues to run

#### b. Equipment and Materials

- Digester #2
- Agitator

#### c. Procedure

Run the machine for long enough to allow the feed rates to equilibrate. Verify that the agitator is running. Reduce the MgO feed rate, and verify that the temperature drops. Chang the pH setpoint, and verify that the acid feed changes.

#### d. Acceptance Criteria

The PQ will be accepted if the MgO feed rate and pH setpoints alter the temperature and acid feed rate of the vessel.



Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 6 of 17



#### IX. Calibration

Verify that all instruments used are within the calibration dates.

• Calibrated multimeter

## X. References

• N/a



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0
Effective Date: 9/8/17 Page: 7 of 17



## XI. Installation Qualification (IQ)

#### 1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Multimeter				
Model: Fluke 114	10/3/16	10/3/17	443	9/19/17
S/N: 36250117WS		- 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 190 2000 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900 - 1900		

Expected	Actual	Verified By	Date
Agitator Model: P18G1133E S/N: P18G133-001	AGITATOR MODEL: P18G1133E 5/N: P18G133-001	Kra	9/19/17
Digester #2	DIGESTER #2	KCB	9/19/17
Circulation Pump Model: 2196STO S/N: 335675	CIRCULATION PUMP MODEL: 21965TO SIN: 335675	KLB	9/19/17
Flow Meter Model: 83S50 S/N: L808CF16000	FLOW METER MODEL: 83550 5/N: L808 (F16000	KLB	9/19/17

## 2. Acceptance Testing

Expected	Actual	Verified By	Date
There is sufficient room around the vessel to allow access doors and panels to be opened.	There 15 sufficient room around the machine to allow access doors and panels to be opened.	KCB	9/19/17
The equipment is level	The equipment <u>/ S</u> level	KLB	9/19/17
Agitator power supply 240 VAC ± 20	240 VAC	KIB	9/19/17
Agitator power supply 60 Hz	60 Hz	KLB	9/19/17



Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0
Effective Date: 9/8/17 Page: 8 of 17

PREMIER MAGNESIA, LLC

Flow meter power supply110 VAC ± 10	110 VAC	KLB	9/19/17
Flow meter power supply 60 Hz	60 HZ	KLB	9/19/17
Circulation pump power supply 230 VAC ± 20	230WC	KCB	9/19/17
Circulation pump power supply 60 Hz	60Hz	KLB	9/19/17
Acid lines are piped correctly	Acid lines <u>ARE</u> piped correctly	KLB	9/19/17
MgO supply lines are piped correctly	MgO supply linesARE_ piped correctly	KB	9/19/17
Water lines are piped correctly	Water lines <u>ARE</u> piped correctly	KLB	9/19/17
Liquor lines are piped correctly	Liquor lines ARE piped correctly	KLB	9/19/17

## 3. Acceptance of Testing and Review

Expected	Actual	Initials	Date
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	9/19/17
The relevant standard working procedures are approved	The relevant standard working procedures <i>ARE</i> approved	KCB.	9/19/12



Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0 Effective Date: 9/8/17

Page: 9 of 17



Results reviewed and accepted by	aw	9/19/17	
List the procedure numbers	P12-PR-200-015 P12-PR-200-012 P12-PR-200-097	Search Commence of the Commenc	
	PIZ-PR-200-013 PI7-PR-200-098 PI7-PR-200-099	The second secon	9/19/19



Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 10 of 17



## XII. Operational Qualification (OQ)

#### 1. Equipment

Expected	Actual	Verified By	Date
Agitator Model: P18G1133E S/N: P18G133-001	AGITATOR MODEL: P18G1133E S/W: P18G133-001	KLB	9/19/17
Digester #2	DIGESTER #2	KLB	9/19/17
Circulation Pump Model: 2196STO S/N: 335675	CIRCULATION PUMP MODEL: 2196STO S/N: 335675	KLB	9/19/17
Flow Meter Model: 83850 S/N: L808CF16000	FLOW METER MODEL: 83550 5/N: L808CF16000	KLB	9/19/17

## 2. Acceptance Testing

Expected	Actual	Verified By	Date
The vessel is stopped	The vessel <u>/ 5</u> stopped	KLB	9/19/17
The agitator is stopped	The agitator / stopped	KLB	9/19/17
Press the start button to start the agitator	The agitator <u>/ 5</u> started	KLB	9/19/17
The agitator is running	The agitator 15 running	KLB	9/19/17
Press the "Start Digester" button in the monitoring system	The button /5 pressed	KLB	9/19/17
The circulation loop is running	The circulation loop /5 running	KLB	9/19/17



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 11 of 17



Record the circulation loop flow rate	Flow rate: 126 GPM	KLB	9/19/17
Lower the flow rate to below 50 gpm	New flow rate: 49 GPM	KLB	9/19/17
The digester shut down	The digester <u>sho</u> down	KLB	9/19/17
Reset the flow rate to the original value	Flow rate: 126 G-PM	KCB	9/19/17
Press the "Start Digester" button in the monitoring system	The button <u>i S</u> pressed	KCB	9/19/17
The circulation loop is running	The circulation loop running	KLB	9/19/17
Lower the pH setpoint to below the current value	Current pH: 3.7 New setpoint: 3.0	KLB	9/19/17
The acid flow starts	The acid flow <u>STARTS</u> .	KLB	9/19/17
Raise the pH setpoint to above the current value	Current pH: 3.7 New setpoint: 4.0	KLB	9/19/17
The acid flow stops	The acid flow <u>STOPS</u> .	KLB	9/19/17
Return the pH setpoint to the original value	pH setpoint: 3.8	KLB	9/19/17
Stop the agitator	The agitator <u>/ / </u> stopped	KLB	9/19/17



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 12 of 17



	A 100 SA 100 SA											314 15 14 15				312N 1.34				113255			as Signific	1000
he dig	he digester	he digester shut	he digester shuts dow	he digester shuts down The	he digester shuts down The dig	he digester shuts down The digeste	he digester shuts down The digester	he digester shuts down The digester <u>SHU1</u>	he digester shuts down The digester <u>SHυΤζ</u>	he digester shuts down The digester SHUTS d	he digester shuts down The digester <u>Shut</u> down	he digester shuts down The digester <u>Sμυτς</u> down	he digester shuts down The digester SHUTS down	he digester shuts down The digester <u>SHυΤζ</u> down	he digester shuts down The digester SHUTS down KL	he digester shuts down LLB	he digester shuts down The digester SHUTS down KLB	he digester shuts down LLB 9	he digester shuts down LLB 9/19	he digester shuts down The digester SHUTS down KLB 9/19/17				

## 3. Acceptance of Testing and Review

Expected	Actual	Imirals	Date
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	9/19/17
The IQ section is complete with no deviations	The IQ section complete with no deviations	KLB	9/19/17
Results reviewed and accepted by		au2	alalın



Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation

Revision: 0

Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Effective Date: 9/8/17

Page: 13 of 17

PREMIER MAGNESIA, LLC

## XIII. Performance Qualification (PQ)

## 1. Equipment

Expected	Actual	Verified By	Date
Agitator Model: P18G1133E S/N: P18G133-001	AGITATOR MODEL: P18G1133E 5/N: P18G1133-001	KLB	9/20/17
Digester #2	DIGESTER #2	KLB	9/20/17
Circulation Pump Model: 2196STO S/N: 335675	CIRCULATION PUMP MODEL: 2196STO S/N: 335675	KB	9/20/17
Flow Meter Model: 83850 S/N: L808CF16000	FLOW METER_ MODEL: 83550 5/N: L808 CF16000	KLB	9/20/17

## 2. Acceptance Testing

Expected	Actual	Initials	Date
Press the start button to start the agitator	The agitator <u>I\</u> started	KLB	9/20/17
The agitator is running	The agitator/ running	KLIS	9/20/17
Press the "Start Digester" button in the monitoring system	The button <u>f</u> pressed	KLB.	9/20/17
The circulation loop is running	The circulation loop running	KLB	9/20/17
Allow the digester to operate undisturbed for 1 hour	Start time: 0730 End time: 0830	KLB	9/20/17
Stop the Main MgO Mix Pot	The Main MgO Mix Pot is STOPPED.	j4LB	9/20/17



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0
Effective Date: 9/8/17 Page: 14 of 17



Within 30 minutes, Digester #2's temperature drops at least 5 degrees	Start time and temperature: 9:45 99.5°C End time and temperature: 9:15 94.3°C	KLB	9/20/17
Turn on the Main MgO Mix Pot	The Main MgO Mix Pot on	KLB	9/20/17
Allow the digester to operate undisturbed for 1 hour	Start time: 9:20 End time: 10:20	KLB	9/20/17
Manually close the acid line shutoff valve	The valve closed	KLB	9/20/17
Within 30 minutes, Digester #2's temperature drops at least 5 degrees	Start time and temperature: 10:25 98.7% End time and temperature: 10:50 93.0%		9/20/17
Manually open the acid line shutoff valve	The valve 15 open	KLB	9/20/17
Allow the digester to operate undisturbed for 1 hour	Start time: 10:55 End time: 11:55	KLB	9/20/17
Manually close the liquor line shutoff valve	The valve! \( \subseteq \) closed	KLB	9/20/17
Within 30 minutes, Digester #2's temperature increases at least 5 degrees	Start time and temperature: 12:00 91.1°C End time and temperature: 12:27 98.2°C		9/20/17
Manually open the liquor line shutoff valve	The valve 15 open	KLB	9/20/17
Allow the digester to operate undisturbed for 1 hour	Start time: /2:30 End time: /3:30	KLB	9/20/17



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 15 of 17



## 3. Acceptance of Testing and Review

Expected	Actual	Initials	Dafe
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	9/20/17
The IQ section is complete with no deviations	The IQ section complete with no deviations	KLB	9/20/17
The OQ section is complete with no deviations	The OQ section 15 complete with no deviations	KLB	9/20/17
The relevant standard working procedures are effective	The relevant standard working procedures <u>ARE</u> effective	KLB	9/20/17
List the procedure numbers	P12-PR-200-013  P17-PR-200-018  P17-PZ-200-099  P12-PR-200-015  P12-PR-200-01Z  P12-PR-200-097	KLB	9/20/17
Results reviewed and accepted by		مىن	9/20/17



#### Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 16 of 17



## XIV. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description	Protocol Section	Date Initiated	Date Resolved
	The second secon	The second secon	E PARTICIO E L'ANNO MANTE PARTICIPATION DE L'ANNO MANTE PARTICIPAT	
		According to the Control of the Cont		
			thirty and the state of the sta	
		A Commence of the Commence of	A characteristic production of the characteristic production of th	
			MA CONTRACTOR OF THE PROPERTY	
			MA 1648 9/20/17	
				3



Validation Protocol

Title: Digester #2 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-260

Owner: Kenneth Basehore Revision: 0

Effective Date: 9/8/17 Page: 17 of 17



## XV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initials	Date
KENNETH BASEHORE	ENGINEERING	Kunh Barelin	KLB	9/19/17
Ashley Williams	Quality + Solety	adly Welliams	aw	9/19/17
Part to a many manufact this defense and defined in the defense and defended by 2 (2000) by the manufact this defended is a fine of the defended by the defend		mainin mana and de bionedad a teneral de desirada de mente de la companya de la companya de la companya de la c		