

Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 1 of 12



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation and Operational Qualification for the Air Compressors located at 396 Smathers Street in Waynesville, NC.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Tweet	6/19/2013
Leste Porton Robert Willisper Guilan	Maintenance	Lecter Postos	6-19-13
Monte Plott	Production	Monlikeoth	6-19-13
Matt Haynes	Operations	Cholos	6-19-13
Deborah Durbin	Quality	Allender	4-19-13

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 2 of 12



	TABLE OF CONTENTS	Page #
APPROVAL PAG	APPROVAL PAGE	
TABLE OF CONT	ENTS	2
I. PURP	OSE	3
II. BACK	GROUND	3
III. OVEF	VIEW	3
IV. SYST	EM DESCRIPTION	3
V. SCOP	E	3
VI. ROLES AND RESPONSIBILITIES		3
VII. TEST PROGRAM		4-5
A IN	A INSTALLATION QUALIFICATION	
B OPERATIONAL QUALIFICATION		5
VIII. CALII	BRATION	. 5
ATTACHMENT	INSTALLATION QUALIFICATION	6-7
ATTACHMENT	OPERATIONAL QUALIFICATION	8
ATTACHMENT CALIBRATION DATA SHEET		9
ATTACHMENT PROTOCOL DEVIATION REPORT LOG		10
ATTACHMENT PROTOCOL DEVIATION REPORT		11
ATTACHMENT	SIGNATURE IDENTIFICATION LOG SHEET	12



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 3 of 12



I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Repackaging Scales are installed and function as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the Scales located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

II. BACKGROUND:

Giles' products are sold by weight. In order to verify that the machinery is packaging the correct amount of Epsom Salt into each package, scales are used to verify weights. The results are then used to adjust the machinery controls to dispense the correct amount of salt into the package. Giles has 4 scales in the Repackaging Area that are used for these process control purposes.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation – the serial number or asset tag number of each scale will be documented.

Utility Verification – the voltage to each scale will be documented and verified to be correct.

Control / Operation Verification – the controls will be verified

IV. SYSTEM DESCRIPTION:

- A. The system consists of 4 scales.
- B. Description of Operation
 - 01. The scales are started by pressing the power button.
 - 02. The scales are tared by pressing the tare button.
 - 03. The product is weighed.
 - 04. For weight checks, an empty package is placed on the scale before taring. The weight measured of the filled package is then assumed to be the weight of the Epsom salt dispensed.

V. SCOPE

The Installation and Operational Qualification protocol is intended to certify with documented evidence that the scales are installed properly and function as desired by Giles..

VI. ROLES AND RESPONSIBILITIES

- 1. Engineering
 - Write and issue the protocol
 - Investigate protocol deviation reports



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 4 of 12



- Execute the IQ and OQ.
- * Review raw data and originate interim notification to Quality Assurance
- Write and route the final report
- 2. Quality Assurance
 - * Review and approve the protocol.
 - * Review and approve raw data and notifications.
 - * Review, approve, and store the final report.
- 3. Maintenance
 - ❖ Provide Equipment Manuals, if available, to execute operational qualification.
 - Review and approve the protocol.
 - ❖ Assist with executing the IQ and OQ if needed.
 - * Review and approve raw data and notifications.
 - * Review and approve the final report
- 4. Production
 - * Review and approve the final report.

VII. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document each piece of Air Compressor equipment.

Equipment/Materials

Scales #1 - #4

Ideal Digital Multimeter Model #61-340 (SN 100100221)

Procedure

Perform each listed below for each scale

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Level place a level on the scale and verify that the scale is level.
- Equipment: Document the Model and Serial or Asset Tag number of each piece of each scale
- Utilities
 - o Electrical Requirements: Verify that instrument is receiving its specified Voltage.



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 5 of 12



Acceptance Criteria

If the voltage is correct, each piece is uniquely identified, and sufficient access for all doors and panels is available, the scales will be considered installed properly.

B. OPERATION QUALIFICATION

Objective

The objective of Controls Verification is to document that the Scales operate as needed by Giles. The controls will be operated to test the ability of the Scales to be started and tared as needed.

Equipment/Materials

Scale #1 - #4

Procedure

Start each scale with the power button.

Place a weight on the scale and press the tare button. Verify that the scale tares properly.

Acceptance Criteria

If each scale powers up and tares properly the scales will be considered operationally qualified.

VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

- Ideal Digital Multimeter Model #61-340 (SN 100100221)
- Scale #1
- Scale #2
- Scale #3
- Scale #4



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 6 of 12



Scales: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

a. Scale #1:

	LOCATION		
Distance Criterion	Does the Scale meet the criteria?(Yes/No)	Verified By	Date
Allow sufficient room around the machine			
for access doors and panels to be opened			
The scale should be level			

b. Scale #2:

	LOCATION		
Distance Criterion	Does the Scale meet the criteria?(Yes/No)	Verified By	Date
Allow sufficient room around the machine			
for access doors and panels to be opened			
The scale should be level			

c. Scale #3:

	LOCATION		
Distance Criterion	Does the Scale meet the criteria?(Yes/No)	Verified By	Date
Allow sufficient room around the machine			
for access doors and panels to be opened			
The scale should be level			

d. Scale #4:

	LOCATION	
Distance Criterion	Does the Scale meet the criteria?(Yes/No)	Verified By Date
Allow sufficient room around the machine		
for access doors and panels to be opened		
The scale should be level		

Reviewed By:	Date:	



Validation Protocol

Number: E13-VAL-RIQ-651 Title: Scales IQ/OQ Protocol

Owner: Patrick Owen Revision: 0 Effective Date: June 19, 2013

Page: 7 of 12



02. Equipment Identification

Equipment Identification				
Equipment	Serial or Tag Identifier	Verified By	Date	
	Manual Line #1			
Scale #1				
Scale #2				
Scale #3				
Scale #4				
Comments:				

03. Utilities

a. Verify that unit is receiving its specified utility requirements.

Electrical			
Specified	Actual	Verified By	Date
110-120 V Scale #1			:
110-120 V Scale #2			
110-120 V Scale #3			
110-120 V Scale #4			
Comments:			

Reviewed By:	Date:	
•	······································	



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 8 of 12



Air Compressor: OPERATIONAL QUALIFICATION

B. Operation Qualification

01. Controls Verification - to document that the scale controls work properly

	Controls/Indicators Verificat	ion		
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	Scale #1			
Power Button	With line power to the machine, does pushing the Power Button cause the Scale to start?			
Tare Button	With a weight on the scale, does pushing the Tare Button cause the scale reading to go to Zero?			
	Scale #2			
Power Button	With line power to the machine, does pushing the Power Button cause the Scale to start?			
Tare Button	With a weight on the scale, does pushing the Tare Button cause the scale reading to go to Zero?			
	Scale #3			
Power Button	With line power to the machine, does pushing the Power Button cause the Scale to start?			
Tare Button	With a weight on the scale, does pushing the Tare Button cause the scale reading to go to Zero?			
	Scale #4			
Power Button	With line power to the machine, does pushing the Power Button cause the Scale to start?			
Tare Button	With a weight on the scale, does pushing the Tare Button cause the scale reading to go to Zero?			
Comments:				

Reviewed By:	Date:	
110110W = j.		



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 9 of 12



SCALES: CALIBRATION VERIFICATION

Equipment	Serial #	Calibration Date	Calibration Due Date	Verified By	Date
Multimeter					
Scale #1					
Scale #2					
Scale #3					
Scale #4					

Reviewed By:	Date:	



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 10 of 12



Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
1211		INITIATED	RESOLVED
Comments:			
			İ



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 11 of 12



ATTACHMENT: PROTOCOL DEVIATION REPORT (PDR)

		General Information
System	Name:	Protocol Number:
		Protocol Step & Page No.:
Devian		Instructions
1.		igns a sequential report number for each deviation with a specific protocol. can be easily referenced in a report.
2.	Reference the relevant proto-	col number, step and page number of the noted deviation above.
3.	Complete the below listed se	ections. If necessary, use additional pages and attach any supporting info.
4.	Include the original PDR(s) Report.	with the protocol as an attachment. Summarize the impact of the deviation in the Validation
Descrip	tion of Deviation:	
Investig	ation Evaluation and Results:	
Correct	ive Action and Resolution:	
Overail	Investigation Review:	
Prepare	i By:	Date:



Validation Protocol

Title: Scales IQ/OQ Protocol Number: E13-VAL-RIQ-651

Owner: Patrick Owen Revision: 0

Effective Date: June 19, 2013 Page: 12 of 12



ATTACHMENT - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date

-				
-0.				***************************************
TO NOT HAVE A	i			
177777 1486/11/88077 1444				