

Validation Protocol

Number: E13-VAL-PFR-310

Title: Crystallizer #4 IQ/OQ/PQ Final Report

Owner: Patrick Owen Revision: 0

Effective Date: August 5, 2013 Page: 1 of 13



Approvals

Signing below indicates agreement that the execution of the Installation, Operational, and Performance Qualification Protocol for Crystallizer #4 located at 102 Commerce Street, Waynesville, NC at the Manufacturing facility is complete and the process is validated.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Pascol	8/5/13
Robert Willis	Maintenance	120 Julia	8/5/13
Jason Bumgarner	Production	1	8-5-13
Matt Haynes	Operations	(Title)	8-5-13
Deborah Durbin	Quality	De welin	8-15-13

A copy of the executed protocol will be attached behind the report.



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Final Report

Owner: Patrick Owen

Effective Date: August 5, 2013

Number: E13-VAL-PFR-310

Revision: 0

Page: 2 of 13



	TABLE OF CONTENTS	Page #
APPROVAL PAGE		1
TABLE OF CONTENTS		2
I. PURPOSE		3
II. SUMMARY		3
III. CONCLUSION	N .	3
IV. RECOMMEN	DATIONS	3-4
V. REFERENCE		9
APPENDIX I:	INSTALLATION QUALIFICATION	10
APPENDIX II:	OPERATIONAL QUALIFICATION	13
APPENDIX III:	PERFORMANCE QUALIFICATION	16
ATTACHMENT I:	CALIBRATION DATA SHEETS	20
ATTACHMENT II:	USP TESTING DATA	21
ATTACHMENT VII	COMPLETED IQ/OQ/PQ PROTOCOL	23



Validation Protocol

Number: E13-VAL-PFR-310 Title: Crystallizer #4 IQ/OQ/PQ Final Report

Revision: 0 Owner: Patrick Owen Page: 3 of 13

Effective Date: August 5, 2013



PURPOSE: I.

The purpose of this report is to certify with documented evidence that Crystallizer #4 is installed properly, is operational, and functions as intended throughout its anticipated operating ranges. This will also serve as a baseline of documentation for the installation for future change control and trouble shooting. This final report provides documented evidence that the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification (PQ) for Crystallizer #4 located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC were all executed and all acceptance criteria were met.

SUMMARY: II.

A Giles Authorization for Expenditure (AFE) was signed on December 27, 2012 to purchase and install Crystallizer #4 by May 1, 2013. Crystallizer #4 is located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC. The vessel design was an exact copy of #2 and #3 Crystallizers. The machine will Crystallize USP Epsom Salt from Brine produced at Giles' Manufacturing facility.

The products impacted by this study were all Epsom Salt products manufactured by Giles Chemical.

The following tests were performed in this qualification:

Each item of Plumbing, Instrumentation, and Utilities was verified to be in place and allow for the specific function as outlined in the Installation Qualification.

It was verified that each motor is rotating in the correct direction, each flowmeter is oriented so as to give a positive flow reading, and control valves can open and close when the unit is in operation.

During the time of the Performance Qualification:

The Vacuum absolute pressure did not exceed 1.50 inches of Mercury in any observation

Fines Reduction Loop flow was not less than 15.0 gallons per minute in any observation

Fines Reduction Loop temperature was not outside of the range of 38.0 - 44.0 degrees Celsius in any observation

Discharge flow was not outside the range of 19-25 gallons per minute in any observation

USP testing of final product passed in all parameters

CONCLUSION III.

The results of the completed Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification (PQ) protocol show that all the acceptance criteria have been met for all samples. All testing results provide documented evidence Crystallizer #4 located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC is installed, operating, and performing as expected. Crystallizer #4 is considered to be validated.



Validation Protocol

Number: E13-VAL-PFR-310 Title: Crystallizer #4 IQ/OQ/PQ Final Report

Revision: 0 Owner: Patrick Owen

Page: 4 of 13 Effective Date: August 5, 2013



RECOMMENDATIONS IV.

A. It is recommended that Crystallizer #4 located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC be considered validated based on meeting the acceptance criteria of the IQ/OQ/PQ protocol.

REFERENCE: V.

E35-VAL-PIQ-301, Crystallizer #4 IQ/OQ/PQ Protocol, rev 0, 05/24/13



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Final Report Number: E13-VAL-PFR-310

Owner: Patrick Owen Revision: 0

Effective Date: August 5, 2013 Page: 5 of 13



APPENDIX I: INSTALLATION QUALIFICATION

A. Installation Qualification

1. Location

Distance Criterion	Is the current area sufficient to allow access without obstructions (Yes/No)
Allow sufficient room around the machine for Maintenance and Operations to perform their duties	YES

2. Level

Verify that the instrument is level


Is the unit level? (Yes/No)	Acceptable (Yes/No)
YES	YES

3. Vessel

Criterion	Are all hatches and outlets tightened, plumbed, or blanked (Yes/No)
Ensure all hatches and outlets are tightened, plumbed, or blanked	YES

4. Plumbing

Specified Location	Plumbing present and connected to proper inlet and outlet (Yes/No)
Elbow Pump plumbing	YES
Brine Feed Line	YES
Fine Salt Loop Lines	YES
Discharge Line	YES
Mother Liquor Line	YES
Large Condenser Lines	YES



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Final Report

Number: E13-VAL-PFR-310

Owner: Patrick Owen

Revision: 0

Page: 6 of 13



Small Condenser Lines	YES
Vacuum Pump plumbing	YES
Ejector Steam Line	YES
Vapor Pipe	YES
Vent Pipe	YES

5. Instrumentation

Specified Location	Instrument present and oriented properly (Yes/No)	Instrument Serial Number
Discharge Flow Meter	YES	H300D016000
Mother Liquor Flow Meter	YES	H102F916000
Brine Feed Flow Meter	YES	H102F816000
Fine Salt Loop Flow Meter	YES	H101F316000
Density Transmitter	YES	H101E71509C
Level Transmitter	YES	H101E81509C
Vacuum Transmitter	YES	H101E61509C

6. Utilities

a. Verify that unit is receiving its specified utility requirements.

Specified	Actual
460 V +/- 20V for Pump Drive Panel	474.5
115V +/- 10 for Controls	119.7
Air Present for Vacuum Control Valve	YES
Air Present for Fine Salt Loop Control Valve	YES
Steam Supply for Ejector	YES
Fine Salt Loop Steam	YES



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Final Report Number: E13-VAL-PFR-310

Owner: Patrick Owen Revision: 0

Effective Date: August 5, 2013 Page: 7 of 13



APPENDIX II: OPERATIONAL QUALIFICATION

B. Operational Qualification

1. Vessel and Circulation

Description	Function	Did Item function properly (Yes/No)
Elbow Pump	Elbow Pump turns clockwise as viewed from the motor grill when the drive is "on"	YES
Circulation	With vessel filled with brine and Elbow Pump on circulation discharge should be visible from the top sight glass	YES

2. Feed System

Description	Function	Did Item function properly (Yes/No)
Brine Flow	Flow meter directional arrow should point	YES
Meter	toward Elbow Loop plumbing	125
Brine Pump	With Brine Pump on the motor should turn clockwise as viewed from the motor grill when the drive is "on"	YES
Brine Flow Meter	With valves open and pump on the Brine Flow Meter on the Brine Flow Meter should register a flow	YES

3. Vacuum System



Validation Protocol

Number: E13-VAL-PFR-310 Title: Crystallizer #4 IQ/OQ/PQ Final Report

Revision: 0 Owner: Patrick Owen

Effective Date: August 5, 2013 Page: 8 of 13



Description	Function	Did Item function properly (Yes/No)
Vacuum Control Valve	With controller in Manual, valve should close at 0% and be fully open at 100%	YES
Vacuum System Utilities	Ensure steam is on Ejector and Water is on both Condensers	YES
Vacuum Sensor	When Vacuum System is on, the Vacuum Sensor should show the pressure dropping	YES

4. Discharge System

Description	Function	Did Item function properly (Yes/No)
Discharge Pump Motor	Ensure pump motor turns clockwise as viewed from the motor grill when the drive is "on"	YES
Discharge Flow	With vessel full, open both valves and put system set point on 22 gpm. Verify flow at Centrifuge.	YES

5. Fine Salt Reduction System

Description	Function	Did Item function properly (Yes/No)
Steam Control Valve	With controller in Manual, valve should close at 0% and be fully open at 100%	YES
Fine Salt Flow	Ensure flow meter shows flow with FS Loop pump on	YES
Steam Control	Ensure temperature in Fine Salt Loop rises when steam is called for	YES



Validation Protocol

Number: E13-VAL-PFR-310 Title: Crystallizer #4 IQ/OQ/PQ Final Report

Revision: 0 Owner: Patrick Owen

Page: 9 of 13 Effective Date: August 5, 2013



6. Mother Liquor System

0. 111011101	Elquoi	
Description	Function	Did Item function properly (Yes/No)
Flow Meter	Ensure Flow Meter arrow points away from the Mother Liquor Tank and toward the Crystallizer	YES
Flow	Ensure that when valves are open that flow is observed on the Flow Meter	YES



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Final Report Number: E13-VAL-PFR-310

Owner: Patrick Owen Revision: 0

Effective Date: August 5, 2013 Page: 10 of 13



APPENDIX III: PERFORMANCE QUALIFICATION

C. Performance Qualification

1. Vacuum

Time	Vacuum (< or = 1.50 inches Hg)	Did Item Meet Criteria (Yes/No)
13:00	1.10	YES
13:30	1.10	YES
13:59	1.10	YES
14:30	1.10	YES
15:01	1.08	YES
15:31	1.10	YES
16:00	1.10	YES
16:28	1.10	YES
17:00	1.10	YES



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Final Report Number: E13-VAL-PFR-310

Owner: Patrick Owen Revision: 0

Effective Date: August 5, 2013 Page: 11 of 13



2. Fines Reduction Loop Flow

Time	Fines Reduction Loop Flow (Not Less than 15.0 gallons per minute)	Did Item Meet Criteria (Yes/No)
13:00	17.2	YES
13:30	17.4	YES
13:59	17.4	YES
14:30	17.2	YES
15:01	16.9	YES
15:31	17.2	YES
16:00	17.2	YES
16:28	17.0	YES
17:00	17.2	YES



Validation Protocol

Number: E13-VAL-PFR-310 Title: Crystallizer #4 IQ/OQ/PQ Final Report

Revision: 0 Owner: Patrick Owen

Effective Date: August 5, 2013 Page: 12 of 13



3. Fines Reduction Loop Temperature

Time	Fines Reduction Loop Temperature (38.0 – 44.0 Degrees C)	Did Item Meet Criteria (Yes/No)
13:00	41.0	YES
13:30	41.8	YES
13:59	42.6	YES
14:30	41.8	YES
15:01	41.9	YES
15:31	42.4	YES
16:00	41.0	YES
16:28	41.3	YES
17:00	41.8	YES



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Final Report Number: E13-VAL-PFR-310

Owner: Patrick Owen Revision: 0

Effective Date: August 5, 2013 Page: 13 of 13



4. Discharge Flow

Time	Discharge Flow (19 – 25 gallons per minute)	Did Item Meet Criteria (Yes/No)
13:00	21.0	YES
13:30	21.1	YES
13:59	21.0	YES
14:30	21.0	YES
15:01	21.0	YES
15:31	21.2	YES
16:00	21.1	YES
16:28	21.1	YES
17:00	21.0	YES

5. USP Testing

Date and Time Sample Taken:	07:00 8/03/2013

Results: PASS

Note: USP Testing Results attached



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Revision: 0 Owner: Patrick Owen

Page: 1 of 23 Effective Date: May 24, 2013



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation Protocol for Crystallizer #4 located at 102 Commerce Street, Waynesville, NC at the Manufacturing facility.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Parac	5/24/13
Robert Willis	Maintenance	well w And	5/24/13
Jason Bumgarner	Production	10 Can	5-24-15
Matt Haynes	Operations	althous	5-24-13
Deborah Durbin	Quality	Delini	5-24-13

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 2 of 23



		TABLE OF CONTENTS	Page #
APPROVAL P	AGE		1
TABLE OF CO	ONTEN'	rs	2
I. PU	URPOSI		3
II. B	ACKGR	OUND	3
III. so	COPE	i	3
IV. S	YSTEM	DESCRIPTION	3-4
V. R	OLES A	ND RESPONSIBILITIES	4-5
VI. T	EST PR	OGRAM	5-9
A	INSTA	ALLATION QUALIFICATION	5
B OPERATIONAL QUALIFICATION		7	
C PERFORMANCE QUALIFICATION		8-9	
VII. CALIBRATION		9	
VIII. R	EFERE	NCE MATERIAL	9
ATTACHME	NT I:	INSTALLATION QUALIFICATION	10
ATTACHME	NT II:	OPERATIONAL QUALIFICATION	13
ATTACHME	NT III:	PERFORMANCE QUALIFICATION	16
ATTACHMENT IV CALIBRATION DATA SHEET		20	
ATTACHMENT V: PROTOCOL DEVIATION REPORT LOG		PROTOCOL DEVIATION REPORT LOG	21
ATTACHME	NT VI:	PROTOCOL DEVIATION REPORT	22
ATTACHMENT VII SIGNATURE IDENTIFICATION LOG SHEET		23	



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 3 of 23



I. PURPOSE:

The purpose of this protocol is to provide documented evidence of the proper installation of Crystallizer #4. This will serve as a baseline of documentation for the installation for future change control and trouble shooting. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification (PQ) for Crystallizer #4 located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC.

II. BACKGROUND:

2.1 Historical

Giles Chemical is a producer of Epsom Salt and has been producing Epsom Salt at the Waynesville facility since 1950. A variety of Crystallizers have been used. In 1988 an Oslo type Crystallizer (Crystallizer #1) was installed and subsequently Crystallizers #2 (1998), and #3 (2005) were also installed. All of the other older type Crystallizers were removed from the facility.

2.2 Current Project

A Giles Authorization for Expenditure (AFE) was signed on December 27, 2012 to purchase and install Crystallizer #4 by May 1, 2013. The vessel design was an exact copy of #2, and #3 Crystallizers. The machine will Crystallize USP Epsom Salt from Brine produced at Giles' Manufacturing facility.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

III. SCOPE

This study will be performed on Crystallizer #4. This protocol will define the test procedures, documentation, references, and acceptance criteria used to establish that the system is installed properly, operates properly, and performs as expected. The executed protocol will verify that all acceptance criteria have been met, and that the Crystallizer meets current Good Manufacturing Practice (cGMP) requirements.

IV. SYSTEM DESCRIPTION:

1. OVERVIEW

Crystallizer #4 uses vacuum to cool a continuous stream of saturated brine to form crystals, which are then discharged to a centrifuge.

2. DESCRIPTION OF OPERATION

There are 6 systems in that make up Crystallizer #4. All are in operation when Crystallizer #4 is in operation:

a. Tank and Circulation System: The Crystallizer vessel holds a volume of crystal slurry and circulates it. This allows adequate time for crystal growth and selective discharge of larger crystal size distribution from fluidizing the slurry. This system consists of the main vessel, circulation pump, and circulation pump piping.



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 4 of 23



- b. Feed System: The feed system supplies brine to the Crystallizer. This system consists of the Brine Feed Pump, Brine Feed Flow Meter, Variable Speed Drive, and pressure/level sensor.
- c. Vacuum System: The vacuum system pulls a vacuum on the Crystallizer, allowing evaporative cooling to take place. The temperature in the vessel is controlled indirectly by the vacuum system because the vapor space approaches thermodynamic equilibrium with the slurry and the vapor space contains only water vapor. This system consists of a barometric condenser, cooling water pump, steam ejector, ejector condenser, liquid ring vacuum pump, vacuum control valve, and vacuum sensor.
- d. Fine Salt Reduction Loop: The fine salt loop pulls smaller crystals from the upper part of the vessel, uses heat to dissolve them, and re-introduces the resultant brine into the circulation system. This system consists of fine salt loop piping, Fine Salt Loop Flow Meter, fine salt loop pump, fine salt loop heat exchanger, and fine salt loop steam control valve.
- e. Discharge System: A continuous stream of crystal slurry is pumped from the crystallizer to a centrifuge. This system consists of discharge piping, discharge pump, discharge flow meter, and discharge pump variable speed drive.
- f. Mother Liquor System: A portion of the liquid separated from the crystals at the centrifuge is returned to the crystallizer to make up for evaporative volume loss from the cooling process. This system consists of the mother liquor flow meter and mother liquor piping.

V. ROLES AND RESPONSIBILITIES

- 1. Engineering
 - Write and issue the protocol
 - ❖ Investigate protocol deviation reports
 - ❖ Execute the OQ and manage the data collection for the PQ.
 - Review raw data and originate interim notification to Quality Assurance
 - ❖ Write and route the final report
- 2. Quality Assurance
 - * Review and approve the protocol.
 - Review and approve raw data and notifications.
 - * Review, approve, and store the final report.
- 3. Maintenance
 - ❖ Provide Equipment Manuals needed to execute operational qualification.
 - Review and approve the protocol.
 - **Execute the IQ.**
 - Review and approve raw data and notifications.



Validation Protocol

Number: E13-VAL-PIQ-301

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E1
Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 5 of 23



Review and approve the final report

- 4. Production
 - Execute the PQ.
 - Review and approve the final report.

VI. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document that each of the 6 systems that comprise Crystallizer #4 are installed properly and document the components of each system for future reference.

Equipment/Materials

Crystallizer #4

Ideal Digital Multimeter Model #61-340 (SN 100100221)

Level

Procedure

Perform each listed below for Crystallizer #4:

- 1. Location: Verify that the equipment is situated to allow sufficient room around the machine for Maintenance and Operations to perform their respective duties.
- 2. Level: Verify instrument is level.
- 3. Vessel: Ensure that all hatches and outlets are tightened, plumbed, or blanked
- 4. Plumbing:
 - a. Ensure the Elbow Pump plumbing is in place
 - b. Ensure the Brine Feed Pump and plumbing feeds from the Brine Feed Tank to the Elbow Pump Loop
 - c. Ensure the Fine Salt Loop plumbing feeds from the vessel and returns to the Elbow Pump Loop
 - d. Ensure the Discharge plumbing connects from the Discharge outlet to the Centrifuge inlet.
 - e. Ensure the Mother Liquor plumbing feeds from the Mother Liquor Header to the Elbow Pump Loop
 - f. Ensure the Large Condenser plumbing feeds from the Creek Tank to the Large Condenser and from the Large Condenser to the Hot Well



Validation Protocol

Number: E13-VAL-PIO-301 Title: Crystallizer #4 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 6 of 23 Effective Date: May 24, 2013



- g. Ensure the Small Condenser plumbing feeds from the Creek Tank to the Small Condenser and from the Small Condenser to the Hot Well
- h. Ensure City Water is available to the Vacuum Pump
- Ensure Steam is available to the Steam Ejector
- Ensure The Vapor Pipe connects from the top of the Crystallizer to the Large Condenser
- k. Ensure the Internal Vent Pipe connects from the lower part of the Crystallizer to head of the unit.

5. Instrumentation

- a. Ensure the Discharge Flow Meter is in the Discharge Pipe
- b. Ensure the Mother Liquor Flow Meter is in the Mother Liquor Line
- Ensure the Brine Feed Flow Meter is in the Brine Feed Pipe
- Ensure the Fine Salt Loop Flow Meter is in the Fine Salt Loop plumbing
- e. Ensure the Level and Density, and Vacuum transmitters are installed on the body of the Crystallizer.

6. Utilities

- a. Electrical Requirements:
 - Ensure Voltage is correct to Pump Drive Panel
 - Ensure Voltage is correct to Instrumentation
- b. Air
- Ensure Vacuum Control Valve has air pressure
- Ensure Fine Salt Loop Control Valve has air Pressure
- c. Steam
 - Ensure Steam Ejector has steam
 - Ensure Fine Salt Loop has steam and condensate return

Acceptance Criteria

If each item of Plumbing, Instrumentation, and Utilities is in place and allows for the specific function as outlined, then Crystallizer #4 will be considered to be installed properly.



Validation Protocol

Number: E13-VAL-PIQ-301

Title: Crystallizer #4 IQ/OQ/PQ Protocol Revision: 0 Owner: Patrick Owen Effective Date: May 24, 2013

Page: 7 of 23



B. OPERATION QUALIFICATION

Objective

The objective of the operational verification is to document that the components of the 6 systems that comprise Crystallizer #4 are operable and oriented correctly for the machine to operate.

Equipment/Materials

Crystallizer #4

Procedure

Perform each listed task for Crystallizer #4 (all motors are to be observed as standing facing the "grill" end of the motor – not the output shaft):

1. Vessel and Circulation

- a. Ensure Elbow Pump is turning clockwise
- b. With fluid in the Crystallizer, turn on the circulator and ensure a flow is coming out in the headspace by looking through the top sight glass

Feed System

- a. Ensure flow meter arrow is pointing toward the elbow loop plumbing
- b. Turn on the brine pump and ensure the motor is turning clockwise
- c. Ensure brine will feed to Crystallizer and readout shows a flow

3. Vacuum System

- a. Put controller in manual and verify that the vacuum valve will open and close
- b. With fluid in the Crystallizer, turn on the vacuum system and ensure that it has both water and steam
- c. Check the vacuum sensor to determine that pressure drops when the system is on

4. Discharge System

- a. Ensure the pump motor is turning clockwise when the pump is on.
- b. With the vessel full open the valves and turn on the discharge pump. With the system set point on 22 gpm observe if flow comes out at the centrifuge

5. Fine Salt Reduction System

- a. Put controller in manual and verify that steam valve will open and close
- b. With the vessel full, turn on the fine salt loop pump and enter a set point of 41 C in the controller. Verify with the flow meter that there is flow and that the temperature rises when steam is called for.
- 6. Mother Liquor System



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Crystallizer #4 IQ/OQ/PQ Protocol Owner: Patrick Owen Effective Date: May 24, 2013 Page: 8 of 23

- a. Ensure the flow meter arrow is pointing toward the direction of the flow (from ML tank to Crystallizer)
- b. Open valves and ensure Mother Liquor flows to the Crystallizer and verify that the flow meter reads a flow.

Acceptance Criteria

Verification that each motor is rotating in the correct direction, each flowmeter is oriented so as to give a positive flow reading, and control valves can open and close when the unit is in operation.

C. PERFORMANCE QUALIFICATION

Objective

The objective of performance testing is to document that Crystallizer #4 performs the functions required by Giles Chemical.

- The vacuum pulled by the vacuum system is sufficient to cool the brine solution to 35 degrees C
- That the Fines Reduction Loop will heat a flow of at least 15 gallons per minute to 41 +/- 3 degrees C
- That the discharge system will discharge 22+/-3 gallons per minute for at least 1 hour without stopping.
- That the plant product USP Testing results will pass with Crystallizer #5 running.

Equipment/Materials

Crystallizer #4

Brine

Mother Liquor

Calibrated Instrumentation Installed on the Crystallizer

Procedure

Fill and run #4 Crystallizer according to procedure for at least 24 hours before making observations. Perform each listed task for Crystallizer #4:

- 1. Vacuum
 - a. Observe vacuum reading every 30 minutes for 4 hours
- 2. Fines Reduction Loop
 - a. Observe Fines Reduction Loop flow and temperature every 30 minutes for 4 hours



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol

Number: E13-VAL-PIQ-301

Revision: 0

Page: 9 of 23

PREMIER MAGNESIA, LLC

3. Discharge System

Owner: Patrick Owen

Effective Date: May 24, 2013

Title: Crystallizer #4 IQ/OQ/PQ Protocol

a. Observe the Discharge flow every 30 minutes for 4 hours

4. Plant USP Testing

a. Obtain a product sample and test for USP parameters in the QA Laboratory

Acceptance Criteria

Vacuum absolute pressure cannot exceed 1.50 inches of Mercury in any observation

Fines Reduction Loop flow cannot be less than 15.0 gallons per minute in any observation

Fines Reduction Loop temperature cannot be outside of the range of 38.0-44.0 degrees Celsius in any observation

Discharge flow cannot be outside the range of 19-25 gallons per minute in any observation USP testing of final product must pass in all parameters

VII. CALIBRATION

Verify that all instrumentation is calibrated at the time of installation.

- Ideal Digital Multimeter Model #61-340 (SN 100100221)
- Discharge Flow Meter
- Brine Feed Flow Meter
- Level Probe
- Vacuum Probe
- Fines Reduction Flow and Temperature Meter

VIII. REFERENCE:

P12-PR-200-026 rev 3 "Crystallizer Operations" Giles Chemical, 2012

P12-PR-200-028 rev 6 "Filling and Starting a Crystallizer" Giles Chemical, 2012



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Revision: 0

Owner: Patrick Owen
Effective Date: May 24, 2013

Page: 10 of 23

Number: E13-VAL-PIQ-301



CRYSTALLIZER #4: INSTALLATION QUALIFICATION

A. Installation Qualification

1. Location

	LOCATION Is the current area sufficient			
Distance Criterion	to allow access without obstructions (Yes/No)	Verified By	Date	
Allow sufficient room around the machine for Maintenance and Operations to perform their duties	Yes	per	8/1/13	pe

2. Level

Verify that the instrument is level

	LEY	EL .	
Is the unit level? (Yes/No)	Acceptable (Yes/No)	Verified By	Date
765	409	per	811/13 per
Comments:			8/1//3

3. Vessel

	VESSEL		1
Criterion	Are all hatches and outlets tightened, plumbed, or blanked (Yes/No)	Verified By	Date
Ensure all hatches and outlets are tightened, plumbed, or blanked	Yes	POV	8/1/13
Comments:			

-Pe-81:113

Reviewed By:

Alley Williams

Date:

8/4/13



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 11 of 23



4. Plumbing

	The state of the s	Plumbing			
Plumbing present and connected to proper inlet and outlet (Yes/No)	Verified By	Date			
Yes	Per	8/1//>			
Yes	Per	8/1/13			
Ye5	per	8/1/13			
Yey	py	8/1/13			
Yes	per	8/1/13			
Yes	per	8/1/13			
7-69	por	8/1/13			
Yes	Pero	8/1/13			
Yes	Pen	8/1/13			
Yes	psy	8/1/13			
Yes	P20	84/13			
	Yes Yes Yes Yes Yes Yes Yes	proper inlet and outlet (Yes/No) Yes Yes Yes Yes Yes Yes Yes Ye			

8	1/13
-6	er

Reviewed By: Chley William

Date:

8/w/3



Validation Protocol

Revision: 0

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen

Effective Date: May 24, 2013 Page: 12 of 23



5. Instrumentation

Specified Location	Instrument present and oriented properly (Yes/No)	Instrument Serial Number	Verified By	Date
Discharge Flow Meter	405	1+300 DO16 000	per	8/1/13
Mother Liquor Flow Meter	Yes	H 102 F916000	PSV	8/1/13
Brine Feed Flow Meter	Ye5	H102F816000	Per	8/1/18
Fine Salt Loop Flow Meter	Ve5	H101 F316000	Poor	8/1/13
Density Transmitter	495	H101671509C	pen	8/1/13
Level Transmitter	405	H101 881509C	Der	8/1/1
Vacuum Transmitter	yes	H101 661509C	per	8/1/

6. Utilities

a. Verify that unit is receiving its specified utility requirements.

	UTILITIES		
	Electrical		
Specified	Actual	Verified By	Date
460 V +/- 20V for Pump Drive Panel	474.5V	PS	811113
115V +/- 10 for Controls	119.7V	Per	8/1/13
	Air		
Air Present for Vacuum Control Valve	yes	pe	811/13
Air Present for Fine Salt Loop Control Valve	YES	Pe	8/1/13
	Steam		
Steam Supply for Ejector	ሃ ፒን	pe-	8/1/13
Fine Salt Loop Steam	YCY	Pe	8/1/13
Comments:		7	

Reviewed By:

Belly Williams

Date:

8/4/13

Controlled Document



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Revision: 0

Owner: Patrick Owen
Effective Date: May 24, 2013

Page: 13 of 23

Number: E13-VAL-PIQ-301



CRYSTALLIZER #4: OPERATIONAL QUALIFICATION

B. Operational Qualification

1. Vessel and Circulation

	Vessel and Circulation			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Elbow Pump	Elbow Pump turns clockwise as viewed from the motor grill when the drive is "on"	Yes	Ro	811/13
Circulation	With vessel filled with brine and Elbow Pump on circulation discharge should be visible from the top sight glass	Ye5	per	8/1//
Comments:				

2. Feed System

	Feed System			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Brine Flow Meter	Flow meter directional arrow should point toward Elbow Loop plumbing	yes	Per	8/1/13
Brine Pump	With Brine Pump on the motor should turn clockwise as viewed from the motor grill when the drive is "on"	yeg	Per	8/1/13
Brine Flow Meter	With valves open and pump on the Brine Flow Meter on the Brine Flow Meter should register a flow	yes	De-	8/1/13
Comments:				

911/1)

Reviewed By:

Deley Williams

Date:

8/6/13



Validation Protocol

Revision: 0

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen

Effective Date: May 24, 2013 Page: 14 of 23



3. Vacuum System

	Vacuum System			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Vacuum Control Valve	With controller in Manual, valve should close at 0% and be fully open at 100%	yas	P25	8/1/13
Vacuum System Utilities	Ensure steam is on Ejector and Water is on both Condensers	Yes	Per-	8/1/13
Vacuum Sensor	When Vacuum System is on, the Vacuum Sensor should show the pressure dropping	Yes	Per	8/1/13
Comments;				

4. Discharge System

	Discharge System			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Discharge Pump Motor	Ensure pump motor turns clockwise as viewed from the motor grill when the drive is "on"	Jes,	Per	8/11/3
Discharge Flow	With vessel full, open both valves and put system set point on 22 gpm. Verify flow at Centrifuge.	Yos	Por	811/13
Comments:			The state of the s	on the state of th

Reviewed By:	Oshley Williams	Date:	8/6/13
--------------	-----------------	-------	--------



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen

Effective Date: May 24, 2013

Revision: 0 Page: 15 of 23



5. Fine Salt Reduction System

Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Steam Control Valve	With controller in Manual, valve should close at 0% and be fully open at 100%	Yes	Po	8/1/3
Fine Salt Flow	Ensure flow meter shows flow with FS Loop pump on	yes	Per	8/1/13
Steam Control	Ensure temperature in Fine Salt Loop rises when steam is called for	yer	Per	811/13
Comments:		and the second s		<u></u>

6. Mother Liquor System

Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Flow Meter	Ensure Flow Meter arrow points away from the Mother Liquor Tank and toward the Crystallizer	yen	Pov	81113
Flow	Ensure that when valves are open that flow is observed on the Flow Meter	yes	DE	8/1/3

Reviewed By: () Ley William

Date:



Validation Protocol

Number: E13-VAL-PIQ-301 Title: Crystallizer #4 IQ/OQ/PQ Protocol

Owner: Patrick Owen

Revision: 0 Page: 16 of 23 Effective Date: May 24, 2013



CRYSTALLIZER #4: PERFORMANCE QUALIFICATION

C. Performance Qualification – to be performed with Crystallizer #4 operating for at least 24 hours and at steady state

1. Vacuum

	Performance Qualification	Data		
Time	Vacuum (< or = 1,50 inches Hg)	Did Item Meet Criteria (Yes/No)	Verified By	Date
1300	1.10	you	per.	8/2/13
1330	1.10	yes	pe-	8/2/13
1359	1.10	yes	PEV	8/2/13
1430	1.10	yes	per	8/2/13
1501	1.08	464	Por	8/2/13
1531	1.10	409	Per	8/2/13
1600	1.10	yes	PSV	8/2//3
1628	1.10	405	Pes	8/2/13
1700	1,10	yes	Po	8/2//3
Comments: -				

Reviewed By:	Colley Williams	Date:	863	
--------------	-----------------	-------	-----	--



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 17 of 23



2. Fines Reduction Loop Flow

Performance Qualification Data						
Time	Fines Reduction Loop Flow (Not Less than 15.0 gallons per minute)	Did Item Meet Criteria (Yes/No)	Verified By	Date		
1300	17.2	yry	Par	8/2/13		
1330	17.4	Yer	Dev-	8/2/13		
1359	17.4	Yez	De	8/2/13		
1430	17.2	Yes	pe-	812/13		
1501	16.9	Yes	Der	8/2/13		
1531	17.2	424	Der	8/2/13		
16 CO	17.2	Yes	per	8/2/13		
16 28	17.0	yes	Pea	8/2/13		
1700	17.Z	Yes	Per	8/2/13		
Comments:						

Reviewed By: Cohley William Date: 8 10 13



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Owner: Patrick Owen

Effective Date: May 24, 2013

Number: E13-VAL-PIQ-301

Revision: 0

Page: 18 of 23



3. Fines Reduction Loop Temperature

Performance Qualification Data							
Time	Fines Reduction Loop Temperature (38.0 – 44.0 Degrees C)	Did Item Meet Criteria (Yes/No)	Verified By	Date			
13W	41.0	yes	Por	8/2/13			
1330	41.8	4/67	Der-	8/2/13			
1359	42.6	ye5	Por	8/2/13			
1430	41.8	Yes	per	8/2/13			
1501	41.9	yey	for	8/2/13			
1531	42.4	469	per	8/2/13			
1600	41.0	yeg	Per	8/2/13			
1628	41.3	404	PEO	8/2/13			
1700	41.8	405	fige-	8/2/13			
Comments:							

Reviewed By: Colley Williams

Date: ____



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Number: E13-VAL-PIQ-301

Owner: Patrick Owen

Revision: 0

IAGNESIA, LLC

Effective Date: May 24, 2013

Page: 19 of 23

4. Discharge Flow

	Performance Qualification Data							
Time	Discharge Flow (19 – 25 gallons per minute)	Did Item Meet Criteria (Yes/No)	Verified By	Date				
1300	0.15	YCG	Pw	8/2/13				
1330	21.1	YCG	per	8/2/13				
1359	SI.O	yet,	PSa	812/13				
1430	51.0	yes	PSV	9/2/13				
1501	21.0	404	PSV	8/2/13				
1531	2.15	409	PEN	8/2/13				
1600	21.1	yes	pes	8/4/13				
1628	21.1	404	pse	8/21/3				
1700	21.0	YES	00-	812/13				
Comments:								

5. USP Testing

Date and Time Sample Taken :	0700 8/3/13	Verified By: \cancel{PO}
Results: PASS FAIL (circle one)	Verified By: <i>Po</i>	Date: 8/5/13
Note: Attach USP Testing Results	to the Final Report	
		1 1

Date:



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen
Effective Date: May 24, 2013

Revision: 0
Page: 20 of 23



VII. CALIBRATION VERIFICATION

Equipment	Manufacturer	Model Number	Serial Number	Calibration Date	Verified By	Date
Multimeter	Ideal	61-340	100100721	mentacturer	Per	81413
Discharge Flow Meter	Endres t Houser	Promy 53-P	1+3000016 aw	3/6/13	Pi	8/11/3
Brine Feed Flow Meter	Godrast Houser	Paray 53P	H102F816000	1/14/13	per	8/1/13
Level Probe	Grabies t	Ceratur & PMCTI	H101E81509C	1/15/13	Dev-	8/1/13
Vacuum Probe	Godress +	Ceraber S PMCI	HO1E 61509C	1/15/13	Pe-	8/1/19
Fines Reduction Flow Meter	Gretoset Hauser	Promoss 835	H 101 P31cas	1/14/13	Pe	8/11/3

Reviewed By:	Oshley Williams	Date:	8/6/13	
--------------	-----------------	-------	--------	--



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Number: E13-VAL-PIQ-301

Revision: 0

Owner: Patrick Owen Effective Date: May 24, 2013

Page: 21 of 23

ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	INITIATED	DATE RESOLVED
<i>(</i>).		
<u>.</u>		
	·	
,		
· <u></u>		
Comments;		

Controlled Document



Prepared By:

GILES CHEMICAL ~ PREMIER MAGNESIA

Validation Protocol

Number: E13-VAL-PIQ-301 Title: Crystallizer #4 IQ/OQ/PQ Protocol

Owner: Patrick Owen

Effective Date: May 24, 2013

Revision: 0

Page: 22 of 23



		General Information
Systen	n Name:	Protocol Number:
•	ion Report Number:	Protocol Step & Page No.:
		Instructions
1.	The validation specialist assign For example, 001, 002, etc. ca	ins a sequential report number for each deviation with a specific protocol. In be easily referenced in a report.
2.	Reference the relevant protoc	ol number, step and page number of the noted deviation above.
3.	Complete the below listed sec	ctions. If necessary, use additional pages and attach any supporting info.
4.	Include the original PDR(s) w Report.	with the protocol as an attachment. Summarize the impact of the deviation in the Validation
(nvesti	gation Evaluation and Results:	
Correc	tive Action and Resolution:	PS/2/13
Overal	Investigation Review:	

Date:



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Revision: 0

Owner: Patrick Owen Effective Date: May 24, 2013

Page: 23 of 23

Number: E13-VAL-PIQ-301



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
Portrack Quer Ashker Williams	Engineering	Rusel	DG-	8/1/13
Ashley Williams	Quality	Aley 1200 on me	au	8/4/3
,		0		COLO.
				·



Giles Chemical, a division of Premier Magnesia, LLC. 102 Commerce Street Waynesville, NC 28786 USP Certificate of Analysis

Release Date:	8/5/2013		
CUSTOMER:			
CUST. REF:		SHIP DATE:	
PRODUCT:	Magnesium Sulfate - USP	TRAILER NUMBER:	
SHELF LIFE:	3 Years	BILL OF LADING #:	
LOT NUMBER:	1913	PO NUMBER#:	
SHIPPER:		MANUFACTURED:	
CUST. SERV. :		EXPIRATION:	

I certify that this material meets all the requirements of the Giles Chemical sales specifications and the United States Pharmacopeia 35. Periodic testing has shown the samples to be consistently free of volatile organic impurities. Giles Chemical magnesium sulfate is manufactured under the guidelines of Current Good Manufacturing Practices (cGMP).

EPSOM SALT, Magnesium Sulfate - Heptahydrate, USP

METHOD	TEST	LOWER	UPPER	Test Results
VISUAL	Appearance	~~	~~	Clear
USP35	Chloride as Cl (%)	~~	0.014	< 0.014%
USP35	Heavy Metals As Pb (%)	~~	0.001	< 0.001%
USP35	Ignition Loss (%)	40.00	52.00	51.23%
USP35	Iron (ppm)	~~	20.00	< 20.00 ppm
USP35	MgSO ₄ (Anhydrous wt. %)	99.00	100,50	99,90%
USP35	MgSO ₄ (As is basis, %)	48,30	52.00	48.75%
USP35	pH 5% Solution	5.00	9,20	7.80
USP35	Selenium (%)	~~	0.003	< 0.003%
USP35	Mg ²⁺ ID			Present
USP35	SO ₄ ² -ID			Present

ATTN:

ANALYST:

SIGNATURE ON FILE

People for Process Automation


Flow Calibration with Adjustment

30263727-2982132

1000219296
Purchase order number
US-3004970133-10 / Endress+Hauser Flowtec
Order N°/Manufacturer
53P40-EL2B1AA0BAAA
Order code
PROMAG 53 P 1 1/2"
Transmitter/Sensor
H300D016000
Serial N°
<u>-</u>
Tag №

FCP-6.C	
Calibration rig	
99.59059 us.gal/min	(≙ 100%)
Calibrated full scale	
Service interface	
Calibrated output	
0.7625	
Calibration factor	,
-10	
Zero point	
82 °F	
Water temperature	,

	Flow {%]	Flow [us.gal/miu]	Duration	V target [us.gal]	V meas. [us.gai]	∆ о.т.* %	Outp.** (mA)
1	4.0	3.94	85.1	5.5924	5.6222	0.53	4.64
	39.9	39.8	60.1	39.862	39.856	-0.01	10.39
	40.0	39.8	60.2	39.926	39.931	0.01	10.40
	100.2	99.8	50.2	83.424	83.483	0.07	20.04
	_	-	- 1	-	-	-	-
	-	_	-		-	-	-
	-	_	-	-	-	-	-
		_	-	-	-	-	-
l	-	_	-	-	-	-	-
		-	_		_	-	-



For detailed data concerning output specifications of the unit under test, see Technical Information [T1], chapter Performance characteristics.

The calibration is traceable to the N.I.S.T. through standards certified at preset intervals.

Endress+Hauser Flowtec operates ISO/IEC 17025 accredited calibration facilities in Reinach (CH), Cernay (FR), Greenwood (USA), Aurangabad (IN) and Suzhou (CN).

03-06-2013 Date of calibration

*o.r.: of rate

**Calculated value (4 - 20 mA)

Endress+Hauser Flowtec, Division USA 2330 Endress Place Greenwood, IN 46143 Chad Key Operator

Certified acc, to ISO 9001, Reg.-Nº 030502.2 ISO 14001, Reg.-Nº EMS561046



People for Process Automation

Flow Calibration with Adjustment


30258816-2944984

Tag N°

Purchase order number	
US-3004945709-30 / Endress+Hause	r Flowtec
Order N°/Manufacturer	
53P40-ELOB1AA0BAAA	
Order code	
PROMAG 53 P 1 1/2"	
Transmitter/Sensor	-11
H102F816000	
Serial Nº	

FCP-6.C	
Calibration rig	
99.59059 us.gal/min	(≙ 100%)
Calibrated full scale	
Service interface	
Calibrated output	
0.7872	
Calibration factor	
10	
Zero point	
76.1 °F	
Water temperature	

Flow	Flow [us.gal/min]	Duration s	V target (us.gal)	V meas. [us.gal]	∆ o.c.* %	Outp.** [mA]
4.0	3,99	85,1	5.6655	5,6858	0.36	4.64
40.0	39.8	60.1	39.903	39,908	0.01	10.40
40.1	39,9	60.1	39.967	39.966	0.00	10.41
100.1	99.6	50.1	83.258	83.268	0.01	20.01
-	-	-	-	-	-	-
-	-		- '	-	-	-
-	-	-	-	-	-	-
-	_	-	-	-	-	-
-	- '		-	- '	-	-
_	-	-	-	-	-	



*o.r.: of rate **Calculated value (4 - 20 mA)

For detailed data concerning output specifications of the unit under test, see Technical Information (TI), chapter Performance characteristics.

The calibration is traceable to the N.I.S.T. through standards certified at preset intervals.

Endress+Hauser Flowtec operates ISO/IEC 17025 accredited calibration facilities in Reinach (CH), Cernay (FR), Greenwood (USA), Aurangabad (IN) and Suzhou (CN).

Dail BM Comb

01-14-2013 Date of calibration

Endress+Hauser Flowtec, Division USA 2330 Endress Place Greenwood, IN 46143 David McCombs

Operator

Certified acc. to ISO 9001, Reg.-N° 030502.2 ISO 14001, Reg.-N° EMS561046



















Endress+Hauser GmbH+Co. 2340 Endress Place Greenwood, In. 46143-9772

Final Inspection Report / Endprüfprotokoll

The manufacturer confirms that all measuring equipment used to assure the quality of the products has been calibrated and is traceable to national (e.g. DKD/DAkkS, NIST, NABL...) or international standards.

Der Hersteller bestätigt, dass die zu Qualitätsprüfungen des Erzeugnisses eingesetzten Messmittel gültig kalibriert waren und auf nationale (z.B. DKD/DAkkS, NIST, NABL...) bzw. internationale Normale rückführbar sind.

Cerabar S

TAG number

Messstellen-Nummer

Softwareversion

Ausgangsmodus

Order code Serial number Extended order code Sensor range Adjusted measuring range Maximum permissible error Output type

Bestellcode Seriennummer Erweiterter Bestellcode Sensor-Messbereich Eingestellter Messbereich Max, zulässige Messabweichung Ausgang

PMC71-SAC2K4AGAAA H101E81509C PMC71-SAC2K4AGAAA 0...800 inH2O abs 0...800 inH2O abs ±0.075% 4...20 mA, HART 02.10.54 linear

GILES CHEMICAL

Customer order number E+H sales order number Internal order number

Software version

Output mode

Ambient temperature Ambient humidity Ambient pressure Calibrated according to fix point method IEC 60770. Auftragsnummer des Kunden E+H Auftragsnummer Interne Auftragsnummer Umgebungs-Temperatur Urngebungs-Luftfeuchte

Umgebungs-Luftdruck Prüfung nach Grenzpunktmethode gemäß IBC 60770.

22.6°C (± 1°C) 22.7 %rel.F (± 10 %rel.F) 994.5 mbar (± 0.2 mbar)


129155


71235087000060

1000214704/0060

Measuring results / Messergebnisse Rel. deviation Current Nominal value Calibration Nominal value Measured value Deviation output (analog) (digital) (IOut caiculated) (digital readout) point (P Ref.) (analog) Rel. Sollwert Istwert Abweichung Sollwert Istwert Kalibrierpunkt Abweichung (digital) (lOut berechnet) Stromausgang (Digitaler Wert) (P Ref.) (analog) (analog) mΑ % mΛ % of Span inH2O % inH2O -0.0047 4.2593 4.2585 12.9640 12.9842 0.00253 -0.0031 -0.00327 11,986 11,985 399.254 399.280 50 20.136 0.0090 20.135 0.00088 100 806.744 806,751

Calibration orientation Kalibrierlage





Calibration carried out in output mode linear/ Kalibration erfolgte im Ausgangsmodus linear.

We confirm that all tests, according to the Inspection and Test Plan (ITP), have been performed successfully. At the time of verification, the measuring points of the device indicated above were in compliance to the published valid technical specification (TI).

TI 383P

Measuring point in % of adjusted measuring range/ Messpunkt in % vom eingestellten Messbereich

Wir bestätigen, dass alle Tests aus den Inspektions- und Testplänen (ITP) erfolgreich durchgeführt wurden. Das Gerät entsprach zum Zeitpunkt der Prüfung an den aufgeführten Messpunkten den gültigen technischen Spezifikationen (T1).

This document was generated electronically and is valid without signature.

Operator / geprüft durch Date of inspection / Prüfdatum 15. Jan 2013

Dieses Dokument wurde elektronisch erzeugt und ist ohne Unterschrift gültig. Endress+Hauser

People for Process Automation

















Endress+Hauser GmbH+Co. 2340 Endress Place Greenwood. In. 46143-9772

Final Inspection Report / Endprüfprotokoll

The manufacturer confirms that all measuring equipment used to assure the quality of the products has been calibrated and is traceable to national (e.g. DKD/DAkkS, NIST, NABL...) or international standards.

Der Hersteller beslätigt, dass die zu Qualitätsprüfungen des Erzeugnisses eingesetzten Messmittel gültig kalibriert waren und auf nationale (z.B. DKD/DAkkS, NIST, NABL...) bzw. internationale Normale rückführbar sind.

Cerabar S

TAG number

Messstellen-Nummer

Softwareversion

Ausgangsmodus

Order code
Serial number
Extended order code
Sensor range
Adjusted measuring range
Maximum permissible error
Output type
Software version

Bestellcode Seriennummer Erweiterter Bestellcode Sensor-Messbereich Eingestellter Messbereich Max. zulässige Messabweichung Ausgang

PMC71-SAC2K4RAAAU H101E61509C PMC71-SAC2K4RAAAU 0...800 inH2O abs 0...800 inH2O abs ±0.075% 4...20 mA, HART 02.10.54 linear

Output mode GILES CHEMICAL

Customer order number E+H sales order number Internal order number

Auftragsnummer des Kunden E+H Auftragsnummer Interne Auftragsnummer

129155 71235087000050 1000214704/0050

Ambient temperature Ambient humidity Ambient pressure

Umgebungs-Temperatur Umgebungs-Luftfeuchte Umgebungs-Luftdruck

22.4°C (± 1°C) 22.4 %rel.F (± 10 %rel.F) 994.5 mbar (± 0.2 mbar)


Calibrated according to fix point method IEC 60770.

Prüfung nach Grenzpunktmethode gemäß IEC 60770.

Measuring results / Messergebnisse

Meagning resi	um / Hronger Ben	111000				
Calibration point	Nominal value (p _{Ref.})	Measured value (digital readout)	Deviation (digital)	Nominal value (I _{Out} calculated)	Current output (analog)	Rel, deviation {analog}
Kalibrierpunkt	Sollwert (p _{Ref.})	Istwert (Digitaler Wert)	Abweichung (digital)	Sollwert (I _{Out} berechnet)	lstwert Stromausgang (analog)	Rei. Abweichung (analog)
% 0 50 100	inH2O 12.3160 399.228 801.456	inH2O 12,3479 399,191 801,450	% of Span 0.00398 -0.00459 -0.00071	mA 4,2463 11,985 20,029	mA 4.2454 11.984 20.031	% -0.0055 -0.0036 0.0122

Calibration orientation Kalibrierlage




· Upper folerance limit

Lower tolerance limit

-n Deviation (digital)

-A- Deviation (analog)



0.075%

0.025%

0%

We confirm that all tests, according to the Inspection and Test Plan (ITP), have been performed successfully. At the time of verification, the measuring points of the device indicated above were in compliance to the published valid technical specification (TI).

TI 383P

Measuring point in % of adjusted measuring range/ Messpunkt in % vom eingestellten Messbereich

Wir bestätigen, dass alle Tests aus den Inspektions- und Testplänen (ITP) erfolgreich durchgeführt wurden. Das Gerät entsprach zum Zeitpunkt der Prüfung an den aufgeführten Messpunkten den gültigen technischen Spezifikationen ('l'I).

This document was generated electronically and is valid without signature.

Operator / geprüft durch

155448 Date of inspection / Prüfdatum 15, Jan 2013 Endress+Hauser

Dieses Dokument wurde elektronisch erzeugt und ist ohne Unterschrift gültig.

People for Process Automation



People for Process Automation


Flow Calibration with Adjustment

30258846-2942979

1000214704
Purchase order number
US-3004945709-40 / Endress+Hauser Flowtec
Order N°/Manufacturer
83S25-1020/0
Order code
PROMASS 83 S 1"
Transmitter/Sensor
H101F316000
Serial N°
<u> </u>
Tag N ^o

FCP-6.F	
Calibration rig	
132.2774 lb/min	(≙ 100%)
Calibrated full scale	
Service interface	
Calibrated output	
3.2299	
Calibration factor	
24	
Zero point	
77.1 °F	
Water temperature	

Flow	Flow (lb/mln)	Duration	M target [lb]	M meas. [lb]	∆ o.r.* [%]	
25.6	33.9	85.2	48,120	48.135	0.03	,
25.6	33.9	85.2	48.126	48.124	-0.01	
99.4	131.4	30.2	66.139	66.140	0.00	
99.5	131.6	30.2	66.205	66.204	0.00	
_	_	_	-	-		
_	-	_ 1	-	-	-	
	_		-		_	ļ
	_	_		-	-	İ
_	_	_	-	-	-	ĺ
-	_	!	-	-	-	



For detailed data concerning output specifications of the unit under test, see Technical Information (TI), chapter Performance characteristics.

The calibration is traceable to the N.I.S.T. through standards certified at preset intervals.

Endress+Hauser Flowtec operates ISO/IEC 17025 accredited calibration facilities in Reinach (CH), Cernay (FR), Greenwood (USA), Aurangabad (IN) and Suzhou (CN).

01-14-2013 Date of calibration

*o.r.: of rate

Endress+Hauser Flowtec, Division USA 2330 Endress Place Greenwood, IN 46143 John Davis Operator

Certified acc. to ISO 9001, Reg.-N° 030502.2 ISO 14001, Reg.-N° EMS561046



People for Process Automation


Flow Calibration with Adjustment

30258873-2944985

000214704	
rchase order number	
JS-3004945709-20 / Endress+Hauser Flowtec	
rder N°/Manufacturer	,
3P25-EL2B1AA0BAAA	
rder code	1
PROMAG 53 P 1"	
ransmitter/Sensor	
H102F916000	
erial Nº	
•	
ag №	

FCP-6.C	
Calibration rig	
38.90256 us.gal/min	(≙ 100%)
Calibrated full scale	
Service interface	
Calibrated output	
0.7457	
Calibration factor	···
0	
Zero point	10.00
75.6 °F	
Water temperature	

Flow (%)	Flow [us.gai/min]	Duration	V target (us.gal)	V meas. [us.gal]	∆ o.r.* %	Outp.**
4.0	1.56	60.1	1.5642	1.5731	0.57	4.65
39.8	15.5	60.1	15.524	15.526	0.01	10.37
40.0	15.6	60.1	15.601	15.599	-0.01	10.40
100.3	39.0	60.1	39.103	39.138	0.09	20.06
_	_	-	-	-	-	-
-	_		-	-	-	-
_	-	-	-	-	-	-
_	_	_	-	- '	-	-
_	_	_	-	-	-	-
-	_	-	-	-	-	-



*o.r.: of rate

**Calculated value (4 - 20 mA)

For detailed data concerning output specifications of the unit under test, see Technical Information (Ti), chapter Performance characteristics.

The calibration is traceable to the N.I.S.T. through standards certified at preset intervals.

Endress+Hauser Flowtec operates ISO/IEC 17025 accredited calibration facilities in Reinach (CH), Cernay (FR), Greenwood (USA), Aurangabad (IN) and Suzhou (CN).

01-14-2013

Date of calibration

Endress+Hauser Flowtec, Division USA 2330 Endress Place Greenwood, IN 46143 Chad Key Operator

Coultral o

Certified acc. to ISO 9001, Reg.–N° 030502.2 ISO 14001, Reg.–N° EMS561046



















Endress+Hauser GmbH+Co. 2340 Endress Place Greenwood, In. 46143-9772

Final Inspection Report / Endprüfprotokoll

The manufacturer confirms that all measuring equipment used to assure the quality of the products has been calibrated and is traceable to national (e.g. DKD/DAkkS, NIST, NABI....) or international standards.

Der Hersteller bestätigt, dass die zu Qualitätsprüfungen des Erzeugnisses eingesetzten Messmittel gültig kalibriert waren und auf nationale (z.B. DKD/DAkkS, NIST, NABL...) bzw. internationale Normale rückführbar sind.

Cerabar S

TAG number

Order code Serial number Extended order code Sensor range Adjusted measuring range Maximum permissible error

Output type Software version Output mode

Messstellen-Nummer Bestellcode

Seriennummer Erweiterter Bestellcode Sensor-Messbereich Eingestellter Messbereich Max. zulässige Messabweichung Ausgang

Softwareversion Ausgangsmodus PMC71-SAC2K4AGAAA

H101E71509C PMC71-SAC2K4AGAAA 0...800 inH2O abs 0...800 inH2O abs

±0.075% 4...20 mA, HART 02.10.54 linear

GILES CHEMICAL

Measuring results / Messergebnisse

Calibration

point

Kalibrierpunkt

%

0

50

100

Customer order number E+H sales order number Internal order number

Ambient temperature Ambient humidity Ambient pressure Calibrated according to fix point method IEC 60770.

Nominal value

(p Ref.)

Sollwert

(P Ref.)

inH2O

12 3400

399.000

804,200

Measured value

(digital readout)

Istwert

(Digitaler Wert)

inH2O

12.3519

398.975

804.217

Deviation

(digital)

Abweichung

(digital)

% of Span

0.00149

-0.60316

0.00216

Auftragsnummer des Kunden E+H Auftragsnummer Interne Auftragsnummer

Umgebungs-Temperatur Umgebungs-Luftfeuchte Umgebungs-Luftdruck

Nominal value

(IOut calculated)

Sollwert

(IOut berechnet)

mA

4,2468

11.980

20.084

Prüfung nach Grenzpunktmethode gemäß IEC 60770.

Current

output

(analog)

Istwett

Stromausgang

(analog)

mΛ

4,2458

11.980


20.086


129155 71235087000060 1000214704/0060

22.6°C (± 1°C) 22.3 %rel.F (± 10 %rel.F) 993.8 mbar (± 0.2 mbar)

Calibration orientation Kalibrierlage







Calibration carried out in output mode linear/ Kalibration erfolgte im Ausgangsmodus linear.

We confirm that all tests, according to the inspection and Test Plan (ITP), have been performed successfully. At the time of verification, the measuring points of the device indicated above were in compliance to the published valid technical specification (TI).

TI 383P

Measuring point in % of adjusted measuring range/ Messpunkt in % vom eingestellten Messbereich

Wir bestätigen, dass alle Tests aus den Inspektions- und Testplänen (ITP) erfolgreich durchgeführt wurden. Das Gerät entsprach zum Zeitpunkt der Prüfung an den aufgeführten Messpunkten den gültigen technischen Spezifikationen (T1).

This document was generated electronically and is valid without signature.

Operator / geprüft durch

155448 Date of inspection / Prüfdatum 15. Jan 2013

Dieses Dokument wurde elektronisch erzeugt und ist ohne Unterschrift gültig. Endress+Hauser

People for Process Automation



People for Process Automation

Standard Density Calibration with Adjustment

31065312-2942979-675807

PROMASS 83 S 1ⁿ

Transmitter/Sensor

H101F316000

Serial N^o

FCP-6.F

Calibration rig

C0 = -2531.3 C1 = 1.5668E+9Density coefficient C2 = -7.6621E+5 C3 = -36033Density coefficient C4 = 1.1054E+14 C5 = -1.2950E-3

Density coefficient

	Т			A.o.	Freq.		Measuring precision - Tole	recision · Tolerance limit	
Viedium	Temp. °F	ρ target kg/m³	р meas. [kg/m³]	Δρ [kg/m³]	[Hz]		-10 kg/m³	Δρ	+10 kg/m³
Air	71.6	1.20	1.20	0.00	822.3			•	
Water	77.2	997.94	997.94	0.00	707.6			Ť	
	-	-	-	-	-				
	-	-	-	-	-				
	_	-	-		-				
	_	-	-	-	-			1	
	-	-	-	-	-				•
	-	-	-	-	-				
	-	-	-	-	-				
	-	-	-		-				
•	j -	-	-	-	-			1	
•	-	-	-	-	-				
	-	-	-	-	-				
	-	-	-	-	-				
	-	-	-	-	-				
•	_	-	-	j -	-				
	-		-	-	-				
-	-	-	-	-	_				
-	-	-	-	-	-				
-	_	-	-	-	-				
•	-	-	-	-	_ :		,		
-	-	~	-	-	_				
•	_	-	_		-				
-	-	-	-	-	-	-			
	-	-	-	_	-				
•	-	-	-	-	_			1	
-	-	=	-	_	-				
-	-	-	-	-	-				
-	-	-	-	-	-				
-] –	_	-	-	-		-10 kg/m³	ţ	+10 kg/m³

Endress+Hauser Flowtec operates ISO/IEC 17025 accredited calibration facilities in Reinach (CH), Cernay (FR), Greenwood (USA), Aurangabad (IN) and Suzhou (CN).

01-14-2013 Date of calibration

Endress+Hauser Flowtec, Division USA 2330 Endress Place Greenwood, IN 46143 John Davis Operator

Certified acc, to ISO 9001, Reg.-Nº 030502.2 ISO 14001, Reg.-Nº EMS561046