

Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0
Effective Date: 1/31/17 Page: 1 of 17



I. Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the Main MgO Mix Pot, located at 102 Commerce Street at the Main Plant production facility, on top of Digester #4.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	fer Sal	1/18/17
Kenneth Basehore	Engineering	Kunh Bark	1/17/17
Sammy Henson	Maintenance	January Che Glei8-	1/18/17
Jason Bumgarner	Production	In Som	1-18-17
Matt Haynes	Operations	Chalo	1-20-17
Deborah Durbin	Quality	Dellurin	1/20/17

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 2 of 17



Table of Contents

I. Approvals	1
II. Purpose	3
III. Background	
IV. Overview	3
V. System Description	3
VI. Scope	3
VII. Roles and Responsibilities	
VIII. Test Program	
1. Installation Qualification (IQ)	
a. Objective	
b. Equipment and Materials	4
c. Procedure	
d. Acceptance Criteria	
2. Operational Qualification (OQ)	
a. Objective	5
b. Equipment and Materials	
c. Procedure	
d. Acceptance Criteria	
3. Performance Qualification (PQ)	
a. Objective	5
b. Equipment and Materials	5
c. Procedure	
d. Acceptance Criteria	
IX. Calibration	
X. References	
1. Equipment	
2. Acceptance Testing	7
3. Acceptance of Testing and Review	8
XII. Operational Qualification (OQ)	
1. Equipment	10
Acceptance Testing	10
3. Acceptance of Testing and Review	12
XIII. Performance Qualification (PQ)	
1. Equipment	
2. Acceptance Testing	13
3. Acceptance of Testing and Review	15
XIV. Protocol Deviation Report Log	16
YV Signature Identification Log	17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 3 of 17



II. Purpose

The purpose of this protocol is to certify with documented evidence that Digester #4 functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for Digester #4, located at 102 Commerce Street at the Main Plant production facility.

III. Background

Digester #4 was custom built on site by contractors during late 2016, and finished during January 2017. It is intended to receive an MgO slurry from the Main MgO Mix Pot, sulfuric acid from the acid storage tanks, city water and liquor (a by-product of centrifugation). The resultant mix is allowed to react and form a slurry of dissolved MgSO4, natural minerals and water. The slurry ('mud') is overflowed into a secondary digester for further dwell time, which is then overflowed to storage tanks.

IV. Overview

No other departments or systems will be affected by the installation of use or this equipment.

The following tests will be performed during this qualification:

- Reagent feed to the digester
- Reaction exotherm
- Agitator run state
- Recirculation flow rate

V. System Description

- 1. Digester #4 is turned on through the Monitoring System
- 2. Once the pH drops below 5.0, the monitoring system will maintain a pH setpoint, defined by the operator
- 3. The recirculation loop must maintain at least 50 gpm, or the digester will shut down
- 4. The primary digester overflows into the secondary digester
- 5. The secondary digester overflows into the mud storage tanks

VI. Scope

The IQ, OQ and PQ contained within this protocol is intended to certify with documented evidence that Digester #4 is installed, operates and functions as intended throughout its anticipated operating ranges.

The product affected by this equipment is all salt produced in the Main Plant at 102 Commerce Street, Waynesville, NC.



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 4 of 17



VII. Roles and Responsibilities

1. Engineering

- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the IQ, OQ and PQ portions of the validation
- Review the data and originate the interim notification to Quality Assurance
- Write and route the final report

2. Quality Assurance

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review, approve and store the final report

3. Maintenance

- Provide equipment manuals needed to execute the validation
- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report

4. Production

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report
- Assist, as needed with the execution of the IQ, OQ and PQ

VIII. Test Program

1. Installation Qualification (IQ)

a. Objective

The objective of the installation verification is to document that Digester #4 is installed correctly.

b. Equipment and Materials

- Digester #4
- Agitator
- Recirculation Flow Meter
- Recirculation Pump

c. Procedure

- Verify that the equipment is situated to allow sufficient room around the machine for access.
- Verify that the equipment is level
- Verify that the electrical utilities fall within the manufacturers required ranges



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 5 of 17



d. Acceptance Criteria

Ensure that the installation is correct, per the design drawings.

2. Operational Qualification (OQ)

a. Objective

The objective of the operational qualification is to ensure that Digester #4 operates as indicated by the design drawings. The controls will be operated to test the ability of the vessel to start and stop as the circulation flow rate varies above and below the alarm limits.

b. Equipment and Materials

Digester #4

c. Procedure

Test each operation of Digester #4

d. Acceptance Criteria

Verification that the tested operations operate as indicated by the designer's specifications.

3. Performance Qualification (PQ)

a. Objective

The objective of the performance testing is to document that Digester #4 performs the functions required by Giles Chemical. This protocol will verify the following:

- The Digester temperature varies with MgO feed
- The acid charge varies with pH setpoint variation
- The agitator continues to run

b. Equipment and Materials

- Digester #4
- Agitator

c. Procedure

Run the machine for long enough to allow the feed rates to equilibrate. Verify that the agitator is running. Reduce the MgO feed rate, and verify that the temperature drops. Chang the pH setpoint, and verify that the acid feed changes.

d. Acceptance Criteria

The PQ will be accepted if the MgO feed rate and pH setpoints alter the temperature and acid feed rate of the vessel.



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 6 of 17



IX. Calibration

Verify that all instruments used are within the calibration dates.

• Calibrated multimeter

X. References

• Eisenback Tanks assembly drawing 44418



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth BasehoreRevision: 0Effective Date: 1/31/17Page: 7 of 17



XI. Installation Qualification (IQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By Date	
Multimeter Model: Fluke 114 S/N: 36250117WS	10/3/16	10/3/17	KLB 2/1/17	

Expected Agitator Model: 1201306436-000010 S/N: M37A003R872G1	Actual Model: 120 1306436-000010 S/N: M37A0031787261	Verified By	Date 2/1/17
Digester #4	DIGESTER #4	KLB	2/1/17
Circulation Pump Model: EM3710T S/N: 37H244R872G2	MODEL! EM3710T S/N: 3742441287262	KCB	2/1/17
Flow Meter Model: 83S50-12C6/0 S/N: L809D716000	83550-1266/0 5/N: L809D716000	KLB	2/1/17

2. Acceptance Testing

Expeded	Actual	Verified By	Date
There is sufficient room around the vessel to allow access doors and panels to be opened.	There <u>IS</u> sufficient room around the machine to allow access doors and panels to be opened.	KLB	2/1/17
The equipment is level	The equipment 15 level	KLB	2/1/17
Agitator power supply 240 VAC ± 20	240 VAC	KC13	2/1/17
Agitator power supply 60 Hz	60 Hz	KLIJ	2/1/17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 8 of 17



Flow meter power supply110 VAC ± 10	108 VAC	Krb	2/1/17
Flow meter power supply 60 Hz	60 Hz	KLB	2/1/17
Circulation pump power supply 230 VAC ± 20	-230 VAC	KLB	2/1/17
Circulation pump power supply 60 Hz	60 Hz	KLB	2/1/17
Acid lines are piped correctly	Acid lines <u>ARE</u> piped correctly	KLB	2/1/17
MgO supply lines are piped correctly	MgO supply lines ARE piped correctly	KLB	2/1/17
Water lines are piped correctly	Water linesARE piped correctly	KLB	2/1/17
Liquor lines are piped correctly	Liquor lines <u>ARE</u> piped correctly	KLTS	2/1/17

3. Acceptance of Testing and Review

Expected All actual results match the expected values.	Actual All actual results March the expected values.	Initials KLB	Date 2/1/17
The relevant standard working procedures are approved	The relevant standard working procedures <i>ARE</i> approved	KLB	2/1/17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0
Effective Date: 1/31/17 Page: 9 of 17



Results reviewed and accepted by	aus	23/17
\$12-88-200-013 \$17-88-200-098 \$17-88-200-099 List the procedure numbers \$\text{\$P12-88-200-015} \\ \text{\$P12-88-200-012} \\ \text{\$P12-88-200-097}	KLB	2/1/17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 10 of 17



XII. Operational Qualification (OQ)

1. Equipment

Expected	Actual	Youthed By	Darte
Agitator Model: 1201306436-000010 S/N: M37A003R872G1	Movel: 1201306436-000010 5/N: M37A003R87261	KLB	2/1/17
Digester #4	DIGESTER #4	KLB	2/1/17
Circulation Pump Model: EM3710T S/N: 37H244R872G2	MODEL! EM3710T S/N: 374244R87262	KLB	2/1/17
Flow Meter Model: 83S50-12C6/0 S/N: L809D716000	MODEL: 83550-12C6/0 5/N: L8090716000	KCB	2/1/17

2. Acceptance Testing

Expected	Actual	- Verified By	Date
The vessel is stopped	The vessel <u>15</u> stopped	KLB	2/1/17
The agitator is stopped	The agitator stopped	KLB	2/1/17
Press the start button to start the agitator	The agitator 15 started	KLB	2/1/17
The agitator is running	The agitatort running	KCB.	2/1/17
Press the "Start Digester" button in the monitoring system	The button <u>is</u> pressed	KLB	2/1/17
The circulation loop is running	The circulation loop <u>IS</u> running	KLB	2/1/17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 11 of 17



Record the circulation loop flow rate	Flow rate: 125 GPM	KLB	2/1/17
Lower the flow rate to below 50 gpm	New flow rate: 48 GPM	KLB	2/1/17
The digester shut down	The digester <u>SHOT</u> down	KLB	2/1/17
Reset the flow rate to the original value	Flow rate: 125 GPM	KLB	2/1/17
Press the "Start Digester" button in the monitoring system	The button 15 pressed	KCB	2/1/17
The circulation loop is running	The circulation loop 15 running	KLB	2/1/17
Lower the pH setpoint to below the current value	Current pH: 4.7 New setpoint: 3.0	KLB	2/1/17
The acid flow starts	The acid flow <u>STARTS</u> .	KLB	2/1/17
Raise the pH setpoint to above the current value	Current pH: 4.7 New setpoint: 4.5	KLB	2/1/17
The acid flow stops	The acid flow <u>STOPS</u> .	Krß	2/1/17
Return the pH setpoint to the original value	pH setpoint: 4.0	KLB	2/1/17
Stop the agitator	The agitator/ \sqrt{ stopped}	KLIS	2/1/17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation

Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Effective Date: 1/31/17 Revision: 0

Page: 12 of 17



	The digester $\mathcal{O}(U, V)$ down
	The digester SHUTS down KLB 2/1/17
The digester shuts down	

3. Acceptance of Testing and Review

Expected All actual results match the expected values.	Actual All actual results MATCH the expected values.	Initials KLB	Date 2/1/17
The IQ section is complete with no deviations	The IQ section/5_ complete with no deviations	KLB	2/1/17
Results reviewed and accepted by		Ques	a 3 m



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 13 of 17



XIII. Performance Qualification (PQ)

1. Equipment

Expected	Actual	Venitied By	Darte
Agitator Model: 1201306436-000010 S/N: M37A003R872G1	MODEL: 1201306436-000010 5/N: M37A003R872G1	KLB	2/1/17
Digester #4	DIGESTER #4	KLB	2/1/17
Circulation Pump Model: EM3710T S/N: 37H244R872G2	MODEL: EM3710T S/N: 374244R87262	KLB	2/1/17
Flow Meter Model: 83S50-12C6/0 S/N: L809D716000	MODEL: 83550-1266/0 5/N: 6809D716000	KLB	2/1/17

2. Acceptance Testing

Expected	Aetual	Inióis -	Derte
Press the start button to start the agitator	The agitator 15 started	KLB	2/2/17
The agitator is running	The agitator _/ \(\) running	KL 13	2/2/17
Press the "Start Digester" button in the monitoring system	The button <u>()</u> pressed	KLB	2/2/17
The circulation loop is running	The circulation loop/\$ running	KLB	2/2/17
Allow the digester to operate undisturbed for 1 hour	Start time: 10:05 End time: 11:05	KLB	2/2/17
Stop the Main MgO Mix Pot	The Main MgO Mix Pot is _\frac{\frac{17099EQ}{}}{}.	KLB	2/2/17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0
Effective Date: 1/31/17 Page: 14 of 17



Allow the digester to operate undisturbed for 1 hour	Start time: 16:05 End time: 17:05	KLB	2/2/17
Manually open the liquor line shutoff valve	The valve/ \forall open	KLB	2/2/17
Within 30 minutes, Digester #4's temperature increases at least 5 degrees	Start time and temperature: 15: 45 93.2° End time and temperature: 16: 05 99.8°	KLB	2/2/17
Manually close the liquor line shutoff valve	The valve // closed	KLB	2/2/17
Allow the digester to operate undisturbed for 1 hour	Start time: 14:45 End time: 15:45	KB	2/2/17
Manually open the acid line shutoff valve	The valve // open	KLB	2/2/17
Within 30 minutes, Digester #4's temperature drops at least 5 degrees	Start time and temperature: 14:15 99,3°C End time and temperature: 14:40 93,3°C	KLB	2/2/17
Manually close the acid line shutoff valve	The valve closed	KLB	2/2/17
Allow the digester to operate undisturbed for 1 hour	Start time: /3:15 End time: /4:15	KLB	2/2/17
Turn on the Main MgO Mix Pot	The Main MgO Mix Pot on	KLB	2/2/17
Within 30 minutes, Digester #4's temperature drops at least 5 degrees	Start time and temperature: 11:05 99.1°C End time and temperature: 11:25 93.5°C	KLB	2/2/17



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 15 of 17



3. Acceptance of Testing and Review

Expected	Actual	Imitials	Datte
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	2/2/17
The IQ section is complete with no deviations	The IQ section complete with no deviations	KLB	2/2/17
The OQ section is complete with no deviations	The OQ section complete with no deviations	KLB	2/2/17
The relevant standard working procedures are effective	KLB	2/2/17	
List the procedure numbers	P12-PR-200-013 P17-PR-200-098 P17-PR-200-099 P12-PR-200-015 P12-PR-200-012 P12-PR-200-097	KCB	2/2/17
Results reviewed and accepted by		مس	alaln



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore Revision: 0

Effective Date: 1/31/17 Page: 16 of 17



XIV. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description	Protocol Section	Date Initiated	Date Resolved
SA, EINE HOULE, LEI				<u></u>
			1. 11.6	
			1/A 1/L/B 2/3/17	
4-4-5-7-1			2/3/11	
erysensk litteragijanici		And the Carlotte And Andrews Control of the Carlotte C	para di Amerika da Santa da Amerika da Santa da	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1



Validation Protocol

Title: Digester #4 IQ/OQ/PQ Validation

Number: E17-VAL-PIQ-560

Owner: Kenneth Basehore

Effective Date: 1/31/17

Revision: 0

Page: 17 of 17



XV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Unitials	Date
KENNETH BASEHORE	PROC. ENG.	Thund Barke	KLB	2/1/11
Ashley Williams	Quality Associate	ashley Williams	مس	ବାଧ୍ୟାଠ
etak keki telebih di kecap da sa Mita a Militim himasa sa di sebasa a cama mimudi telebih di 19				