

Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0
Effective Date: 1/31/17 Page: 1 of 17



I. Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the Digester #1, located at 102 Commerce Street at the Main Plant production facility.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	120+5-A-	4/5/17
Kenneth Basehore	Engineering	Kunh Bank	4/5/17
Sammy Henson	Maintenance	Daning De Kleic	4/5/17
Jason Bumgarner	Production	/ Joseph Sur Joseph Su	4-5-17
Matt Haynes	Operations	(Phbbs	4/5/17
Deborah Durbin	Quality	DRushin	4/5/17

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 2 of 17



Table of Contents

Ι.	Approvals	1
II.	Purpose	3
III.	Background	3
IV.	Overview	3
	System Description	
	Scope	
	Roles and Responsibilities	
VIII.	*	
	Installation Qualification (IQ)	
	a. Objective	
	b. Equipment and Materials	
	c. Procedure	
	d. Acceptance Criteria	
2.	Operational Qualification (OQ)	
	a. Objective	
	b. Equipment and Materials	
	c. Procedure	
	d. Acceptance Criteria	
3.		
	a. Objective	
	b. Equipment and Materials	
	c. Procedure	
	d. Acceptance Criteria	
	Calibration	
	References	
1.		
2.	• •	
3.	Acceptance of Testing and Review	
	Operational Qualification (OQ)	
1.		
2.	Acceptance Testing	
3.	Acceptance of Testing and Review.	
XIII.	Performance Qualification (PQ)	
1.	Equipment	
2.	Acceptance Testing	
3.	Acceptance of Testing and Review.	
XIV.		
	Signature Identification Log	



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 3 of 17



II. Purpose

The purpose of this protocol is to certify with documented evidence that Digester #1 functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for Digester #1, located at 102 Commerce Street at the Main Plant production facility.

III. Background

Digester #1 was custom built on site by contractors. It is intended to receive an MgO slurry from the Main MgO Mix Pot, sulfuric acid from the acid storage tanks, city water and liquor (a by-product of centrifugation). The resultant mix is allowed to react and form a slurry of dissolved MgSO4, natural minerals and water. The slurry ('mud') is overflowed into a secondary digester for further dwell time, which is then overflowed to storage tanks.

IV. Overview

No other departments or systems will be affected by the installation of use or this equipment.

The following tests will be performed during this qualification:

- Reagent feed to the digester
- Reaction exotherm
- Agitator run state
- Recirculation flow rate

V. System Description

- 1. Digester #1 is turned on through the Monitoring System
- 2. Once the pH drops below 5.0, the monitoring system will maintain a pH setpoint, defined by the operator
- 3. The recirculation loop must maintain at least 50 gpm, or the digester will shut down
- 4. The primary digester overflows into the secondary digester
- 5. The secondary digester overflows into the mud storage tanks

VI. Scope

The IQ, OQ and PQ contained within this protocol is intended to certify with documented evidence that Digester #1 is installed, operates and functions as intended throughout its anticipated operating ranges.

The product affected by this equipment is all salt produced in the Main Plant at 102 Commerce Street, Waynesville, NC.



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 4 of 17



VII. Roles and Responsibilities

1. Engineering

- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the IQ, OQ and PQ portions of the validation
- Review the data and originate the interim notification to Quality Assurance
- Write and route the final report

2. Quality Assurance

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review, approve and store the final report

3. Maintenance

- Provide equipment manuals needed to execute the validation
- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report

4. Production

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report
- Assist, as needed with the execution of the IQ, OQ and PQ

VIII. Test Program

1. Installation Qualification (IQ)

a. Objective

The objective of the installation verification is to document that Digester #1 is installed correctly.

b. Equipment and Materials

- Digester #1
- Agitator
- Recirculation Flow Meter
- Recirculation Pump

c. Procedure

- Verify that the equipment is situated to allow sufficient room around the machine for access.
- Verify that the equipment is level
- Verify that the electrical utilities fall within the manufacturers required ranges



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 5 of 17



d. Acceptance Criteria

Ensure that the installation is correct, per the design drawings.

2. Operational Qualification (OQ)

a. Objective

The objective of the operational qualification is to ensure that Digester #1 operates as indicated by the design drawings. The controls will be operated to test the ability of the vessel to start and stop as the circulation flow rate varies above and below the alarm limits.

b. Equipment and Materials

Digester #1

c. Procedure

Test each operation of Digester #1

d. Acceptance Criteria

Verification that the tested operations operate as indicated by the designer's specifications.

3. Performance Qualification (PQ)

a. Objective

The objective of the performance testing is to document that Digester #1 performs the functions required by Giles Chemical. This protocol will verify the following:

- The Digester temperature varies with MgO feed
- The acid charge varies with pH setpoint variation
- The agitator continues to run

b. Equipment and Materials

- Digester #1
- Agitator

c. Procedure

Run the machine for long enough to allow the feed rates to equilibrate. Verify that the agitator is running. Reduce the MgO feed rate, and verify that the temperature drops. Chang the pH setpoint, and verify that the acid feed changes.

d. Acceptance Criteria

The PQ will be accepted if the MgO feed rate and pH setpoints alter the temperature and acid feed rate of the vessel.



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 6 of 17



IX. Calibration

Verify that all instruments used are within the calibration dates.

• Calibrated multimeter

X. References

N/a



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 7 of 17



XI. Installation Qualification (IQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Multimeter				,
Model: Fluke 114	10/3/16	10/5/17	化环	8/9/11
S/N: 36250117WS				

Expected	Actual	Verified By	Date
Agitator Model: P18G1133D S/N: P18G133-11	Modec: P1861133D S/N: P186133-11	KLB	8/9/17
Digester #1	DIGESTER #1	KLB	8/9/17
Circulation Pump Model: P0196 S/N: 6550	Model: P4196 5/N:6554	KLB	8/9/17
Flow Meter Model: 83S50 S/N: L5034C16000	MODEL: 8355\$ 5/N: L5\$34C16000	KLB	8/9/17

2. Acceptance Testing

Expected	Actual	Verified By	Date
There is sufficient room around the vessel to allow access doors and panels to be opened.	There /5 sufficient room around the machine to allow access doors and panels to be opened.	KLB	8/9/17
The equipment is level	The equipment _/ S level	KLB	8/9/17
Agitator power supply 240 VAC ± 20	240 VAC	KLB	8/9/17
Agitator power supply 60 Hz	60 Hz	KLB	8/9/17



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Page: 8 of 17 Effective Date: 7/26/17



Flow meter power supply110 VAC ± 10	III VAC	KLB	8/9/17
Flow meter power supply 60 Hz	60 HZ	KLB	8/9/17
Circulation pump power supply 230 VAC ± 20	The state of the s	KLB	8/9/17
Circulation pump power supply 60 Hz	60 Nz	KLB	8/9/17
Acid lines are piped correctly	Acid lines ARE piped correctly	KLB	8/9/17
MgO supply lines are piped correctly	MgO supply lines ARE piped correctly	KLB	8/9/17
Water lines are piped correctly	Water lines <u>////</u> piped correctly	KLB	8/9/17
Liquor lines are piped correctly	Liquor lines <u>ALE</u> piped correctly	KLB	8/9/17

3. Acceptance of Testing and Review

Expected	Actual	Initials	Date
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	8/9/17
The relevant standard working procedures are approved	The relevant standard working procedures approved	KLB	8/9/17



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 9 of 17



	P12-PR-200-013 P12-PR-200-015 P12-PR-200-012	The second secon	
List the procedure numbers	PM-PR-200-098	KL3	8/9/17
	P17-PR-200-097		7/ 1/1
Complete (1998) September 1998 Annual Complete (1998) September 1998 A	P17-P2-200-099		
	Experience of the control of the con	The state of the s	color
Results reviewed and accepted by		an	91411



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0
Effective Date: 7/26/17 Page: 10 of 17



XII. Operational Qualification (OQ)

1. Equipment

Actual	Verified By	Date
MODEC: P18611337)	<i>V</i> , Z	shl.
s/w: P18G133-11	ANTENNAS (1997) Proposition of the Control of Control	1/7//
DIGESTER # 1	KLB	8/9/17
CIRCULATION PUMP	CONTROL OF SHAPE OF STREET	0/0/-
	KUB	8/9/17
FLOW METER		8/9/17
	KLB	8/7/17
	MODEL: P1861337) S/N: P186133-1) DIGESTER # 1 CIRCULATION POMP MODEL: P0196 5/N: 6550	MODEL: PISGISSON S/N: PISGISSON KLB CIRCULATION RUMP MODEL: POINE S/N: 6550 FLOW METER MODEL: 83350 KLB

2. Acceptance Testing

Expected	Actual	Verified By	Date
The vessel is stopped	The vessel 15 stopped	KLB	8/9/17
The agitator is stopped	The agitator! \$\square\$ stopped	KLB	8/9/17
Press the start button to start the agitator	The agitator <u>(5</u> started	KC3	8/9/17
The agitator is running	The agitator running	KLB	8/9/17
Press the "Start Digester" button in the monitoring system	The button 15 pressed	KLB	8/9/1-7
The circulation loop is running	The circulation loop <u>'\\gamma_'</u> running	KLB	8/9/17



Validation Protocol

Number: E17-VAL-PIQ-250

Title: Digester #1 IQ/OQ/PQ Validation

Owner: Kenneth Basehore Revision: 0

Page: 11 of 17 Effective Date: 7/26/17



Record the circulation loop flow rate	Flow rate: 121 GPM	KLB	8/9/17
Lower the flow rate to below 50 gpm	New flow rate: 49 GPM	KCB	8/9/17
The digester shut down	The digester /5 down	KLB	8/9/17
Reset the flow rate to the original value	Flow rate: 122 GPM	KLIJ	8/9/17
Press the "Start Digester" button in the monitoring system	The button <u>//</u> pressed	KLB	8/9/17
The circulation loop is running	The circulation loop running	KLB	8/9/17
Lower the pH setpoint to below the current value	Current pH: 3.8 New setpoint: 3.0	KLB	8/9/17
The acid flow starts	The acid flow <u>STARTS</u> .	KCB	8/9/17
Raise the pH setpoint to above the current value	Current pH: 3.8 New setpoint: 4, /	KLB	8/9/17
The acid flow stops	The acid flow <u>srops</u> .	KLB	8/9/17
Return the pH setpoint to the original value	pH setpoint: 3.8	KLB	8/9/17
Stop the agitator	The agitator <u>/ 5</u> stopped	KLB	8/9/17



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 12 of 17



The digester shuts down	The digester <u>SHUTS</u> down	KLB 8/9/17

3. Acceptance of Testing and Review

Expected	Actual	- Initials	Date
All actual results match the expected values.	All actual results MATCA the expected values.	KCB	8/9/17
The IQ section is complete with no deviations	The IQ section 15 complete with no deviations	KLB	8/9/17
Results reviewed and accepted by		س	8/9/17



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 13 of 17



XIII. Performance Qualification (PQ)

1. Equipment

Expected	Actual	Verified By	Date
Agitator Model: P18G1133D S/N: P18G133-11	AGITATOR MODEL: PIRGI337 SIN: PIRGI33-11	KLB	8/10/17
Digester #1	DIGESTER_#1	KLB	8/10/17
Circulation Pump Model: P0196 S/N: 6550	CIRCULATION PUMP MODEL: POIRG S/N: 6550	KLB	8/10/17
Flow Meter Model: 83S50 S/N: L5034C16000	FLOW METER MODEL: 83550 S/N: L5034C16000	KLB	8/10/17

2. Acceptance Testing

Expected	Actual	Initials	Date	
Press the start button to start the agitator	The agitator 15 started	KLB	8/10/17	
The agitator is running	The agitator/ \(\frac{1}{5} \) running	KLB	8/10/17	
Press the "Start Digester" button in the monitoring system	The button 15 pressed	KLB	8/10/17	
The circulation loop is running	The circulation loop running	KLB	8/10/17	
Allow the digester to operate undisturbed for 1 hour	Start time: 07:45 End time: 08:45	KLB	8/10/17	
Stop the Main MgO Mix Pot	The Main MgO Mix Pot is	KLB	8(10/17	



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 14 of 17



Within 30 minutes, Digester #1's temperature drops at least 5 degrees	Start time and temperature: 0845 99.20 End time and temperature: 0915 94.0%	anning the property of the contract of the con	8/10/17
Turn on the Main MgO Mix Pot	The Main MgO Mix Pot on	KLB	8/10/17
Allow the digester to operate undisturbed for 1 hour	Start time: 0920 End time: 1025	KUB	8/10/17
Manually close the acid line shutoff valve	The valve/5 closed	KLB	8/10/17
Within 30 minutes, Digester #1's temperature drops at least 5 degrees	Start time and temperature: 1025 980°6 End time and temperature: 1052 92.70	- KLB	8/10/17
Manually open the acid line shutoff valve	The valve open	KLB	8/10/17
Allow the digester to operate undisturbed for 1 hour	Start time: 1100 End time: 1200	KLB	8/10/17
Manually close the liquor line shutoff valve	The valve closed	KLB	8/10/17
Within 30 minutes, Digester #1's temperature increases at least 5 degrees	Start time and temperature: 1305 90.2°C End time and temperature: 1325 97.3°C	KLB	8/10/17
Manually open the liquor line shutoff valve	The valve open	KLB	8/10/17
Allow the digester to operate undisturbed for 1 hour	Start time: 1330 End time: 1430	KLB	8/10/17



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 15 of 17



3. Acceptance of Testing and Review

Expected	Actual	Initials	Date
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	8/10/17
The IQ section is complete with no deviations	The IQ section complete with no deviations	KLB	4/10/m
The OQ section is complete with no deviations	The OQ section 15 complete with no deviations	KLB	8/10/17
The relevant standard working procedures are effective	KLB	8/10/17	
$\begin{array}{cccccccccccccccccccccccccccccccccccc$		KLB	8/10/17
Results reviewed and accepted by		aw	8/10/17



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 16 of 17



XIV. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description	Description Protocol Section Date Initiate		Date Resolved
	The second leaf of the second le	The second secon	The second secon	The state of the s
		The state of the s	STATE OF THE STATE	Commission of the Commission o
er en li Albrichen i en la companya de la companya				
			V13 1	The second secon
			1613 8/10/17	
		The second secon		
-				



Validation Protocol

Title: Digester #1 IQ/OQ/PQ Validation Number: E17-VAL-PIQ-250

Owner: Kenneth Basehore Revision: 0

Effective Date: 7/26/17 Page: 17 of 17



XV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature (Initials	Date
KENNENT BASEHORE	ENGINEERING	Kunh Bash	KLB	8/9/17
Ashley Williams	Quality + Salety	adly walliams	مس	8/9/17
				SERVICE STREET, STREET
			ad ann an de de de de marte de	