

GILES CHEMICAL ~ PREMIER MAGNESIA				
Validation Protocol				
Title: Drying Oven IQ/OQ Final Report	Number: L14-VAL-100-058			
Owner: John Safi	Revision: 0			

Page: 1 of 10



Approvals

Signing below indicates agreement that the validation protocol for the Installation and Operational Qualification of the Quincy Labs 20GC Drying Oven located at Giles Chemical QA Laboratory, 102 Commerce Street in Waynesville, NC has been completed and approved.

Effective Date: July 22,2014

Project Regin Member	Functional Area	eves Signature	Date
John Safi	QA Laboratory	m Sk	7/22/14
Patrick Owen	Engineering	Device	7/22/14
Matt Haynes	Operations	Clubby	1/22/14
Deborah Durbin	Quality	Duylin	7/22/14

This document contains the final summary report that consists of results and conclusions based on the data collected after protocol execution. The executed protocol is attached behind the report.



Validation Protocol

Title: Drying Oven IQ/OQ Final Report Number: L14-VAL-100-058

Owner: John Safi Revision: 0

Effective Date: July 22,2014 Page: 2 of 10



		TABLE OF CONTENTS	Page#
APPROVAL P	AGE		1
TABLE OF CO	ONTENTS		2
I. PU	JRPOSE		3
II. BA	ACKGROUND		3
III. O	VERVIEW		3
IV. sy	STEM DESCR	PTION	3
V. so	COPE		3
VI. R	OLES AND RES	PONSIBILITIES	3
VII. TI	EST PROGRAM		4-5
A	INSTALLATIO	ON QUALIFICATION	4
В	OPERATIONA	L QUALIFICATION	5
VIII. C.	ALIBRATION		5
ATTACHMEN	NT I:	INSTALLATION QUALIFICATION	6
ATTACHMENT II: OPERATIONAL QUALIFICATION		7	
ATTACHMENT III: PROTOCOL DEVIATION REPORT LOG		8	
ATTACHMENT IV: PROTOCOL DEVIATION REPORT		9	
ATTACHMEN	NT V:	SIGNATURE IDENTIFICATION LOG SHEET	10



Validation Protocol

Title: Drying Oven IQ/OQ Final Report Number: L14-VAL-100-058

Owner: John SafiRevision: 0Effective Date: July 22,2014Page: 3 of 10



I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Drying Oven is installed and functions as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the Quincy Labs 20GC Drying Oven located at Giles Chemical QA Laboratory, 102 Commerce Street, Waynesville, NC.

II. BACKGROUND:

Giles Chemical, a division of Premier Magnesia (Giles), is dedicated to offering high quality Magnesium Sulfate products. To help achieve this goal, product samples sometimes must be efficiently dried for laboratory analysis for quality purposes.

III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation – the serial number or asset tag number of the Drying Oven will be documented.

Utility Verification – the voltage to the Drying Oven will be documented and verified to be correct.

Control / Operation Verification – the controls will be verified.

IV. SYSTEM DESCRIPTION:

- A. The system consists of a Quincy Labs 20GC Drying Oven.
- B. Description of Operation
 - 01. The Drying Oven is started by pressing the power button.
 - 02. The Drying Oven heats up to desired temperature.

V. SCOPE

The Installation and Operational Qualification protocol is intended to certify with documented evidence that the Drying Oven is installed properly and functions as desired by Giles.

VI. ROLES AND RESPONSIBILITIES

- 1. QA Laboratory
 - ❖ Write and issue the protocol
 - Investigate protocol deviation reports
 - ❖ Execute the IQ and OQ.
 - * Review raw data and originate interim notification to Quality Assurance
 - Write and route the final report
- 2. Quality Assurance
 - * Review and approve the protocol.



Validation Protocol

Title: Drying Oven IQ/OQ Final ReportNumber: L14-VAL-100-058

Owner: John Safi Revision: 0

Effective Date: July 22,2014 Page: 4 of 10



- * Review and approve raw data and notifications.
- * Review, approve, and store the final report.

VII. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document the proper installation of the Drying Oven

Equipment/Materials

Quincy Labs 20GC Drying Oven

Procedure

Perform each item listed below for the Drying Oven.

- Location: Verify that the equipment is situated to allow sufficient room around the equipment for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of the Drying Oven.
- Utilities
 - o Electrical Requirements: Verify the Drying Oven is receiving the specified voltage.

Acceptance Criteria

If the voltage is correct, each piece uniquely identified, and sufficient access for all doors and panels is available, the Drying Oven will be considered installed properly.



Validation Protocol

Title: Drying Oven IQ/OQ Final Report Number: L14-VAL-100-058

Owner: John Safi Revision: 0

Effective Date: July 22,2014 Page: 5 of 10



B. OPERATION QUALIFICATION

Objective

The objective of Controls Verification is to document that the Drying Oven operates as needed by Giles. The controls will be operated to test the ability of the Drying Oven to be operated as needed.

Equipment/Materials

Quincy Labs 20GC Drying Oven

Procedure

Turn the Drying Oven on by pressing the power button.

Verify that the Drying Oven reaches desired temperature.

Acceptance Criteria

If the Drying Oven powers up and reaches the desired temperature then the Drying Oven is considered to be operationally qualified.

VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.



Validation Protocol

Number: L14-VAL-100-058

Owner: John Safi Revision: 0

Effective Date: July 22,2014 Page: 6 of 10



Drying Oven: INSTALLATION QUALIFICATION

Title: Drying Oven IQ/OQ Final Report

A. Installation Qualification

01. Location

a. Drying Oven:

LOCATION			
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the oven for access doors and panels to be opened	YES	JS	7/18/2014

02. Equipment Identification

EQUIPMENT IDENTIFICATION				
Equipment	Serial or Tag Identifier	Verified By	Date	
Drying Oven	G2-6409	JS	7/18/2013	
Comments:		N/A		

03. Utilities

a. Verify that the system is receiving its specified utility requirements.

	ELECTRICAL		
Specified	Actual	Verified By	Date
110 – 120 V Drying Oven	116.0	JS	7/18/2013
Comments:		N/A	

Reviewed By:	Date:	
iteviewed by.		



Validation Protocol

Title: Drying Oven IQ/OQ Final Report Number: L14-VAL-100-058

Owner: John Safi Revision: 0
Effective Date: July 22,2014 Page: 7 of 10



Drying Oven: OPERATIONAL QUALIFICATION

B. Operation Qualification

01. Controls Verification – to document that the Drying Oven controls work properly

	CONTROLS/INDICATORS VERIFI	CATION		
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	DRYING OVEN			
Power Button	With line power to the instrument, does pushing the Power Button cause the Drying Oven to heat up?	YES	JS	7/18/2013
Temperature Setting	With the Drying Oven powered on does it reach the desired temperature?	YES	JS	7/18/2013

Reviewed By:	Date:	
iterionea by:		



Validation Protocol

Title: Drying Oven IQ/OQ Final Report Number: L14-VAL-100-058

Owner: John Safi Revision: 0 Effective Date: July 22,2014 Page: 8 of 10

ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE:	DATE RESOLVED
	×.		
Comments			



Validation Protocol

Title: Drying Oven IQ/OQ Final Report Number: L14-VAL-100-058

Owner: John Safi Revision: 0

Effective Date: July 22,2014 Page: 9 of 10



X. PROTOCOL DEVIATION REPORT (PDR)

General Information

System Name: Protocol Number:		
Deviation Report Number:	Protocol Step & Page No.:	
	Instructions	
	specialist assigns a sequential report number for each deviation with a specific protocol. or example, 001, 002, etc. can be easily referenced in a report.	
1. Reference the relevant proto	col number, step and page number of the noted deviation above.	
2. Complete the below listed se	ections. If necessary, use additional pages and attach any supporting info.	
Report.	with the protocol as an attachment. Summarize the impact of the deviation in the Validation	
Description of Deviation:		
Investigation Evaluation and Results:		
Corrective Action and Resolution:		
Overall Investigation Review:		
Prepared By:	Date:	
	Controlled Degument	



Validation Protocol

Title: Drying Oven IQ/OQ Final Report Number: L14-VAL-100-058

Owner: John Safi Revision: 0

Effective Date: July 22,2014 Page: 10 of 10



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	AMMadon	Signature	Imitipal	Date
Name Sk	Quality Lab	Ju St	7)	2/22/14
	,			
		,		