

Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 1 of 20



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation Protocol for the Dryer/Cooler located at 102 Commerce Street, Waynesville, NC at the Manufacturing facility.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	TOURER	1/13/16
Sammy Henson	Maintenance	Salkun	1/13/16
Jason Bumgarner	Production	In law	1-13-16
Matt Haynes	Operations	Classo	1-13-16
Deborah Durbin	Quality	Darlin	1-13-16

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 2 of 20



		TABLE OF CONTENTS	Page #
APPROVAL	L PAGE		1
TABLE OF	CONTENTS		2
I.	PURPOSE		3
II.	BACKGROU	ND	3
III.	OVERVIEW		3
IV.	SYSTEM DES	SCRIPTION	3
V.	SCOPE		3
VI.	ROLES AND	RESPONSIBILITIES	4
VII.	TEST PROGE	RAM	4-8
A	INSTALLA	ATION QUALIFICATION	5
E	B OPERATION	ONAL QUALIFICATION	6
C	PERFORM	IANCE QUALIFICATION	7
VIII.	CALIBRATIC	DN	8
IX.	REFERENCE	MATERIAL	8
ATTACHMI	ENT I:	INSTALLATION QUALIFICATION	9
АТТАСНМІ	ENT II:	OPERATIONAL QUALIFICATION	13
ATTACHMI	ENT III:	PERFORMANCE QUALIFICATION	15
АТТАСНМІ	ENT IV	CALIBRATION DATA SHEET	17
АТТАСНМЕ	ENT V:	PROTOCOL DEVIATION REPORT LOG	18
АТТАСНМЕ	ENT VI:	PROTOCOL DEVIATION REPORT	19
ATTACHME	ENT VII	SIGNATURE IDENTIFICATION LOG SHEET	20



GILES CHEMICAL ~ PREMIER MAGNESIA		
Validation	Protocol	
Title: Dryer/Cooler IQ/OQ/PQ Protocol	Number: E16-VAL-PIQ-401	
Owner: Patrick Owen	Revision: 0	
Effective Date: January 13, 2016	Page: 3 of 20	



1.0 PURPOSE:

The purpose of this protocol is to provide documented evidence of the proper installation of the Dryer/Cooler. This will serve as a baseline of documentation for the installation for future change control and trouble shooting. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification (PQ) for the Dryer/Cooler located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC.

2.0 BACKGROUND:

2.1 Historical

Giles Chemical is a producer of Epsom Salt and has been producing Epsom Salt at the Waynesville facility since 1950. During most of that time, Rotary Kiln type dryers were used to dry the salt. The only drying specification for USP is for Loss on Ignition (LOI). Giles has always met the specification for LOI with the rotary dryers. To reduce caking (which is not a specification) Giles chose to install a fluidized bed Dryer and Cooler to replace the Rotary Dryers.

2.2 Current Project

The first Carman Industries Dryer Section was installed in June of 2011 and the second Dryer Section was installed in July of 2011. The Cooler Section was installed in January of 2016.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

3.0 SCOPE

This study will be performed on the Dryer/Cooler System. This protocol will define the test procedures, documentation, references, and acceptance criteria used to establish that the system is installed properly, operates properly, and performs as expected. The executed protocol will verify that all acceptance criteria have been met, and that the Dryer/Cooler meets current Good Manufacturing Practice (cGMP) requirements.

4.0 SYSTEM DESCRIPTION:

4.1 OVERVIEW

The Dryer/Cooler system uses air heated with steam coils (indirect steam heat) to fluidize and dry the Epsom Salt Crystals produced by the Crystallizers. The Cooler Section uses air cooled with chilled water coils (indirect cooling) to cool the salt before it enters the packaging equipment.

4.2 DESCRIPTION OF OPERATION

Moist salt crystals are introduced into the Dryer/Cooler Section by a screw conveyor carrying the moist salt from the Centrifuges. Heated air is blown up through a perforated plate in the Dryer Sections. The heated air partially suspends the salt crystals and removes surface moisture from them. After the salt is dried, cool air is blown up through a perforated plate in the Cooler Section. The chilled air cools the salt before discharging the salt a screw conveyor.

There are 4 basic systems in operation when the Dryer/Cooler is in operation:



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Dryer/Cooler IQ/OQ/PQ Protocol Owner: Patrick Owen Revision: 0



1. Steam coils use a supply of steam generated by our boilers to heat the filtered ambient air for drying the Crystals.

Page: 4 of 20

- 2. The chilled water coil cools the filtered ambient air in order to cool the crystals after they have passed from the Dryer sections into the Cooler section
- 3. The blowers supply air to and evacuate air from the Dryer and Cooler sections for drying, cooling and fluidizing the salt crystals.
- 4. The shakers apply small amplitude directional vibration to the sections to help convey the fluidized salt crystals.

5.0 ROLES AND RESPONSIBILITIES

- 1. Engineering
 - Write and issue the protocol
 - Investigate protocol deviation reports
 - ❖ Execute the OQ and manage the data collection for the PQ.

Effective Date: January 13, 2016

- * Review raw data and originate interim notification to Quality Assurance
- ❖ Write and route the final report
- 2. Quality Assurance
 - * Review and approve the protocol.
 - * Review and approve raw data and notifications.
 - Review, approve, and store the final report.
- 3. Maintenance
 - ❖ Provide Equipment Manuals needed to execute operational qualification.
 - * Review and approve the protocol.
 - * Execute the IQ.
 - * Review and approve raw data and notifications.
 - Review and approve the final report
- 4. Production
 - **!** Execute the PQ.
 - * Review and approve the final report.



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 5 of 20



6.0 TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document that each of the systems that comprise Dryer/Cooler are installed properly and document the components of each system for future reference.

Equipment/Materials

Dryer/Cooler System

Ideal Digital Multimeter Model #61-340 (SN 100100221)

Level

Procedure

Perform each listed below for the Dryer/Cooler:

- Location: Verify that the equipment is situated to allow sufficient room around the machine for Maintenance and Operations to perform their respective duties.
- Level: Verify Sections are level.
- Electrical and Plumbing:
 - o Ensure electrical disconnects are mounted for each motor
 - Ensure Steam and Condensate plumbing is attached the steam and condensate headers.
 - Ensure inlets and outlets are connected with flexible boots.
 - o Ensure that there is a sample port in each outlet.

Instrumentation

- o Ensure that the manual air pressure gauges are connected to taps above and below the beds
- o Ensure the air temperature RTD's are in the air boxes.
- o Ensure the salt temperature RTD's are placed so as to measure the temperature of the salt flow.
- Ensure the temperature readouts display the temperatures.

Utilities

- Electrical Requirements:
 - Ensure Voltage is correct to the Dryer Panel.
- Steam and Cooling Water
 - Steam and condensate are plumbed to heated sections.
 - Ensure cooling water is plumbed to cooler section.



GILES	CHRESTANT CERTS:	PREMIER	MAGNESIA	
	Validatio	n Protocol		

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401
Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 6 of 20



Acceptance Criteria

If each item of Plumbing, Instrumentation, and Utilities is in place and allows for the specific function as outlined, then the Dryer/Cooler will be considered to be installed properly.

B. OPERATION QUALIFICATION

Objective

The objective of the operational verification is to document that the components of the systems that comprise the Dryer/Cooler are operable for the machine to operate.

Equipment/Materials

Dryer/Cooler

Procedure

Perform each listed task for the Dryer/Cooler System:

- 1. Steam Coil and Controls
 - a. Place the heated zone controller in manual and set to 0%
 - b. Verify the steam valve position at 0%
 - c. Place the heated zone controller in manual and set to 100%
 - d. Verify the steam valve position at 100%
- 2. Cooling Coil and Controls
 - a. Place the cooling zone controller in manual and set to 0%
 - b. Verify the cooling water valve position at 0%
 - c. Place the cooling zone controller in manual and set to 100%
 - d. Verify the cooling water valve position at 100%

3. Shakers

- a. Turn on Dryer Zone #1 shaker
- b. Verify the Dryer Zone #1 bed shakes smoothly.
- c. Turn on Dryer Zone #2 shaker
- d. Verify the Dryer Zone #2 bed shakes smoothly.
- e. Turn on the Cooler Zone shaker
- f. Verify the Cooler Zone bed shakes smoothly
- g. Turn off all shakers



Validation Protocol

Number: E16-VAL-PIQ-401 Title: Dryer/Cooler IQ/OQ/PQ Protocol

Owner: Patrick Owen Revision: 0 Effective Date: January 13, 2016

Page: 7 of 20



4. Blowers

- a. Turn on Dryer Zone #1 blower.
- b. Turn on Dryer Zone #2 blower.
- Turn on Exhaust Fan #1.
- d. Verify the blowers are running.
- Turn on the Cooler Zone blower.
- Turn on Exhaust Fan #2.
- Verify the blowers are running.
- h. Turn off all blowers.

Acceptance Criteria

Verification that each control works, the shakers operate, and the blowers operate indicate that the system is operational.

C. PERFORMANCE QUALIFICATION

Objective

The objective of performance testing is to document that Dryer/Cooler performs the functions required by Giles Chemical.

- The salt is dried to USP Loss-on-Ignition specification.
- The salt is cooled to below 30 degrees C at the exit of the Cooler.

Equipment/Materials

Dryer/Cooler

Production Salt

Thermolyne Pyrometer (Serial #76KA0319) with k-thermocouple

Lab test results

Procedure

Start up and run the Dryer/Cooler. Start production salt flow through the Dryer/Cooler and run for at least 30 minutes.

- 1. Measure the salt temperature at the exit port of the Dryer/Cooler in 30 minute intervals for 2 hours.
- 2. Plant USP Testing
 - a. Obtain a product sample and test for USP parameters in the QA Laboratory



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 8 of 20



Acceptance Criteria

Dryer/Cooler exit salt temperature cannot be higher than 30.0 degrees Celsius in any observation. USP testing of final product must pass in all parameters

7.0 CALIBRATION

Verify that all instrumentation is calibrated at the time of installation.

- Ideal Digital Multimeter Model #61-340 (SN 100100221)
- Thermolyne Pyrometer Model PM20700 (SN 76KA0319)

8.0 REFERENCE:

P12-PR-200-085 rev 2 "Salt Cooler Start Up and Shut Down" Giles Chemical, 2016



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0
Effective Date: January 13, 2016 Page: 9 of 20



DRYER/COOLER: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

	LOCATION		
	Is the current area sufficient		
Distance Criterion	to allow access without	Verified By	Date
	obstructions (Yes/No)		
Allow sufficient room around the			
machine for Maintenance and			
Operations to perform their duties			
Comments:			

02. Level

Verify that the machine is level

				····
	LEVE	L		
Unit	Is the unit level? (Yes/No)	Verified By	,	Date
Dryer Zone 1				
Dryer Zone 2				
Cooler				
Comments:				

Reviewed By:	Date:	
220, 20,, Ca 10,,		



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 10 of 20



03. Electrical and Plumbing

	Electrical		Electrical			
Specified Location	Connected Properly? (Yes/No)	Verified By	Date			
Dryer Zone 1 Blower			-			
Dryer Zone 2 Blower						
Cooler Blower						
Exhaust Fan 1			*****			
Exhaust Fan 2						
Dryer Zone 1 Shaker						
Dryer Zone 2 Shaker						
Cooler Shaker						
	Plumbing					
Dryer Zone 1 Steam						
Dryer Zone 1 Condensate						
Dryer Zone 2 Steam						
Dryer Zone 2 Condensate						
Cooler Chill Water	·					
	Physical Connections					
Dryer Boot in place?						
Cooler Boot in place?						
Sample Port on Dryer?						

Reviewed By:	Date:	



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 11 of 20



04. Instrumentation

Instrumentation				
Specified Location	Instrument present and oriented properly (Yes/No)	Verified By	Date	
Dryer Zone 1 Airbox RTD				
Dryer Zone 2 Airbox RTD				
Cooler Zone RTD				
Dryer Salt RTD			,	
Cooler Salt RTD				
Dryer Zone 1 Controller Readout				
Dryer Zone 2 Controller Readout				
Cooler Controller Readout				
Comments:				

Reviewed By:	Date:	



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0
Effective Date: January 13, 2016 Page: 12 of 20



05. Utilities

a. Verify that unit is receiving its specified utility requirements.

	UTILITIES		
	Electrical		
Specified	Actual	Verified By	Date
460 V +/- 20V Drive Panel 1		·	
460 V +/- 20V Drive Panel 2			
115V +/- 10 for Controls			
	Air		
Air Present for Control Valves?			
	Steam		
Steam Supply Drying Present?			
Condensate Return Present?			
Cooling Water Present?			
Comments:			

	,		
Reviewed By:		Date:	



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 13 of 20



DRYER/COOLER: OPERATIONAL QUALIFICATION

B. Operational Qualification

01. Steam Coil

	Steam Coil and Controls			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Steam 0%	Is valve at 0% with controller set on 0%?			
Steam 100%	Is valve at 100% with controller set on 100%?			
Comments:				

02. Cooling Coil

	Cooling Coil and Contro	ls		
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Cooling 0%	Is valve at 0% with controller set on 0%?			
Cooling 100%	Is valve at 100% with controller set on 100%?			
Comments:				

Reviewed By:	 Date:		 	
neviewed by.	 	•	 	



Validation Protocol

Number: E16-VAL-PIQ-401 Title: Dryer/Cooler IQ/OQ/PQ Protocol

Owner: Patrick Owen

Revision: 0 Page: 14 of 20 Effective Date: January 13, 2016



03. Shakers

	Shakers			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Dryer Zone 1	When actuated, does bed shake smoothly?			:
Dryer Zone 2	When actuated, does bed shake smoothly?			
Cooler	When actuated, does bed shake smoothly?			

04. Blowers

Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Dryer Zone 1	Does blower run when switched on?			
Dryer Zone 2	Does blower run when switched on?			i
Cooler	Does blower run when switched on?			
Exhaust 1	Does blower run when switched on?			
Exhaust 2	Does blower run when switched on?			
Comments:				

Reviewed By:	Date:	
-		



Validation Protocol

Page: 15 of 20

Number: E16-VAL-PIQ-401 Title: Dryer/Cooler IQ/OQ/PQ Protocol Revision: 0

Owner: Patrick Owen

Effective Date: January 13, 2016



DRYER/COOLER: PERFORMANCE QUALIFICATION

C. Performance Qualification – to be performed with Dryer/Cooler operating for at least 30 minutes and at steady state

01. Vacuum

	Performance Qualification I	Data		
Time	Cooler Salt Exit Temperature (< 30 Degrees C)	Did Item Meet Criteria (Yes/No)	Verified By	Date
		-		
Comments:				

Reviewed By:	Date:	



Reviewed By:

GILES CHEMICAL ~ PREMIER MAGNESIA

Validation Protocol

Number: E16-VAL-PIQ-401

Title: Dryer/Cooler IQ/OQ/PQ Protocol

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 16 of 20



02. USP Testing

Date and Time Sample Taken :			Verified By:
Results: PASS / FAIL (circle one)	Verified By:	Date:	
Note: Attach USP Testing Results to t	he Final Report		
			•

Date:



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 17 of 20



VII. CALIBRATION VERIFICATION

		Annual Control of the	A AMERICAN STREET, Company of the Co	Annual Control of the
	The second section of the second section is a second section of the second section of the second section is a second section of the second section is a second section of the second section of the second section is a second section of the section o	Calibration		
Mone		- Campranon :	Verified By	
Equipment Manufacturer Number	Serial Number		Waritiad Bu	Date
	Serial Willings	The state of the s	veilleu Dv	Date
FOUIDMENT		Doto		1.7.
Equipment Manufacturer Number		- Uale I		444400000000000000000000000000000000000
Land Control of the C	The state of the s	Control of the Contro		The second secon
7				l 6
With a state of the state of th				
The state of the s				l 8
Multimeter				
		l i		
200 American and Company (1977) (1977				
C. A control of the c				1
				1
5 1 5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				
A STATE OF THE PARTY OF THE PAR				i 1
Pyrometer Pyrome				1 1
- VIOIIECU				1 1
Market State of the Control of the C				1

Reviewed By:	Date:	
Morron Ly.		



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 18 of 20



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
Comments:			



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol

Owner: Patrick Owen

Effective Date: January 13, 2016

Number: E16-VAL-PIQ-401

Revision: 0

Page: 19 of 20



ATTACHMENT II. PROTOCOL DEVIATION REPORT (PDR)

	General Information					
System Name:		Protocol Number:				
		Protocol Step & Page No.:				
		Instructions				
1.	protocol. For example, 001, 002	The validation specialist assigns a sequential report number for each deviation with a specific 2, etc. can be easily referenced in a report.				
2.		t protocol number, step and page number of the noted deviation above.				
3.		sted sections. If necessary, use additional pages and attach any supporting info.				
4.	Include the original P Report.	DR(s) with the protocol as an attachment. Summarize the impact of the deviation in the Validation				
Descrip	tion of Deviation:					
Investig	gation Evaluation and F	.esults:				
Correct	ive Action and Resolut	ion:				
Overall	Investigation Review:					
Prepare	ed By:	Date:				



Validation Protocol

Title: Dryer/Cooler IQ/OQ/PQ Protocol Number: E16-VAL-PIQ-401

Owner: Patrick Owen Revision: 0

Effective Date: January 13, 2016 Page: 20 of 20



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date

	age - and a second seco			
				<u></u>
		- New York		
				er va