

Validation Protocol

Title: Netzsch Filter Press Validation Final Report Number: E17-VAL-PFR-220

Owner: Kenneth Basehore Revision: 0 Effective Date: March 31, 2017

Page: 1 of 4



Approvals ١.

Signing below indicates agreement that the execution of the Installation, Operational and Performance Qualification Protocol (E17-VAL-PIQ-560) for the Netzsch filter press, located at 102 Commerce Street, is complete and the process is validated.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Rosa (-,	3/28/17
Kenneth Basehore	Engineering	Ann Barch	3/28/17
Sammy Henson	Maintenance	January De Heur	3/28/17
Jason Bumgarner	Production	1. In	3-28-17
Matt Haynes	Operations	(AL)	3-30-17
Deborah Durbin	Quality	Muli	3/31/17

A copy of the executed protocol will be attached to this report.



Validation Protocol

Title: Netzsch Filter Press Validation Final Report Number: E17-VAL-PFR-220

Owner: Kenneth Basehore Revision: 0

Effective Date: March 31, 2017 Page: 2 of 4



Table of Contents

I.	Approvals	1
	Purpose	
	Summary	
	Conclusion	
	Recommendations	
	References	
	Summary of Temperature Data	



Validation Protocol

Title: Netzsch Filter Press Validation Final Report Number: E17-VAL-PFR-220

Owner: Kenneth Basehore Revision: 0

Effective Date: March 31, 2017 Page: 3 of 4



II. Purpose

The purpose of this protocol is to certify with documented evidence that the Netzsch filter press (S/N 400-1322), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Netzsch filter press, located at 102 Commerce Street at the Main Plant production facility.

III. Summary

The Netzsch press filter was installed on site by contractors during late 2016, and finished during January of 2017. It is intended to receive a MgSO₄ solution from the digesters. The solution is known as 'mud'. The mud is pumped through a series of filter plates at high pressure. The plates have filter cloths mounted on them, with a mesh tight enough to filter out insoluble impurities. The liquid flow from the filter press is pumped to storage tanks for use in the vacuum crystallizers. This liquid is called 'brine'.

The following tests were performed:

- The unit is installed correctly, and with access to all required points
- The squeeze pressure is appropriate
- The associated pumps are installed correctly, with the correct rotation
- The filter cloths do not have creases or folds
- Brine clarity matches current filter press production

All installation, operational and performance acceptance criteria were met as displayed in the attached executed protocol.

IV. Conclusion

The results of the completed installation, operational and performance qualification protocol show that all acceptance criteria were met for all samples. All testing results provide documented evidence that the Netzsch press filter is installed, is operating and is performing as expected.

The tests were performed on 3/7/17 and 3/20/17, with training on the procedure updates completing on 3/17/17.

V. Recommendations

It is recommended that the Netzsch press filter, located at the Giles Chemical Main Plant at 102 Commerce Street, Waynesville, NC 28786 be considered validated based on meeting the acceptance criteria of the IQ/OQ/PQ protocol.



Validation Protocol

Title: Netzsch Filter Press Validation Final Report Number: E17-VAL-PFR-220

Owner: Kenneth Basehore Revision: 0

Effective Date: March 31, 2017 Page: 4 of 4



VI. References

E17-VAL-PIQ-200: Netzsch Filter Press IQ/OQ/PQ Validation

P12-PR-200-020: Filter Press Set Points

P12-PR-200-018: Pressure Washing the Filter Presses

P12-PR-200-017: Operating the Filter Press

VII. Summary of Brine Clarity Data

Six samples of brine were collected; a beginning, middle, end sample from two different presses (6 total), to determine two things:

• If the brine clarity changed throughout the course of a run within one filter press, and

• If the brine clarity changed between filter presses

To establish 'normal' operating condition, the Komline press was used (s/n AF-0228). The samples were pulled based on the following table:

Sample Number	Press	BME
1	Netzsch	Beginning
2	Netzsch	Middle
3	Netzsch	End
4	Komline	Beginning
5	Komline	Middle
6	Komline	End

Based on the laboratory testing, there is no difference between filter press runs, as well as within a single run. The brine clarity test passes.



Company Form

Title: Document Approval Number: Q12-PR-100-F002

Owner: Deborah Durbin Revision: 4
Effective Date: 05/01/2016 Page: 1 of 2



■ NEW DOO	CUMENT REVISION	☐ ARCHIVE ☐ REVIEW	V (No Change)
Human Resources	Quality Assurance	Manufacturing	☐ IT
Customer Service	QA Laboratory	Repackaging	■ Engineering
Accounting	Safety	☐ Maintenance	Other
Document Number (new doc	c# assigned by QA): E17-VAL-PI	Q-200	Revision #:0
Document Title: Netzsch Fi	lter Press Validation Protoco		
Date Submitted: 2/13/17		No.	
Owner: Kenneth Basehore			
Proposed Changes (attack	n previous and revised docum	nents or new document)	
New document			
		,	
Reason for Changes (be s	pecific: new equipment, proc	ress change, 5 year review, gene	ral update, etc.)
New equipment			
	Required if applicable (emo , on the job, hands-on trainin	ail notification, routing of the do	cument for reading and
None needed			
	ر پر پار پار باد که داره پار در داره در		



Company Form

Title: Document Approval Number: Q12-PR-100-F002

Owner: Deborah Durbin Revision: 4
Effective Date: 05/01/2016 Page: 2 of 2



Document Owner Signature:

Printed Name and Title	Signature	Date
Kenneth Basehore - Process Engineer	Kunh Baselin	2/13/17

Department Approval Signatures: Departments affected by new document or revisions

Printed Name and Title	Signature	Date	
Patrole One Ory Mars Me	1555	2/21/17	
Sommy Joe Henson Mant magn.	Stof Klers	2/21/17	
Jason Bumazoner Planet Mar	/ an	2-21-17	
CMATHAYNES DROPER.	Althos	3-3-/7	

		Date:
Document Control Use Only:	Training Records Received and Filed	
	Document Approved	
		Effective Date:
	gnature:	Revision Number:
	Quality	Archival Date:



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0

Effective Date: 2/28/17 Page: 1 of 17



I. Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the Netzsch filter press (s/n 400-1322), located at 102 Commerce Street at the Main Plant production facility.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Mac	2/21/17
Kenneth Basehore	Engineering	Kun & Banh	2/13/17
Sammy Henson	Maintenance	Sanny De bleusr-	2/21/17
Jason Bumgarner	Production	In Con	2-21-17
Matt Haynes	Operations	(John 168)	3-3-/7
Deborah Durbin	Quality	Muli	3/3/17

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0
Effective Date: 2/28/17 Page: 2 of 17



Table of Contents

I.	Approvals	1
II.	Purpose	
III.	Background	
IV.	Overview	
V.	System Description	
VI.	Scope	
	Roles and Responsibilities	
VIII	-	
	Installation Qualification (IQ)	4
	a. Objective	
	b. Equipment and Materials	4
	c. Procedure	
	d. Acceptance Criteria	
2.	Operational Qualification (OQ)	
_,	a. Objective	
	b. Equipment and Materials	5
	c. Procedure.	
	d. Acceptance Criteria	
3.	Performance Qualification (PQ)	
	a. Objective	
	b. Equipment and Materials	
	c. Procedure	
	d. Acceptance Criteria	
IX.	Calibration	
	References	
	llation Qualification (IQ)	
1.		
2.	1 1	
3.	Acceptance of Testing and Review	
	Operational Qualification (OQ)	
	Equipment	
	Acceptance Testing	
	Acceptance of Testing and Review	
	Performance Qualification (PQ)	
1.		
2.	Acceptance Testing	
3.	Acceptance of Testing and Review	
XIII.		
VIV		17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0 Effective Date: 2/28/17

Page: 3 of 17



11. Purpose

The purpose of this protocol is to certify with documented evidence that Netzsch filter press model 1200 SP (s/n 400-1322) functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the filter press, located at 102 Commerce Street at the Main Plant production facility.

111. Background

The Netzsch filter press (s/n 400-1322) was installed on site by contractors during late 2016, and finished during January 2017. It is intended to receive a MgSO₄ solution from the digesters. The solution is known as 'mud'. The mud is pumped through a series of filter screens pressed together with a hydraulic pump. The screens filter out insoluble impurities. The waste stream from the filter press is caked and hauled to a land fill. The product stream from the filter press (known as 'brine') is pumped to a storage tank, and is fed to the crystalizers to produce solid MgSO₄ salt.

IV. Overview

No other departments or systems will be affected by the installation of use or this equipment.

The following tests will be performed during this qualification:

- The unit is installed correctly, and with access to all required points
- The squeeze pressure is appropriate
- The associated pumps are installed correctly, with the correct rotation
- The filter cloths do not have creases or folds
- Brine clarity matches current filter press production

٧. System Description

- 1. The filter press is operated through a series of preprogrammed steps in a control interface.
- The steps control the squeeze pressure, the product flow and flush timing.
- 3. Mud flows into the press, and brine is separated from insoluble impurities.

VI. Scope

The IQ, QQ and PQ contained within this protocol is intended to certify with documented evidence that the Netzsch filter (s/n 400-1322) is installed, operates and functions as intended throughout its anticipated operating ranges.

The product affected by this equipment is all salt produced in the Main Plant at 102 Commerce Street, Waynesville, NC.



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0
Effective Date: 2/28/17 Page: 4 of 17



VII. Roles and Responsibilities

1. Engineering

- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the IQ, OQ and PQ portions of the validation
- Review the data and originate the interim notification to Quality Assurance
- Write and route the final report

2. Quality Assurance

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review, approve and store the final report

3. Maintenance

- Provide equipment manuals needed to execute the validation
- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report

4. Production

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report
- Assist, as needed with the execution of the IQ, OQ and PQ

VIII. Test Program

1. Installation Qualification (IQ)

a. Objective

The objective of the installation verification is to document that the Netzsch filter (s/n 400-1322) is installed correctly.

b. Equipment and Materials

- Netzsch filter model 1200 SP (s/n 400-1322)
- Mud Feed Pump model PC196 (s/n 6357)
- Preheat pump model PC196 (s/n 4091)
- Squeeze pump model 84Z04053 (s/n 06F266W036G1)
- Cake wash pump model 3657 (s/n 5SS1M9E5)

c. Procedure

- Verify that the press is situated to allow sufficient room around the machine for access
- Verify that all pumps are situated to allow sufficient room for access
- Verify that the press is level

Controlled Document



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0

Effective Date: 2/28/17 Page: 5 of 17



- Verify that the pumps are level
- Verify that the electrical utilities fall within the manufacturers required ranges

d. Acceptance Criteria

Ensure that the installation is correct.

2. Operational Qualification (OQ)

a. Objective

The objective of the operational qualification is to ensure that the Netzsch press operates as intended by the manufacturer. The controls will be operated to test the ability of the vessel to start and stop as the circulation flow rate varies above and below the alarm limits.

b. Equipment and Materials

- Netzsch filter model 1200 SP (s/n 400-1322)
- Mud Feed Pump model PC196 (s/n 6357)
- Preheat pump model PC196 (s/n 4091)
- Squeeze pump model 84Z04053 (s/n 06F266W036G1)
- Cake wash pump model 3657 (s/n 5SS1M9E5)

c. Procedure

- Verify that the squeeze pressure is appropriate
- Verify that the associated pumps work properly
- Verify that the pumps have the correct rotation direction
- Verify that the cloths do not have creases or folds

d. Acceptance Criteria

Verification that the tested operations operate as indicated by the designer's specifications.

3. Performance Qualification (PQ)

a. Objective

The objective of the performance testing is to document that the Netzsch press performs the functions required by Giles Chemical. This protocol will verify the following:

b. Equipment and Materials

- Netzsch filter model 1200 SP (s/n 400-1322)
- Mud Feed Pump model PC196 (s/n 6357)
- Preheat pump model PC196 (s/n 4091)
- Squeeze pump model 84Z04053 (s/n 06F266W036G1)
- Cake wash pump model 3657 (s/n 5SS1M9E5)



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0
Effective Date: 2/28/17 Page: 6 of 17



c. Procedure

- Verify that the press proceeds through the programmed steps correctly
- Verify that the brine clarity is not different than existing press brine clarity

d. Acceptance Criteria

The PQ will be accepted if the brine clarity is not different than existing press brine clarity, and if the press proceeds through the programmed steps correctly.

IX. Calibration

Verify that all instruments used are within the calibration dates.

• Calibrated multimeter

X. References

None



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0
Effective Date: 2/28/17 Page: 7 of 17



Installation Qualification (IQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Multimeter Model: Fluke 114 S/N: 36250117WS	10/16	10/h	KLB	3/1/17

Expected	Actual	Pass/Rail	Verified By	Date
Netzsch Press Filter Model: 1200 SP	NETZSCH PRESS FILTER Model! 1200 SP	Bss	KLB	3/2/17
S/N: 400-1322	s/v:400-1322			
Mud Feed Pump Model: PC196 S/N: 6357	MUR FEED PUMP MUDEL: PC196 S/N: 6357	PASS	KLB	3/1/17
Preheat Pump Model: PC196 S/N: 4091	PREHEAT PUMI MODEL: PC196 S/N : 4091	Pass	KLB	3/7/17
Squeeze Pump Model: 84Z04053 S/N: 06F266W036G1	SQUEEZE PUMP MODEL: 84204053 S/N: OGFZ6GWU3661	Pass	KLB	3/1/17
Cake Wash Pump Model: 3657 S/N: 5SS1M9E5	CAKE WASH PUMP MODEL: 3657 5/N: 5551M9E5	Pass	KLB	3/11/19

2. Acceptance Testing

Expected	Actual	Pass/Fail	Verified By	Date
There is sufficient room around the press to allow access doors and panels to be opened	There/ sufficient room around the press to allow access doors and panels to be opened.	<i>(</i> '455	KLB	3/1/17
There is sufficient room around the mud feed pump to allow maintenance	There/ Sufficient room around the mud feed pump to allow maintenance	Pass	KLB	3/1/17
There is sufficient room around the preheat pump to allow maintenance	There 15 sufficient room around the preheat pump to allow maintenance	Bss	KLB	3/1-/17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0
Effective Date: 2/28/17 Page: 8 of 17



There is sufficient room around the squeeze pump to allow maintenance	There 15 sufficient room around the squeeze pump to allow maintenance	Pass	KLB	3/7/17
There is sufficient room around the cake wash pump to allow maintenance	There 14 sufficient room around the cake wash pump to allow maintenance	PASS	KLB	3/1/17
The press is level	The press 15 level	PASS	KLB	3/7/17
The mud feed pump is level	The mud feed pump 15 level	PASS	KLB	3/1/11
The preheat pump is level	The preheat pump 15 level	PASS	KLB	3/7/17
The squeeze pump is level	The squeeze pump 15 level	PASS	KLB	3/1/11
The cake wash pump is level	The cake wash pump 15 level	PASS	KLB	3/2/17
All four pumps are 230 VAC 3PH	All four pumps <u>ARE</u> 230 VAC 3PH	Pass	KLB	3/7/17

3. Acceptance of Testing and Review

Expected	Actual	Pass/Pail	VerificilBy	Date
All actual results match the expected values.	All actual results MATCH the expected values.	PA 5 5	KLB	3/7/17
The relevant standard working procedures are approved	The relevant standard working procedures <u>ARE</u> approved	PASS	KLB	3/7/17
	P12- PR-200-017			3/2/17
List the procedure numbers	P12-PR-200-018	PASS	KLB	
	P12-PR-200-020			



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0
Effective Date: 2/28/17 Page: 9 of 17



Results reviewed and accepted by	PASS	aw	3.aalin
----------------------------------	------	----	---------



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Revision: 0 Owner: Kenneth Basehore Effective Date: 2/28/17

Page: 10 of 17



Operational Qualification (OQ) XI.

1. Equipment

Expected	Actual	Pass/Fail	Verified By	Date
Netzsch Press Filter Model: 1200 SP S/N: 400-1322	NETZSCH PRESS FILTER MODEL: 12005 P S/N: 400+1322	172455	KLB	3/5/17
Mud Feed Pump Model: PC196 S/N: 6357	MUD FEED PUMP MODEL: PC196 S/N: 6357	PASS	KLB	3/2/17
Preheat Pump Model: PC196 S/N: 4091	PREHEAT PUMP MODEL: PC196 5/N: 4091	PASS	KLB	3/1/17
Squeeze Pump Model: 84Z04053 S/N: 06F266W036G1	SQUEEZE PUMP MODEL: 84204053 S/N: 06F266W03661	PASS	KLB	3/7/17
Cake Wash Pump Model: 3657 S/N: 5SS1M9E5	CAKE WASH PUMP MODEL : 3657 S/N: 5551M9E5	PAS 5	KLB	3/1/17

2. Acceptance Testing

Expected	Actual	Pass/Fail	Verified By	Date
The press is stopped	The press <u>15</u> stopped	PASS	KLB	3/7/17
Press open filter	The press <u>OPENS</u> .	PASS	KLB	3/1/17
Ensure that none of the clothes have creases or folds	The cloths <u>vor</u> have creases or folds	Pass	KLB	3/7/17
Press close filter	The press $\angle \angle \angle OSES$.	PASS	KLB	3/7/17
From the Main Screen, press the 'Go to Advanced' button	The button	PASS	KLB	3/7/17
The program steps are displayed	The program steps _ARE_displayed	PASS	KLB	3/7/17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0

Effective Date: 2/28/17 Page: 11 of 17



Record the program steps	PRE HEAT WASH LIQUOR PRODUCT FEED WATER FLUSH PRE SQUEEZE CAKE WASH FINAL SQUEEZE CORE BLOW SQUEEZE VENT	AIR BLOW AIR BLOW VEUT CYCLE END	PA5.5	KLB	3/1/17
Navigate to the 'Filter Setpoints' screen	The 'Filter Setpoi	nts' screen <u>/ }</u>	PASS	KLB	3/1/17
Change the 'Feed Low Flow to End' setpoint to 50 GPM	The setpoint	changed	PASS	KLB	3/7/17
Change the 'Feed Low Flow to End' setpoint to 30 GPM	The setpoint	changed	PASS	KLB	3/7/17
Record the 'Final Squeeze Pressure'			Pass	KLB	3/5/17
Press start conveyor	The conveyor _ 57	TARTS.	PASS	KLB	3/1/17
Press stop conveyor	The conveyor	STOPS .	PASS	KLB	3/1/17

3. Acceptance of Testing and Review

Expected	Actual	lmitals	Date
All actual results match the expected values.	All actual results <u>MATCH</u> the expected values.	KLB	3/1/17
The IQ section is complete with no deviations	The IQ section _/<_ complete with no deviations	KLB	3/7/17
Results reviewed and accepted by		aw	3 88 17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Revision: 0 Owner: Kenneth Basehore Effective Date: 2/28/17

Page: 12 of 17



Performance Qualification (PQ) XII.

1. Equipment

Expected	Actual	Pass/ffail	Verified By	Date
Netzsch Press Filter Model: 1200 SP S/N: 400-1322	NETZSCH-PRESS FILTER MODEL! 1200 SP S/W: 400-1322	Pass	KLB	3/20/12
Mud Feed Pump Model: PC196 S/N: 6357	MUD FEED PUMP MODEL: PC196 5/N: 6357	PASS	KLB	3/20/17
Preheat Pump Model: PC196 S/N: 4091	PREHEAT PUMP MODEL! PC196 S/N: 4091	Pass	KLB	3/20/17
Squeeze Pump Model: 84Z04053 S/N: 06F266W036G1	SQUEEZE PUMP MODEL: 84204053 S/N: OGF266WØ3661	Pass	KLB	3/20/17
Cake Wash Pump Model: 3657 S/N: 5SS1M9E5	CAKE WASH PUMP MODEL: 3657 S/N: 555 IM9E5	Pass	KLB	3/20/17

2. Acceptance Testing

Expected	Actual	Pass/Fail	Verified By	Date
The press is stopped	The press <u>// S</u> stopped	PASS	KLB	3/20/17
Press open filter	The press <u>OPENEY</u> .	PASS	KLB	3/20/17
Ensure that none of the clothes have creases or folds	The cloths <u>vor</u> have creases or folds	PASS	KUB	3/20/17
Press close filter	The press $\underline{\text{CLOSED}}$.	PASS	KLB	3/20/17
From the Main Screen, press the 'Go to Advanced' button	The button pressed	PASS	KCB	3/20/17
The program steps are displayed	The program steps //LE displayed	Pass	KCB	3/20/17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0

Effective Date: 2/28/17 Page: 13 of 17



Record the program steps	PRE HEAT WASH LIQUOR PRODUCT FEED WATER FLUSH PRESQUEEZE CAKE WASH FINAL SQUEEZE CORE BLOW SQUEEZE VENT	AIR BLOW AIR BLOW VENT CYCLE END	P455	KLJ	3/20/17
Navigate to the 'Filter Setpoints' screen	The 'Filter Setpoin displayed	nts' screen <u>15</u>	PASS	KLB	3/20/17
Record the 'Final Squeeze Pressure'	<i>60</i> psi		Pass	KuB	3/20/17
Press start conveyor	The conveyor STARTS		PASS	KLB	3/20/17
Press 'Start Filter'	The press / ʃ	started	PASS	KLB	3/20/17
The press progresses through the program steps	The press <u>PROGRESSES</u> through the program steps		PASS	KLB	3/20/17
The mud feed pump has the correct rotation, and is working correctly	The mud feed pump/45 the correct rotation, and is working correctly		PASS	KLIB	3/20/17
The preheat pump has the correct rotation, and is working correctly	The preheat pump the correct rotation, and is working correctly		PASS	KLB	3/20/17
The squeeze pump has the correct rotation, and is working correctly	The squeeze pump correct rotation, ar correctly		Pass	KLB	3/20/17
The cake wash pump has the correct rotation, and is working correctly	The cake wash pur correct rotation, ar correctly		PASS	KLB	3/20/17
Collect a beginning brine sample for lab analysis	The sample//	collected	PASS	KLB	3/20/17
Collect a middle brine sample for lab analysis	The sample/5	_ collected	PASS	KLB	3/20/17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Revision: 0 Owner: Kenneth Basehore Effective Date: 2/28/17

Page: 14 of 17



Collect an ending brine sample for lab analysis	The sample 15 collected	PASS	KLB	3/20/17
Collect a BME brine sample from a different filter press	The sample collected Press s/n: AF-φ228	PASS	KLB	3/20/17
The six samples show no difference in clarity	The six samples <u>suow wo</u> difference in clarity	PASS	KCB	3/20/17
The press is stopped	The press <u>HAS</u> stopped	PASS	KLB	3/20/17
Ensure that none of the clothes have creases or folds	The cloths wor have creases or folds	PASS	KLB	3/20/17

3. Acceptance of Testing and Review

Expected	Actual	Initials	Date
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	3/20/17
The IQ section is complete with no deviations	The IQ section complete with no deviations		3/20/17
The OQ section is complete with no deviations	The OQ section // complete with no deviations	KLB	3/20/11
The relevant standard working procedures are effective	The relevant standard working procedures effective	KLB	3/20/17
List the procedure numbers	P12-PR-200-017 P12-PR-200-018 P12-PR-200-020	KLB	3/20/17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0

Effective Date: 2/28/17 Page: 15 of 17



Results reviewed and accepted by	aus	3100/17



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0

Effective Date: 2/28/17 Page: 16 of 17



XIII. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description	Description Protocol Section Date Initiated		Date Resolved	
				A Control of the Cont	
		<u> Maintenantenantenanten (</u>			
		1 NA			
And the second s		palad from a facilities de la contra del la contra de la contra del la contra del la contra de la contra del la cont	es a como a la como de		
		KLB			
		KLB 3/12/1			
		7/60/			



Validation Protocol

Title: Netzsch Filter Press Validation Protocol Number: E17-VAL-PIQ-200

Owner: Kenneth Basehore Revision: 0

Effective Date: 2/28/17 Page: 17 of 17



XIV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initials	Date
KENNETH BASEHURE	ENGINEERING	Kim D Bankin	KLB	3/1/11
Adhley Williams	Quality	ashluy William	میں	310017
	determinismente en de esta de la companya de la com	ere Arthur Mark Archer (1 (1 A) Ann (1 A) ann an Archer Ann An Archer (1 A) an Archer (1 A) ann an Archer (1 A		
		and the control of th		1
on the section of the state of the section of the s	Ang pang dag pang sa manggang pang pang dag pang dag pang pang pang pang pang pang pang pa			