

### Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19th, 2017 Page: 1 of 10



## Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation and Operational Qualification for the Caron 7000 Environmental Chambers Stability Oven located at Giles Chemical QA Laboratory, 102 Commerce Street in Waynesville, NC.

Project Team Member	Functional Area	Signature	Date
Ashley Williams	QA Laboratory	ashly Williams	11910
Patrick Owen	Engineering	TRA SOLI	1/19/17
Matt Haynes	Operations	Class	1-19-17
Deborah Durbin	Quality	Membi	1-19-17

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



## Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19th, 2017 Page: 2 of 10



		TABLE OF CONTENTS	Page#
APPROVAL I	PAGE		1
TABLE OF C	ONTENTS	·	2
I. P	URPOSE		3
II. B	ACKGROUNI		3
III. o	VERVIEW		3
IV. s	YSTEM DESC	RIPTION	. 3
V. se	СОРЕ		3
VI. R	OLES AND R	ESPONSIBILITIES	3
VII. T	EST PROGRA	M	4-5
Α	INSTALLAT	TION QUALIFICATION	4
В	OPERATIO	NAL QUALIFICATION	5
VIII. C	ALIBRATION		5
ATTACHMEN	NT I:	INSTALLATION QUALIFICATION	6
ATTACHMENT II: OPERATIONAL QUALIFICATION		7	
ATTACHMENT III: PROTOCOL DEVIATION REPORT LOG		8	
ATTACHMENT IV: PROTOCOL DEVIATION REPORT		9	
ATTACHMEN	TV:	SIGNATURE IDENTIFICATION LOG SHEET	10



### Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19th, 2017 Page: 3 of 10



#### I. **PURPOSE:**

The purpose of this protocol is to certify with documented evidence that the Stability Oven is installed and functions as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the Caron 7000 Environmental Chambers located at Giles Chemical QA Laboratory, 102 Commerce Street, Waynesville, NC.

#### II. **BACKGROUND:**

Giles Chemical, a division of Premier Magnesia (Giles), is dedicated to offering high quality Magnesium Sulfate products. To help achieve this goal, stability samples must be stored in an affective sometimes must be efficiently dried for laboratory analysis for quality purposes.

#### III. **OVERVIEW**

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation – the serial number or asset tag number of the Stability Oven will be documented.

Utility Verification – the voltage to the Stability Oven will be documented and verified to be correct.

Control / Operation Verification – the controls will be verified.

#### IV. SYSTEM DESCRIPTION:

- A. The system consists of a Caron 7000 Environmental Chambers.
- B. Description of Operation
  - 01. The Stability Oven is started by pressing the power button.
  - 02. The Stability Oven heats up to desired temperature.

#### **SCOPE** V.

The Installation and Operational Qualification protocol is intended to certify with documented evidence that the Stability Oven is installed properly and functions as desired by Giles.

#### VI. ROLES AND RESPONSIBILITIES

- 1. QA Laboratory
  - Write and issue the protocol
  - Investigate protocol deviation reports
  - Execute the IQ and OQ.
  - Review raw data and originate interim notification to Quality Assurance
  - Write and route the final report
- 2. Quality Assurance
  - Review and approve the protocol.



### Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19<sup>th</sup>,2017 Page: 4 of 10



- Review and approve raw data and notifications.
- \* Review, approve, and store the final report.

## VII. TEST PROGRAM

## A. INSTALLATION QUALIFICATION

## Objective

The objective of the installation verification is to document the proper installation of the Stability Oven

## Equipment/Materials

Caron 7000 Environmental Chambers Stability Oven

## **Procedure**

Perform each item listed below for the Stability Oven.

- Location: Verify that the equipment is situated to allow sufficient room around the equipment for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of the Stability Oven.
- Utilities
  - o Electrical Requirements: Verify the Stability Oven is receiving the specified voltage.

## Acceptance Criteria

If the voltage is correct, each piece uniquely identified, and sufficient access for all doors and panels is available, the Stability Oven will be considered installed properly.



## Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19<sup>th</sup>,2017 Page: 5 of 10



# **B. OPERATION QUALIFICATION**

## **Objective**

The objective of Controls Verification is to document that the Stability Oven operates as needed by Giles. The controls will be operated to test the ability of the Stability Oven to be operated as needed.

## Equipment/Materials

Caron 7000 Environmental Chambers Stability Oven

## **Procedure**

Turn the Stability Oven on by pressing the power button.


Verify that the Stability Oven reaches desired temperature using the calibrated independent sensor.

## Acceptance Criteria

If the Stability Oven powers up and reaches the desired temperature then the Stability Oven is considered to be operationally qualified.

## VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.



Validation Protocol

Number: L17-VAL-100-068

Owner: Ashley Williams Effective Date: January 19th, 2017 Revision: 0

Page: 6 of 10



Stability Oven: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

a. Stability Oven:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the oven for access doors and panels to be opened	465	aw	1/17/17

### 02. Equipment Identification

EQUIPMENT IDENTIFICATION					
Equipment Serial or Tag Identifier Verified By Date					
Stability Oven	51-7000-05-1-078	aw	11717		
Comments:	NA				

#### 03. Utilities

a. Verify that the system is receiving its specified utility requirements.

	ELECTRICAL		
Specified	Actual	Verified By	Date
115V Stability Oven	1157	Cu	11/17
Comments;	verified using Flu	eko Mullimoter	Model#11
	Serial # = 2005	0111-00	

Serial # - 36 350117 WS Calibrated - Oct 2016 Calibration due- oct 2017

Reviewed By:

Controlled Document



## Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19<sup>th</sup>,2017 Page: 7 of 10



Stability Oven: OPERATIONAL QUALIFICATION

B. Operation Qualification

01. Controls Verification – to document that the Stability Oven controls work properly

CONTROLS/INDICATORS VERIFICATION					
Description	Function	Did Item function properly (Yes/No)	Verified By	Date	
	STABILITY OVEN	BASK (COMBINE ASSA) PARA SERVER SERVER			
Power Button	With line power to the instrument, does pushing the Power Button cause the Stability Oven to heat up?	Yes	aw	1/18/17	
Temperature Setting	With the Stability Oven powered on does it reach the desired temperature?	Yes	aw	1/8/7	

Reviewed By:

15

Date:

Vialin



## Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19<sup>th</sup>,2017 Page: 8 of 10



### ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
	152		
	, Ct		
	Not II		
1000			
Comments:			



## Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

**General Information** 

Owner: Ashley Williams Revision: 0

Effective Date: January 19th,2017 Page: 9 of 10



#### IX. PROTOCOL DEVIATION REPORT (PDR)

System Name:	Protocol Number:
Deviation Report Number:	
	Instructions ion specialist assigns a sequential report number for each deviation with a specific protocol.
mon world liv (wilder	For example, 001, 002, etc. can be easily referenced in a report.
<ol> <li>Reference the relevant p</li> </ol>	protocol number, step and page number of the noted deviation above.
2. Complete the below list	ed sections. If necessary, use additional pages and attach any supporting info.
<ol> <li>Include the original PDI Report.</li> </ol>	R(s) with the protocol as an attachment. Summarize the impact of the deviation in the Validation
Description of Deviation:	
Investigation Evaluation and Res	ults:
Corrective Action and Resolution	· u:
Overall Investigation Review:	



## Validation Protocol

Title: Stability Oven IQ/OQ Final Report Number: L17-VAL-100-068

Owner: Ashley Williams Revision: 0

Effective Date: January 19<sup>th</sup>,2017 Page: 10 of 10



Prepared By:	Ashley	Williams	د

\_ Date: 11917

## ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
Ashley Williams	Quality	ashley Williams	aw	1/9/17
Ashley Williams John Saf	Quality Chemist	Cohley Williams	33	Nieln
The Country of the Co				