

GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Number: E13-VAL-RIQ-501 Title: Manual Lines IQ/OQ/PQ Protocol

Owner: Patrick Owen Revision: 0 Effective Date: June 17, 2013 Page: 1 of 17



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the manual lines located at 396 Smathers Street in Waynesville, NC.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Ru seel	6/17/13
Robert Willis	Maintenance	nolun Gas 1	6/17/13
Monte Plott	Production	Morloked	6/18/13
Matt Haynes	Operations	CURAS	6/19/13
Deborah Durbin	Quality	Deluce	4/17/12

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0
Effective Date: June 17, 2013 Page: 2 of 17



		TABLE OF CONTENTS	Page#
APPROVAL	APPROVAL PAGE		1
TABLE OF C	TABLE OF CONTENTS		2
I, P	URPOSE		3
II. B	ACKGROUN	ID .	3
III. C	VERVIEW		3
IV. s	YSTEM DES	CRIPTION	3
V. s	COPE		3
VI. R	OLES AND F	RESPONSIBILITIES	4
VII. T	EST PROGR	AM	4-6
A INSTALLATION QUALIFICATION		4	
B OPERATIONAL QUALIFICATION		5	
С	PERFORM	ANCE QUALIFICATION	5-6
VIII. C	ALIBRATIO	N	6
IX. R	EFERENCE I	MATERIAL	6
ATTACHME	NT I:	INSTALLATION QUALIFICATION	7-9
ATTACHME	NT II:	OPERATIONAL QUALIFICATION	10
ATTACHME	NT III:	PERFORMANCE QUALIFICATION	11-13
ATTACHME	ATTACHMENT IV CALIBRATION DATA SHEET		14
ATTACHME	NT V:	PROTOCOL DEVIATION REPORT LOG	15
ATTACHME	NT VI:	PROTOCOL DEVIATION REPORT	16
ATTACHME	NT VII	SIGNATURE IDENTIFICATION LOG SHEET	17



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0
Effective Date: June 17, 2013 Page: 3 of 17



I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Manual Lines, function as intended throughout their anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Manual Lines located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

II. BACKGROUND:

The Manual Lines consist of 4 small packaging machines that are utilized to pack low volume and/or alternate shaped packages of Epsom Salt. They are used also to package products normally packaged on other machines, but the extra volume is needed to fill orders.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Controls Verification - Verify the fill switch works

Lot code and expiration date verification: Verification of proper imprinting of the lot code.

Sealed pouch: Verification that the sealer securely seals the pouch.

Fill Weights: Verify that each Manual Line is capable of producing a finished product that contains a weight of Epsom Salt with a minimum of the label stated weight.

IV. SYSTEM DESCRIPTION:

A. Each Manual Line consists of: an AMS Auger Filler, and Emplex Sealer, and a Kortho Date Coder. There are 4 manual lines in place and at any time 2 of them are usually in operation.

B. Description of Operation

- 01. The empty pouches are manually fed into the Kortho date coding machine one by one. The date coder machine stamps the date code on the pouch.
- 02. The pouch is then handed to the Filler Operator. The Filler Operator opens the pouch, places it under the Auger Filler and presses the fill switch. The pouch is then filled. The Auger filler has adjustments for the number of rotations that control the amount filled.
- 03. The pouch is placed of a small conveyor that is part of a Sealer. The Sealer then heat selas the pouch.
- 04. Finally the pouch is conveyed out of the Sealer and onto a packing table. The pouches are then manually packed into case packaging.



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0
Effective Date: June 17, 2013 Page: 4 of 17



V. SCOPE

The Installation Operational Performance Qualification protocol is intended to certify with documented evidence that the Manual Lines are installed, operate, and function as intended.

VI. ROLES AND RESPONSIBILITIES

- 1. Engineering
 - Write and issue the protocol
 - Investigate protocol deviation reports
 - * Execute the OQ and manage the data collection for the PQ.
 - * Review raw data and originate interim notification to Quality Assurance
 - ❖ Write and route the final report
- 2. Quality Assurance
 - Review and approve the protocol.
 - * Review and approve raw data and notifications.
 - * Review, approve, and store the final report.
- 3. Maintenance
 - Provide Equipment Manuals needed to execute operational qualification.
 - * Review and approve the protocol.
 - **A** Execute the IQ.
 - * Review and approve raw data and notifications.
 - * Review and approve the final report
- 4. Production
 - * Execute the PO.
 - * Review and approve the final report.

VII. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document each piece of Manual Line equipment.

Equipment/Materials

Manual Lines #1 - #4

Ideal Digital Multimeter Model #61-340 (SN 100100221)



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0
Effective Date: June 17, 2013 Page: 5 of 17



Procedure

Perform each listed below for Manual Lines #1 - #4

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of each piece of each manual line.
- Utilities
 - o Electrical Requirements: Verify that instrument is receiving its specified Voltage.

Acceptance Criteria

If the voltage is correct, each piece is uniquely identified, and sufficient access for all doors and panels is available, the Manual Lines will be considered installed properly.

B. OPERATION QUALIFICATION

Objective

The objective of Controls Verification is to document that the Manual Lines operate as needed by Giles. The controls will be operated to test the ability the Manual Lines to provide adequate control for filling..

Equipment/Materials

Manual Lines #1 - #4

Procedure

Test the filling of each Manual Line by operating the fill switch.

Acceptance Criteria

Verification that the Auger Filler Dispenses when the fill switch is operated.

C. PERFORMANCE QUALIFICATION

Objective

The objective of performance testing is to document that Manual Lines #1-#4 perform the function required by Giles Chemical. The final product will be tested to verify:

- That each Manual Line firmly seals pouch.
- That the date code is printed properly and accurately.
- That the fill weights are within the accepted range (3.0+ pounds for 3 pound pouches).



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 6 of 17



Equipment/Materials

Manual Lines #1 - #4

Empty Pouch(es) (for tare)

Scale

Procedure

Run each Manual Line for 2 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 50 pouches.

Examine the finished product and check for:

- The Manual Line firmly seals the pouch.
- That the date code is imprinted properly and accurately.
- That the fill weights are within the accepted range (>stated on pouch).

Acceptance Criteria

Manual Lines #1 - #4 seal 100% of the pouches tested.

Manual Lines #1 - #4 imprint the date code correctly in 100% of the pouches tested.

That the fill weights are within the accepted range of greater than stated on pouch.

VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

- Scale
- Ideal Digital Multimeter Model #61-340 (SN 100100221)



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol

Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 7 of 17



Manual Lines: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

a. Verify that Manual Line #1 is located properly:

Title: Manual Lines IQ/OQ/PQ Protocol

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for access doors and panels to be opened			
The machine must be located in an area that is adequately ventilated			

b. Verify that Manual Line #2 is located properly:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for access doors and panels to be opened			
The machine must be located in an area that is adequately ventilated			

c. Verify that Manual Line #3 is located properly:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine			
for access doors and panels to be opened			
The machine must be located in an area that is adequately ventilated			

d. Verify that Manual Line #4 is located properly:

	LOCATION	
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By Date
Allow sufficient room around the machine for access doors and panels to be opened		
The machine must be located in an area that is adequately ventilated		

Reviewed By:	Date:	



Validation Protocol

Number: E13-VAL-RIQ-501

Owner: Patrick Owen

Revision: 0

Effective Date: June 17, 2013

Title: Manual Lines IQ/OQ/PQ Protocol

Page: 8 of 17



02. Equipment Identification

	Equipment Ide	entification	
Equipment	Serial or Tag Identifier	Verified By	Date
	Manual L	ine #1	
Date Coder (Kortho)	4 4		
Auger Filler (AMS)			
Scaler (Emplex)			
	Manual L	ine #2	
Date Coder (Kortho)			
Auger Filler (AMS)			
Sealer (Emplex)			
	Manual L	ine #3	
Date Coder (Kortho)			
Auger Filler (AMS)			
Scaler (Emplex)			
	Manual L	âne #4	
Date Coder (Kortho)			
Auger Filler (AMS)			
Sealer (Emplex)			
Comments:			

Reviewed By:		Date:	
Reviewed by:	The state of the s	Date.	



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501 Owner: Patrick Owen Revision: 0 Effective Date: June 17, 2013 Page: 9 of 17



03. Utilities

a. Verify that unit is receiving its specified utility requirements.

Electrical				
Specified	Actual	Verified By	Date	
210 – 240 V Manual Line #1				
210 – 240 V Manual Line #2				
210 – 240 V Manual Line #3				
210 – 240 V Manual Line #4				
Comments:				

Reviewed By:	Date:	
iteviewed by.		



Validation Protocol

Number: E13-VAL-RIQ-501

Owner: Patrick Owen Effective Date: June 17, 2013

Title: Manual Lines IQ/OQ/PQ Protocol

Revision: 0

Page: 10 of 17




Manual Lines: OPERATIONAL QUALIFICATION

B. Operation Qualification

01. Controls Verification - to document that the Manual Lines dispense and seal

	Controls/Indicators Verificatio			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	Manual Line #1			
Fill Switch	With line power to the machine, does tripping the Fill Switch cause the Machine to Dispense?			
Sealer Switch	When the sealer switch is in the On position does the sealer heat up and conveyor work?			
	Manual Line #2			
Fill Switch	With line power to the machine, does tripping the Fill Switch cause the Machine to Dispense?			
Sealer Switch	When the sealer switch is in the On position does the sealer heat up and conveyor work?			
	Manual Line #3			
Fill Switch	With line power to the machine, does tripping the Fill Switch cause the Machine to Dispense?			
Sealer Switch	When the sealer switch is in the On position does the sealer heat up and conveyor work?			
	Manual Line #4			
Fill Switch	With line power to the machine, does tripping the Fill Switch cause the Machine to Dispense?			
Sealer Switch	When the sealer switch is in the On position does the sealer heat up and conveyor work?			
Comments;				

Reviewed By:	Date:	



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501 Owner: Patrick Owen Revision: 0

Page: 11 of 17

Manual Lines:	PERFORMANCE	QUALIFICATION
---------------	-------------	---------------

A. Firmly Sealed: Verify that Manual Line firmly seals the pouch.
Run Manual Line for 2 hours while randomly sampling 25 pouches per hour for testing, a total sample size of 50 pouches.

Manı	ıal Line#:	1 2 3 4 (Circle	one) Trial		of 2
Sample #	Is the pouch sealed? (Yes/No)	Is the pouch scorched? (Yes/No)	Does the seal leak? (Yes/No)	Verified By	Date
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21			The second secon		
22					
23					
24					
25					
. Co	mments:				

Reviewed By:	Date:	



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 12 of 17



MANUAL LINES: PERFORMANCE QUALIFICATION (Continued)

B. Date Code Imprinting: Verify that the date code is imprinted properly and accurately. Run each Manual Line for 2 hours while randomly sampling 25 pouches per hour for testing, a total sample size of 50

	Manual Line #: 1 2 3		[Trial	01.2
Sample #	Is the Date Code visible? (Yes/No)	Is the Date Code correct? (Yes/No)	Verified By	Date
1				
2				
3				
4				
5				
6				
7			:	
8				
9				
10				
11				
12				
13				
14				
15				
16				
17		:		
18				
19				
20				
21				
22				
23				
24				
25				
Commer	ıts:			

Reviewed By:	Date:	



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 13 of 17



MANUAL LINES: PERFORMANCE QUALIFICATION (Continued)

C. Fill Weights: Verify that the fill weights are within the accepted range >= Pouch Stated Weight Run each Line for 2 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 50 pouches.

Manual Line #: 1 2 3 4 (Circle one)			Trial	of 2	
Sample #	Actual Weight	Pouch Stated Weight	Acceptable (Yes/No)	Verified By	Date
1					
2					
3					
4					
5					
6				·	
7					
8					
9					:
10					
11	1				
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
Comments					

Reviewed By:	Date:	



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 14 of 17



MANUAL LINES: CALIBRATION VERIFICATION

Equipment	Serial #	Calibration Date	Calibration Due Date	Verified By	Date
Scale				•	
Multimeter					



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 15 of 17



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
Comments:			
Comments;			



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 16 of 17



X. PROTOCOL DEVIATION REPORT (PDR)

	General Information					
System	Name:	Protocol Number:				
		Protocol Step & Page No.:				
		Instructions				
1.	The validation specialist assi	igns a sequential report number for each deviation with a spec can be easily referenced in a report.				
2.	Reference the relevant protoc	col number, step and page number of the noted deviation above	e.			
3.	Complete the below listed se	ections. If necessary, use additional pages and attach any supp	orting info.			
4.	Include the original PDR(s) v Report.	with the protocol as an attachment. Summarize the impact of	the deviation in the Validation			
Descript	ion of Deviation:					
Investiga	ntion Evaluation and Results:					
Correctiv	ve Action and Resolution:					
Overall I	nvestigation Review:					
Prepared	Ву:	Date:				



Validation Protocol

Title: Manual Lines IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-501

Owner: Patrick Owen Revision: 0

Effective Date: June 17, 2013 Page: 17 of 17



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
10 TO THE PART AND ADDRESS OF THE PART ADDRESS OF THE				
				and the second s
	-			