

Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0
Effective Date: May 28, 2013 Page: 1 of 15



,Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for Carton Machine #2, Evergreen Model CH5 located at 396 Smathers Street at the Repackaging facility.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	PA Rel	5/28/13
Robert Willis	Maintenance	ully Smy	5/28/13
Monte Plott	Production	Montafloot	5/78/17
Matt Haynes	Operations	(Ilds)	5/28/13
Deborah Durbin	Quality	Mundi	5128/13

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0

Effective Date: May 28, 2013 Page: 2 of 15



		TABLE OF CONTENTS	Page#	
APPROVAL PAGE				
TABLE OF C	TABLE OF CONTENTS			
I. P	URPOSE		3	
II. B	ACKGROUN	ID	3	
III. o	VERVIEW		3	
IV. s	YSTEM DES	CRIPTION	3	
V. se	СОРЕ		3	
VI. R	OLES AND F	RESPONSIBILITIES	3-4	
VII. T	EST PROGR	AM	4-5	
A INSTALLATION QUALIFICATION		4		
В	B OPERATIONAL QUALIFICATION		5	
С	C PERFORMANCE QUALIFICATION			
VIII. C	ALIBRATIO	N	6	
IX. R	EFERENCE	MATERIAL	6	
ATTACHME	NT I:	INSTALLATION QUALIFICATION	7	
ATTACHME	NT II;	OPERATIONAL QUALIFICATION	8	
ATTACHMEN	NT III:	PERFORMANCE QUALIFICATION	9-11	
ATTACHMEN	NT IV	CALIBRATION DATA SHEET	12	
ATTACHME	NT V:	PROTOCOL DEVIATION REPORT LOG	13	
ATTACHMEN	NT VI:	PROTOCOL DEVIATION REPORT	14	
ATTACHMEN	YT VII	SIGNATURE IDENTIFICATION LOG SHEET	15	



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0

Effective Date: May 28, 2013 Page: 3 of 15



I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Epsom Salt Carton Machine #2 (Evergreen Serial #3093R), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Epsom Salt Carton Machine #2 located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

II. BACKGROUND:

This Epsom Salt Carton Machine Model CH5 (serial #3093R) was manufactured by Evergreen Packaging and purchased used from Dairy Packaging Incorporated in Tampa, FL. Dairy Packaging had the machine modified for use with Epsom Salt and it was installed at Giles in April of 2011. The machine is used to make 3 and 4 pound cartons.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Controls/Indicators Verification – to document that Epsom Salt Carton Machine #2 oven, start/stop, and infeed controls operate as described by the manufacture.

Lot code and expiration date verification: Verification of proper imprinting of the lot code and expiration date.

Sealed box: Verification that the Epsom Salt Carton Machine securely seals the carton at both ends.

Fill Weights: Verify that the Epsom Salt Carton Machine is capable of producing a finished product that contains a weight of Epsom Salt with a minmum of the label stated weight.

IV. SYSTEM DESCRIPTION:

- A. The Evergreen CH5 will open, bottom seal, fill, and top seal gable top polyethylene coated cartons with Epsom Salt. It is a 2 line system, opening filling, and sealing 2 cartons at a time.
- B. Description of Operation
 - 01. The carton blanks are pulled from the infeed magazines by vacuum cups. The vacuum cups open the carton and square it. The blanks are slid onto the forming mandrel by a chain. The mandrel supports the cartons while the carton bottoms are heated, formed, and sealed. Gas fired ovens direct heated air to activated the sealing areas of the cartons. Vacuum cups then slide the bottom sealed cartons from the mandrel into conveyor pockets formed by the two conveying chains.
 - 02. The cartons are indexed down the filler carriage at the same rate as they are unloaded from the mandrels. The top breakers on the filler carriage crease the tops on the sealing lip. The cartons are indexed into the fill stations by the conveyor. Each carton is then filled by an auger type filler. The carton tops are heated, folded, sealed and indexed out to the carton conveyor.
 - 03. On the carton conveyor, the carton is check weighed (and rejected if the weight is below label weight) and the Lot/Expiration information is applied by Continuous Inkjet.
 - 04. The cartons are then manually packed into case packaging.

V. SCOPE

The Installation Operational Performance Qualification protocol is intended to certify with documented evidence that the Epsom Salt Carton Machine #2 is installed, operates, and functions as intended throughout its anticipated operating ranges.

VI. ROLES AND RESPONSIBILITIES

1. Engineering



Validation Protocol

Number: E13-VAL-RIQ-201 Title: Carton Machine 2 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen Page: 4 of 15 Effective Date: May 28, 2013



- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the OQ and manage the data collection for the PQ.
- Review raw data and originate interim notification to Quality Assurance
- Write and route the final report

Quality Assurance

- Review and approve the protocol.
- Review and approve raw data and notifications.
- Review, approve, and store the final report.

Maintenance

- Provide Equipment Manuals needed to execute operational qualification.
- Review and approve the protocol.
- Execute the IQ.
- Review and approve raw data and notifications.
- Review and approve the final report

Production

- Execute the PQ.
- Review and approve the final report.

VII. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document that Epsom Salt Carton Machine #1 is installed as indicated by Evergreen Packaging

Equipment/Materials

Epsom Salt Carton Machine model CH5 (SN 3093R)

Ideal Digital Multimeter Model #61-340 (SN 100100221)

Procedure

Perform each listed below for the Epsom Salt Carton Machine

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Level: Verify instrument is level.
- Utilities
 - Electrical Requirements: Verify that instrument is receiving its specified Voltage.

Acceptance Criteria

Ensure that the installation is in accordance with the manual's specifications.



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0
Effective Date: May 28, 2013 Page: 5 of 15



B. OPERATION QUALIFICATION

Objective

The objective of Controls/Indicators Verification is to document that the Epsom Salt Carton Machine #2 operates as indicated by Evergreen Packaging. The controls will be operated to test the ability of the Epsom Salt Carton Machine #2 to provide adequate control for starting/stopping, carton feed, and oven ignition.

Equipment/Materials

Epsom Salt Carton Machine model CH5 (SN 3093R)

Procedure

Test each operation of the Epsom Salt Carton Machine #2

Acceptance Criteria

Verification that start/stop, carton feed, and oven ignition controls function as indicated by operation manual

C. PERFORMANCE QUALIFICATION

Objective

The objective of performance testing is to document that the Epsom Salt Carton Machine #2 performs the function required by Giles Chemical. The final product will be tested to verify:

- That the Epsom Salt Carton Machine firmly seals the carton on both ends.
- That the lot code and expiration date numbers are printed properly and accurately.
- That the fill weights are within the accepted range (3.0+ pounds for 3 pound cartons and 4.0+ pounds for 4 pound cartons).

Equipment/Materials

Epsom Salt Carton Machine model CH5 (SN 3093R)

Empty Carton Blank (for tare)

Scale

Procedure

Run the Epsom Salt Filling Machine on 3 pound cartons for 4 hours while randomly sampling 25 cartons per hour for testing, for a total sample size of 100 cartons.

Examine the finished product and check for:

- That the Epsom Salt Filling Machine firmly seals the carton on both ends.
- That the lot code and expiration date numbers are imprinted properly and accurately.
- That the fill weights are within the accepted range.

Repeat for 4 pound cartons.

Acceptance Criteria

The Epsom Salt Filling Machine firmly seals the carton on both ends.

The Epsom Salt Filling Machine correctly imprints the lot code and expiration date.

That the fill weights are within the accepted range of 3.00+ pounds for 3 pound cartons and 4.00+ pounds for 4 pound cartons.



GILES CHEMICAL ~ PRI	MIER MAGNESIA				
Validation Protocol					
Title: Carton Machine 2 IQ/OQ/PQ Protocol	Number: E13-VAL-RIQ-201				
Owner: Patrick Owen	Revision: 0				
Effective Date: May 28, 2013	Page: 6 of 15				



VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

- Scale
- Ideal Digital Multimeter Model #61-340 (SN 100100221)

IX. REFERENCE:

Instruction Manual, 6877-E Revision A, Evergreen Packaging Equipment



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol

Number: E13-VAL-RIQ-201

Owner: Patrick Owen Effective Date: May 28, 2013 Revision: 0
Page: 7 of 15

DRENIER MAGNESIA, LLC

EPSOM SALT FILLING MACHINE: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

a. Verify that Epson Salt Filling Machine is positioned properly

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for access doors and panels to be opened			
The machine must be located in an area that is adequately ventilated			

02. Level

a. It is important to make sure that the Epsom Salt Filling Machine is level.

	LEVE	T.	
Is the unit level? (Yes/No)	Acceptable (Yes/No)	Verified By	Date
Comments:			

03. Utilities

a. Verify that unit is receiving its specified utility requirements.

	UTILIES		
	Electrical		
Specified	Actual	Verified By	Date
460 V for Machine			
115V for Controls			
60 Hz			
	Water		
The machine requires a water connection for coo	ling		
A valve should be located at the inlet to the machine to control flow			
Comments:			

Date:	
	Date:



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol

Number: E13-VAL-RIQ-201 Revision: 0

Owner: Patrick Owen
Effective Date: May 28, 2013

Page: 8 of 15



EPSOM SALT FILLING MACHINE: OPERATIONAL QUALIFICATION

B. Operation Qualification

01. Controls/Indicators Verification - to document that the Epsom Salt Filling Machine operates as described.

Controls/Indicators Verificatio	n		
Function	Did Item function properly (Yes/No)	Verified By	Date
Former			
With line power to the machine turned on, the controls switch powers up the control panel			
The vacuum switch applies vacuum to the carton picker manifold to start cartons feeding into the machine. With the vacuum switch off, the machine may be cycled for service checks and warm-up without running cartons.			
index under control of the fill timer. To "jog" the former, the index start switch must be pressed. In run position, the vacuum pump motor and the start button light will be turned on.			
When line 1 feed switch is engaged, the carton blanks from line 1 will feed into the machine. When line 2 feed switch is engaged, carton blanks from line 2 will feed. These switches operate independently.			
When the oven ignition button is pressed, the ovens ignites and begins heating.			
	Function Former With line power to the machine turned on, the controls switch powers up the control panel The vacuum switch applies vacuum to the carton picker manifold to start cartons feeding into the machine. With the vacuum switch off, the machine may be cycled for service checks and warm-up without running cartons. In jog position, and filler auto switch on, the filler will index under control of the fill timer. To "jog" the former, the index start switch must be pressed. In run position, the vacuum pump motor and the start button light will be turned on. When line 1 feed switch is engaged, the carton blanks from line 1 will feed into the machine. When line 2 feed switch is engaged, carton blanks from line 2 will feed. These switches operate independently. When the oven ignition button is pressed, the ovens	Function Former With line power to the machine turned on, the controls switch powers up the control panel The vacuum switch applies vacuum to the carton picker manifold to start cartons feeding into the machine. With the vacuum switch off, the machine may be cycled for service checks and warm-up without running cartons. In jog position, and filler auto switch on, the filler will index under control of the fill timer. To "jog" the former, the index start switch must be pressed. In run position, the vacuum pump motor and the start button light will be turned on. When line 1 feed switch is engaged, the carton blanks from line 1 will feed into the machine. When line 2 feed switch is engaged, carton blanks from line 2 will feed. These switches operate independently. When the oven ignition button is pressed, the ovens	Function Former With line power to the machine turned on, the controls switch powers up the control panel The vacuum switch applies vacuum to the carton picker manifold to start cartons feeding into the machine. With the vacuum switch off, the machine may be cycled for service checks and warm-up without running cartons. In jog position, and filler auto switch on, the filler will index under control of the fill timer. To "jog" the former, the index start switch must be pressed. In run position, the vacuum pump motor and the start button light will be turned on. When line 1 feed switch is engaged, the carton blanks from line 1 will feed into the machine. When line 2 feed switch is engaged, carton blanks from line 2 will feed. These switches operate independently. When the oven ignition button is pressed, the ovens

Reviewed By:	Date:	



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0
Effective Date: May 28, 2013 Page: 9 of 15



EPSOM SALT FILLING MACHINE: PERFORMANCE QUALIFICATION

C. Firmly Sealed: Verify That the Epsom Salt Filling Machine firmly seals the carton on both ends. Run the Epsom Salt Filling Machine for 4 hours while randomly sampling 25 cartons per hour for testing, for a total sample size of 100 cartons.

		Firml	y Sealed		Trial	of 4
Sample #	Is the top sealed? (Yes/No)	Is the top scorched? (Yes/No)	Is the bottom sealed? (Yes/No)	Is the bottom scorched? (Yes/No)	Verified By	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11	-					
12						
13						
14						
15						
16						
17						
18						
19						
20						
21						
22						
23			1			
24						
25						
Comment	s:					



Validation Protocol Title: Carton Machine 2 IQ/OQ/PQ Protocol

Number: E13-VAL-RIQ-201

Owner: Patrick Owen Effective Date: May 28, 2013 Revision: 0 Page: 10 of 15



EPSOM SALT FILLING MACHINE: PERFORMANCE QUALIFICATION (Continued)

A. Lot Code and Expiration Date Imprinting: Verify that the lot code and expiration date numbers are imprinted properly and accurately.

Run the Epsom Salt Filling Machine for 4 hours while randomly sampling 25 cartons per hour for testing, for a total sample size of 100 cartons.

Lot Code and Expiration Date Imprinting			Trial	of 4
Sample #	Is the Lot Code and Expiration Date visible? (Yes/No)	Is the Lot Code and Expiration Date correct? (Yes/No)	Verified By	Date
1				
2				:
3				:
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17	***************************************			
18				
19				
20				
21				
22				
23				
24				
25	occord.			
Commen	ts;			

Reviewed By:	Date:	
•		



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0
Effective Date: May 28, 2013 Page: 11 of 15



EPSOM SALT FILLING MACHINE: PERFORMANCE QUALIFICATION (Continued)

A. Fill Weights: Verify that the fill weights are within the accepted range of 3.00+, or 4.00+ pounds (circle one)..

Run the Epsom Salt Filling Machine for 5 hours while randomly sampling 25 cartons per hour for testing, for a total sample size of 100 cartons.

	Fill W	/eights	Trial	of 4
Sample #	Actual Weight (Yes/No)	Acceptable (Yes/No)	Verified By	Date
1				
2			•	
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
Commen	ts:			

Reviewed By:	Date:	



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0

Effective Date: May 28, 2013 Page: 12 of 15



CALIBRATION VERIFICATION

Equipment	Serial #	Calibration Date	Calibration Due Date	Verified By	Date
Scale	. 1				
Multimeter					

Reviewed By:	 Date:	
*		



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0

Effective Date: May 28, 2013 Page: 13 of 15



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
Comments:			



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0

Effective Date: May 28, 2013 Page: 14 of 15



ATTACHMENT II. PROTOCOL DEVIATION REPORT (PDR)

General Information					
System Name: Protocol Number:					
		Protocol Step & Page No.:			
		Instructions			
1.	The validation specialist as	rigns a sequential report number for each deviation with a specific protocol. can be easily referenced in a report.			
2.	Reference the relevant prot	ocol number, step and page number of the noted deviation above.			
3.	Complete the below listed s	ections. If necessary, use additional pages and attach any supporting info.			
4.	Include the original PDR(s) Report.	with the protocol as an attachment. Summarize the impact of the deviation in the Validation			
Descrip	otion of Deviation:				
Investig	gation Evaluation and Results				
Correct	ive Action and Resolution:				
Overall	Investigation Review:				
Prepare	d By:	Date:			



Validation Protocol

Title: Carton Machine 2 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-201

Owner: Patrick Owen Revision: 0

Effective Date: May 28, 2013 Page: 15 of 15



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
		The second secon		
				The state of the s
, <u></u>				annahanna ann ann ann ann ann ann ann an

		,		
				·