

Validation Protocol

Title: Carton Machine 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-101

Owner: Patrick Owen Revision: 0
Effective Date: May 21, 2013 Page: 1 of 15



## **Approvals**

Signing below indicates agreement that the operational qualification protocol is ready for execution of the Installation Operational Performance Qualification Protocol for Carton Machine #1, Cherry Burrell Model EQ2 located at 396 Smathers Street at the Repackaging facility.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Part Del	5/21/13
Robert Willis	Maintenance	Sile Was	5/21/13
Monte Plott	Production	Monday Real	5/21/13
Matt Haynes	Operations	Clos	5/21/13
Deborah Durbin	Quality	Muli	5/21/13

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



## Validation Protocol

Number: E13-VAL-RIQ-101 Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 2 of 15 Effective Date: May 21, 2013



		TABLE OF CONTENTS	Page#		
APPROVAL I	APPROVAL PAGE				
TABLE OF C	ONTENTS		2		
I. P	URPOSE		3		
II. B	ACKGROUNI	D	3		
III. O	VERVIEW		3		
IV. S	YSTEM DESC	CRIPTION	3		
	COPE		3		
	OLES AND R	ESPONSIBILITIES	3-4		
VII. TEST PROGRAM					
A					
В					
C	PERFORMA	ANCE QUALIFICATION	5		
VIII. C	ALIBRATION	V	6		
IX. R	EFERENCE N	MATERIAL	6		
ATTACHME		INSTALLATION QUALIFICATION	7		
ATTACHME	NT II:	OPERATIONAL QUALIFICATION	8		
ATTACHME	NT III:	PERFORMANCE QUALIFICATION	9-11		
ATTACHMENT IV CALIBRATION DATA SHEET		12			
ATTACHME		PROTOCOL DEVIATION REPORT LOG	13		
ATTACHME		PROTOCOL DEVIATION REPORT	14		
ATTACHME		SIGNATURE IDENTIFICATION LOG SHEET	15		



## Validation Protocol

Title: Carton Machine 1 IO/OO/PO Protocol Number: E13-VAL-RIQ-101

Owner: Patrick Owen Revision: 0

Page: 3 of 15 Effective Date: May 21, 2013



#### I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Epsom Salt Carton Machine #1 (Cherry Burrell EQ2 Serial #5025), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Epsom Salt Carton Machine #1 located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

#### II. BACKGROUND:

This Epsom Salt Carton Machine Model EQ2 (serial #5025) was manufactured by Cherry Burrell, Inc and purchased used from Dairy Packaging Incorporated in Tampa, FL. Dairy Packaging had the machine modified for use with Epsom Salt and it was installed at Giles in April of 2011. The machine is used to make 1 and 2 pound cartons.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

#### III. **OVERVIEW**

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Controls/Indicators Verification - to document that Epsom Salt Carton Machine #1 oven, start/stop, and infeed controls operate as described by the manufacture.

Lot code and expiration date verification: Verification of proper imprinting of the lot code and expiration date.

Sealed box: Verification that the Epsom Salt Carton Machine securely seals the carton at both ends.

Fill Weights: Verify that the Epsom Salt Carton Machine is capable of producing a finished product that contains a weight of Epsom Salt with a minmum of the label stated weight.

#### IV. SYSTEM DESCRIPTION:

A. The Cherry Burrell EQ2 will open, bottom seal, fill, and top seal gable top polyethylene coated cartons with Epsom Salt. It is a 2 line system, opening filling, and sealing 2 cartons at a time.

#### B. Description of Operation

- 01. The carton blanks are pulled from the infeed magazines by vacuum cups. The vacuum cups open the carton and square it. The blanks are slid onto the forming mandrel by a chain. The mandrel supports the cartons while the carton bottoms are heated, formed, and sealed. Gas fired ovens direct heated air to activated the sealing areas of the cartons. Vacuum cups then slide the bottom sealed cartons from the mandrel into conveyor pockets formed by the two conveying chains.
- 02. The cartons are indexed down the filler carriage at the same rate as they are unloaded from the mandrels. The top breakers on the filler carriage crease the tops on the sealing lip. The cartons are indexed into the fill stations by the conveyor. Each carton is then filled by an auger type filler. The carton tops are heated, folded, sealed and indexed out to the carton conveyor.
- 03. On the carton conveyor, the carton is check weighed (and rejected if the weight is below label weight) and the Lot/Expiration information is applied by Continuous Inkjet.
- 04. The cartons are then manually packed into case packaging.

#### V. SCOPE

The Installation Operational Performance Qualification protocol is intended to certify with documented evidence that the Epsom Salt Carton Machine #1 is installed, operates, and functions as intended throughout its anticipated operating ranges.

#### VI. ROLES AND RESPONSIBILITIES

1. Engineering



## Validation Protocol

Title: Carton Machine 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-101

Owner: Patrick Owen Revision: 0

Effective Date: May 21, 2013 Page: 4 of 15



- Write and issue the protocol
- Investigate protocol deviation reports
- ❖ Execute the OQ and manage the data collection for the PQ.
- Review raw data and originate interim notification to Quality Assurance
- Write and route the final report
- 2. Quality Assurance
  - \* Review and approve the protocol.
  - Review and approve raw data and notifications.
  - \* Review, approve, and store the final report.
- 3. Maintenance
  - Provide Equipment Manuals needed to execute operational qualification.
  - Review and approve the protocol.
  - Execute the IQ.
  - Review and approve raw data and notifications.
  - Review and approve the final report
- 4. Production
  - Execute the PQ.
  - Review and approve the final report.

#### VII. TEST PROGRAM

#### A. INSTALLATION QUALIFICATION

## **Objective**

The objective of the installation verification is to document that Epsom Salt Carton Machine #1 is installed as indicated by Cherry Burrell.

#### Equipment/Materials

Epsom Salt Carton Machine model EQ2 (SN 5025)

Ideal Digital Multimeter Model #61-340 (SN 100100221)

### Procedure

Perform each listed below for the Epsom Salt Carton Machine

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors
  and panels to be opened.
- · Level: Verify instrument is level.
- Utilities
  - o Electrical Requirements: Verify that instrument is receiving its specified Voltage.

#### Acceptance Criteria

Ensure that the installation is in accordance with the manual's specifications.



## Validation Protocol

Number: E13-VAL-RIQ-101 Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 3 of 15 Effective Date: May 21, 2013



#### I. **PURPOSE:**

The purpose of this protocol is to certify with documented evidence that the Epsom Salt Carton Machine #1 (Cherry Burrell EQ2 Serial #5025), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Epsom Salt Carton Machine #1 located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

#### II. **BACKGROUND:**

This Epsom Salt Carton Machine Model EQ2 (serial #5025) was manufactured by Cherry Burrell, Inc and purchased used from Dairy Packaging Incorporated in Tampa, FL. Dairy Packaging had the machine modified for use with Epsom Salt and it was installed at Giles in April of 2011. The machine is used to make 1 and 2 pound cartons.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

#### III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this operation qualification:

Controls/Indicators Verification - to document that Epsom Salt Carton Machine #1 oven, start/stop, and infeed controls operate as described by the manufacture.

Lot code and expiration date verification: Verification of proper imprinting of the lot code and expiration date.

Sealed box: Verification that the Epsom Salt Carton Machine securely seals the carton at both ends.

Fill Weights: Verify that the Epsom Salt Carton Machine is capable of producing a finished product that contains a weight of Epsom Salt with a minmum of the label stated weight.

#### SYSTEM DESCRIPTION: IV.

- A. The Cherry Burrell EQ2 will open, bottom seal, fill, and top seal gable top polyethylene coated cartons with Epsom Salt. It is a 2 line system, opening filling, and sealing 2 cartons at a time.
- B. Description of Operation
  - 01. The carton blanks are pulled from the infeed magazines by vacuum cups. The vacuum cups open the carton and square it. The blanks are slid onto the forming mandrel by a chain. The mandrel supports the cartons while the carton bottoms are heated, formed, and sealed. Gas fired ovens direct heated air to activated the sealing areas of the cartons. Vacuum cups then slide the bottom sealed cartons from the mandrel into conveyor pockets formed by the two conveying chains.
  - 02. The cartons are indexed down the filler carriage at the same rate as they are unloaded from the mandrels. The top breakers on the filler carriage crease the tops on the sealing lip. The cartons are indexed into the fill stations by the conveyor. Each carton is then filled by an auger type filler. The carton tops are heated, folded, sealed and indexed out to the carton conveyor.
  - 03. On the carton conveyor, the carton is check weighed (and rejected if the weight is below label weight) and the Lot/Expiration information is applied by Continuous Inkjet.
  - 04. The cartons are then manually packed into case packaging.

#### V. **SCOPE**

The Installation Operational Performance Qualification protocol is intended to certify with documented evidence that the Epsom Salt Carton Machine #1 is installed, operates, and functions as intended throughout its anticipated operating ranges.

#### ROLES AND RESPONSIBILITIES VI.

Engineering 1.



# GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Carton Machine 1 IQ/OQ/PQ Protocol Owner: Patrick Owen Effective Date: May 21, 2013 Page: 6 of 15



## VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

- Scale
- Ideal Digital Multimeter Model #61-340 (SN 100100221)

## IX. REFERENCE:

Operating Manual for Cherry Burrell Carton Machine, March 1985.



## Validation Protocol

Number: E13-VAL-RIQ-101 Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen Page: 7 of 15 Effective Date: May 21, 2013



# EPSOM SALT FILLING MACHINE: INSTALLATION QUALIFICATION

## A. Installation Qualification

## 01. Location

a. Verify that Epson Salt Filling Machine is positioned properly

Distance Criterion	Is the current area sufficient to open the access without	Verified By	Date
	obstructions (Yes/No)		
Allow sufficient room around the machine	ļ		
for access doors and panels to be opened			
The machine must be located in an area			
that is adequately ventilated			l

### 02. Level

It is important to make sure that the Epsom Salt Filling Machine is level.

a. It is imp	LEVE	J.L	
Is the unit level? (Yes/No)	Acceptable (Yes/No)	Verified By	Date
Comments;			

## 03. Utilities

a. Verify that unit is receiving its specified utility requirements.

	UTILIES		
	Electrical		
Specified	Actual	Verified By	Date
460 V for Machine			
115V for Controls			
60 Hz			
	Water		
The machine requires a water connection for cool	ing		T
A valve should be located at the inlet to the machine to control flow			
Comments:			

Reviewed By:	Date:	



## Validation Protocol

Title: Carton Machine 1 IQ/OQ/PQ Protocol

Owner: Patrick Owen

Effective Date: May 21, 2013

Number: E13-VAL-RIQ-101

Revision: 0

Page: 8 of 15

# EPSOM SALT FILLING MACHINE: OPERATIONAL QUALIFICATION

- B. Operation Qualification
  - 01. Controls/Indicators Verification to document that the Epsom Salt Filling Machine operates as described.

	Controls/Indicators Verificatio	n		
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	Former			
Controls On/Off	With line power to the machine turned on, the controls switch powers up the control panel			
Vacuum	The vacuum switch applies vacuum to the carton picker manifold to start cartons feeding into the machine. With the vacuum switch off, the machine may be cycled for service checks and warm-up without running cartons.			
Jog/Run	In jog position, and filler auto switch on, the filler will index under control of the fill timer. To "jog" the former, the index start switch must be pressed. In run position, the vacuum pump motor and the start button light will be turned on.			
Carton Feed	When line 1 feed switch is engaged, the carton blanks from line 1 will feed into the machine. When line 2 feed switch is engaged, carton blanks from line 2 will feed. These switches operate independently.			
Oven Ignition	When the oven ignition button is pressed, the ovens ignites and begins heating.			
Comments:				

Reviewed By:	Date:	



## Validation Protocol

Number: E13-VAL-RIQ-101 Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 9 of 15 Effective Date: May 21, 2013



# EPSOM SALT FILLING MACHINE: PERFORMANCE QUALIFICATION

C. Firmly Sealed: Verify That the Epsom Salt Filling Machine firmly seals the carton on both ends. Run the Epsom Salt Filling Machine for 4 hours while randomly sampling 25 cartons per hour for testing, for a total sample size of 100 cartons.

31	ze of 100 cartons.	and the second control of the second control	y Sealed		Trial	of 4
Sample #	Is the top sealed? (Yes/No)	Is the top scorched? (Yes/No)	Is the bottom sealed? (Yes/No)	Is the bottom scorched? (Yes/No)	Verified By	Date
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						
17						! 
18						
19						
20						
21						
22						
23						
24						
25						
Commen	ts:					

Reviewed By:	Date:	



## Validation Protocol

Number: E13-VAL-RIQ-101 Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 10 of 15 Effective Date: May 21, 2013



# EPSOM SALT FILLING MACHINE: PERFORMANCE QUALIFICATION (Continued)

A. Lot Code and Expiration Date Imprinting: Verify that the lot code and expiration date numbers are imprinted properly and accurately.

Run the Epsom Salt Filling Machine for 4 hours while randomly sampling 25 cartons per hour for testing, for a total sample size of 100 cartons.

	Lot Code and Expiration	Date Imprinting	Trial	of 4
Sample	Is the Lot Code and Expiration Date visible? (Yes/No)	Is the Lot Code and Expiration	Verified By	Date
# 200	Date visible? (Yes/No)	Date correct? (Yes/No)		
1				
2				
3				
4				
5				
6				
7			1	
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18			·	
19				
20				
21				
22				
23				
24				
25				
Commer	its:			

Reviewed By:	Date:	



## Validation Protocol

Number: E13-VAL-RIQ-101 Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 11 of 15 Effective Date: May 21, 2013



# EPSOM SALT FILLING MACHINE: PERFORMANCE QUALIFICATION (Continued)

A. Fill Weights: Verify that the fill weights are within the accepted range of 1.00+, or 2.00+ pounds (circle one).. Run the Epsom Salt Filling Machine for 5 hours while randomly sampling 25 cartons per hour for testing, for a total sample size of 100 cartons.

	Fill W	eights		Trial	of 4
Sample #	Actual Weight (Yes/No)	Acceptable (Yes/No)	Verifie	d By	Date
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
Commen	its:				

Reviewed By:		Date:	
_	····	Controlled Document	



## Validation Protocol

Number: E13-VAL-RIQ-101 Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 12 of 15 Effective Date: May 21, 2013



## CALIBRATION VERIFICATION

Equipment	Serial #	Calibration Date	Calibration Due Date	Verified By	Date
Scale					
Multimeter					

Reviewed By:	Date:	



## Validation Protocol

Title: Carton Machine 1 IQ/OQ/PQ Protocol

Number: E13-VAL-RIQ-101

Owner: Patrick Owen Effective Date: May 21, 2013 Revision: 0

Page: 13 of 15

# ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

	DESCRIPTION	DATE INITIATED	DATE
PDR#	DESCRIPTION	INITIATED	RESOLVED
Comments:			



## Validation Protocol

Title: Carton Machine 1 IQ/OQ/PQ Protocol

Number: E13-VAL-RIQ-101

Owner: Patrick Owen Effective Date: May 21, 2013 Revision: 0

Page: 14 of 15



#### PROTOCOL DEVIATION REPORT (PDR) ATTACHMENT II.

		General Information	
System	ı Name:	Protocol Number:	
Deviat	ion Report Number:	Protocol Step & Page No.:	
	•	Instructions	
1.	The validation specialist assi	igns a sequential report number for each deviation with a specific protocol. can be easily referenced in a report.	
2.		ocol number, step and page number of the noted deviation above.	
3.		ections. If necessary, use additional pages and attach any supporting info.	
4.	Report.	with the protocol as an attachment. Summarize the impact of the deviation	in the Validation
Descrip	ption of Deviation:		
Investi	gation Evaluation and Results:		
Correc	tive Action and Resolution:		
Overal	l Investigation Review:		
Prepare	ed By:	Date:	



Validation Protocol

Number: E13-VAL-RIQ-101

Owner: Patrick Owen

Effective Date: May 21, 2013

Title: Carton Machine 1 IQ/OQ/PQ Protocol

Revision: 0

Page: 15 of 15



## ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
MATTER				A I I I I I I I I I I I I I I I I I I I
177.000				