

# GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Number: E13-VAL-RIQ-301 Title: Auto Poucher 1 IQ/OQ/PQ Protocol Owner: Patrick Owen

Revision: 0 Page: 1 of 15

Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for Auto Poucher #1, Leepack PSG Lee RP-84TZ located at 396 Smathers Street at the Repackaging facility.

| Project Team<br>Member | Functional Area | Signature  | Date      |
|------------------------|-----------------|------------|-----------|
| Patrick Owen           | Engineering     | Path Sell  | 6/11/2013 |
| Robert Willis          | Maintenance     | Rus Willia | 6/11/2013 |
| Monte Plott            | Production      | Mortebleed | 6/11/2013 |
| Matt Haynes            | Operations      | Chat &     | 6/11/13   |
| Deborah Durbin         | Quality         | Deluren    | 4/11/13   |

Effective Date: June 11, 2013

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



# Validation Protocol

Number: E13-VAL-RIQ-301 Title: Auto Poucher 1 IQ/OQ/PQ Protocol

Owner: Patrick Owen Effective Date: June 11, 2013

Revision: 0 Page: 2 of 15



|                             | TABLE OF CONTENTS                  | Page# |
|-----------------------------|------------------------------------|-------|
| APPROVAL PAGE               |                                    | 1     |
| TABLE OF CONTENTS           |                                    | 2     |
| I. PURPOSE                  |                                    | 3     |
| II. BACKGRO                 | UND                                | 3     |
| III. OVERVIEW               | 7                                  | 3     |
| IV. SYSTEM DI               | ESCRIPTION                         | 3     |
| V. SCOPE                    |                                    | 3     |
| VI. ROLES ANI               | ) RESPONSIBILITIES                 | 3-4   |
| VII. TEST PROC              | GRAM                               | 4-5   |
| A INSTALI                   | LATION QUALIFICATION               | 4     |
| B OPERATIONAL QUALIFICATION |                                    | 5     |
| C PERFORMANCE QUALIFICATION |                                    | 5     |
| VIII. CALIBRAT              | ION                                | 6     |
| IX. REFERENC                | E MATERIAL                         | б     |
| ATTACHMENT I:               | INSTALLATION QUALIFICATION         | 7     |
| ATTACHMENT II:              | OPERATIONAL QUALIFICATION          | 8     |
| ATTACHMENT III:             | PERFORMANCE QUALIFICATION          | 9-11  |
| ATTACHMENT IV               | CALIBRATION DATA SHEET             | 12    |
| ATTACHMENT V:               | PROTOCOL DEVIATION REPORT LOG      | 13    |
| ATTACHMENT VI:              | PROTOCOL DEVIATION REPORT          | 14    |
| ATTACHMENT VII              | SIGNATURE IDENTIFICATION LOG SHEET | 15    |



# Validation Protocol

Number: E13-VAL-RIQ-301 Title: Auto Poucher 1 IQ/OQ/PQ Protocol

Owner: Patrick Owen Revision: 0

Effective Date: June 11, 2013 Page: 3 of 15



### I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Auto Poucher #1 (Leepack PSG Lee RP-84TZ Serial #P-231), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Auto Poucher #1 located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

### Π. BACKGROUND:

This Epsom Salt Auto Poucher #1 (serial #P-231) was manufactured by Leepack and purchased used from PPi Technologies, Inc. in Sarasota, FL. PPi had the machine manufactured in South Korea and it was installed at Giles in 2004. The machine is used to fill and seal pre-made plastic pouches, typically in 3 and 4 pound sizes.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

### III. **OVERVIEW**

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Controls/Indicators Verification - to document that the start/stop, emergency stop, and feed controls work properly.

Lot code and expiration date verification: Verification of proper imprinting of the lot code and expiration date.

Sealed pouch: Verification that the Epsom Auto Poucher #1 securely seals the pouch.

Fill Weights: Verify that Auto Poucher #1 is capable of producing a finished product that contains a weight of Epsom Salt with a minmum of the label stated weight.

### IV. SYSTEM DESCRIPTION:

Auto Poucher #1 will open, fill, and top seal plastic pouches with Epsom Salt. It is a 1 line system, opening filling, and sealing 1 pouch at a time.

## B. Description of Operation

- 01. The empty pouches are fed into the machine by a vacuum cup system. The feeder system presents the pouches to a set of gripper arms. There are 8 sets of gripper arms mounted on a carousel. The carousel rotates the pouch through each station of the machine with intermittent motion.
- 02. The pouch is fed to the gripper arms, then rotates to a date stamp sation where the date code is applied. Then the pouch rotates to a zipper opening station. There, mechanical flaps open the pouch for filling. The next station is the pouch detect, air blow station. A vacuum sensor detects if suction cups are successful in opening the pouch, and air is injected into the open pouch in anticipation of filling. The next station is for filling. A 4 head scale dumps a premeasured dose of salt into the pouch.
- 03. The filled pouch then indexes to a settling station and a mechanical settler gently taps the bottom of the filled pouch to settle the contents. The pouch then indexes to the sealing station, where to top of the pouch is sealed. Finally the pouch indexes to the drop station where the gripper arms release it onto a discharge conveyor.
- 04. From the discharge conveyor, the pouches are dropped onto a packing conveyor. Finally, the pouches are then manually packed into case packaging.

### V. SCOPE

The Installation Operational Performance Qualification protocol is intended to certify with documented evidence that Auto Poucher #1 is installed, operates, and functions as intended throughout its anticipated operating ranges.

### VI. ROLES AND RESPONSIBILITIES

1. Engineering



# Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: June 11, 2013 Page: 4 of 15



- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the OQ and manage the data collection for the PQ.
- Review raw data and originate interim notification to Quality Assurance
- Write and route the final report
- 2. Quality Assurance
  - \* Review and approve the protocol.
  - Review and approve raw data and notifications.
  - Review, approve, and store the final report.

## 3. Maintenance

- Provide Equipment Manuals needed to execute operational qualification.
- Review and approve the protocol.
- Execute the IQ.
- \* Review and approve raw data and notifications.
- Review and approve the final report

### 4. Production

- \* Execute the PQ.
- \* Review and approve the final report.

# VII. TEST PROGRAM

# A. INSTALLATION QUALIFICATION

# Objective

The objective of the installation verification is to document that Auto Poucher #1 is installed as indicated by Leepack.

# Equipment/Materials

Auto Poucher #1, PSG Lee RP-84TZ (SN P-231)

Ideal Digital Multimeter Model #61-340 (SN 100100221)

## Procedure

Perform each listed below for Auto Poucher #1.

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Level: Verify instrument is level.
- Utilities
  - o Electrical Requirements: Verify that instrument is receiving its specified Voltage.

# Acceptance Criteria

Ensure that the installation is in accordance with the manual's specifications.

# B. OPERATION QUALIFICATION

# Controlled Document



# Validation Protocol

Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0

Title: Auto Poucher 1 IQ/OQ/PQ Protocol

Effective Date: June 11, 2013 Page: 5 of 15



## **Objective**

The objective of Controls/Indicators Verification is to document that Auto Poucher #1 operates as indicated by Leepack. The controls will be operated to test the ability of Auto Poucher #1 to provide adequate control for starting/stopping, pouch feed, and emergency stop.

## Equipment/Materials

Auto Poucher #1, PSG Lee RP-84TZ (SN P-231)

### Procedure

Test each operation of Auto Poucher #1

# Acceptance Criteria

Verification that start/stop, infeed, and emergency stop controls function as indicated by operation manual

## C. PERFORMANCE QUALIFICATION

# **Objective**

The objective of performance testing is to document that Auto Poucher #1 performs the function required by Giles Chemical. The final product will be tested to verify:

- That Auto Poucher #1 firmly seals pouch.
- That the lot code and expiration date numbers are printed properly and accurately.
- That the fill weights are within the accepted range (3.0+ pounds for 3 pound pouches and 4.0+ pounds for 4 pound pouches).

## Equipment/Materials

Auto Poucher #1, PSG Lee RP-84TZ (SN P-231)

Empty Pouch(es) (for tare)

Scale

## **Procedure**

Run Auto Poucher #1 on 3 pound pouches for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100 pouches.

Examine the finished product and check for:

- That Auto Poucher #1 firmly seals the carton on both ends.
- That the lot code and expiration date numbers are imprinted properly and accurately.
- That the fill weights are within the accepted range.

Repeat for 4 pound pouches.

### Acceptance Criteria

Auto Poucher #1 firmly seals the carton on both ends.

Auto Poucher #1 correctly imprints the lot code and expiration date.

That the fill weights are within the accepted range of 3.00+ pounds for 3 pound pouches and 4.00+ pounds for 4 pound pouches.



# Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: June 11, 2013 Page: 6 of 15



# VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

- Scale
- Ideal Digital Multimeter Model #61-340 (SN 100100221)

# IX. REFERENCE:

Leepack Operation Manual



# GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: June 11, 2013 Page: 7 of 15



# **AUTO POUCHER #1: INSTALLATION QUALIFICATION**

# A. Installation Qualification

## 01. Location

a. Verify that Auto Poucher #1 is positioned properly

|  | Is the current area sufficient to             |                  |
|--|---|------------------|
| Distance Criterion                       | open the access without obstructions (Yes/No) | Verified By Date |
| Allow sufficient room around the machine |   |                  |
| for access doors and panels to be opened |   |                  |
| The machine must be located in an area   |   |                  |
| that is adequately ventilated            |   |                  |

# 02. Level

a. It is important to make sure that the Auto Poucher #1 is level.

|                             | LEVE                | IL          |      |
|-----------------------------|---------------------|-------------|------|
| Is the unit level? (Yes/No) | Acceptable (Yes/No) | Verified By | Date |
| Comments:                   |                     |             |      |

# 03. Utilities

a. Verify that unit is receiving its specified utility requirements.

|  | UTILIES    |             |      |
|--|------------|-------------|------|
|  | Electrical |             |      |
| Specified                                | Actual     | Verified By | Date |
| 220 V for Machine                        |            |             |      |
| 220 V for Scale                          |            |             |      |
| 60 Hz                                    |            |             |      |
|  | Air        |             |      |
| The machine requires compressed air.     |            |             |      |
| A compressed air line should be in place |            |             |      |
| Comments:                                |            |             |      |

| Reviewed By: | Date: |  |
|--------------|-------|--|
|              |       |  |



# GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301 Owner: Patrick Owen Revision: 0 Effective Date: June 11, 2013 Page: 8 of 15



# **AUTO POUCHER #1: OPERATIONAL QUALIFICATION**

- B. Operation Qualification
  - 01. Controls/Indicators Verification to document that Auto Poucher #1 operates as described.

|                    | Controls/Indicators Verification  | ) <b>n</b>                                   |             |      |
|--------------------|---|--|-------------|------|
| Description        | Function  | Did Item<br>function<br>properly<br>(Yes/No) | Verified By | Date |
|                    | Former  |  |             |      |
| Controls<br>On/Off | With line power to the machine turned on, the control switch powers up the control panel  |  |             |      |
| Infeed             | The infeed button on the control screen starts the process of feeding pouches onto the carousel   |  |             |      |
| Emergency<br>Stop  | The emergency stop button stops the motion of the machine when pressed. It must be reset before the machine can be started again.           |  |             |      |
| Date Coder         | Verify that the date coder stamps a date code on the pouch as it indexes to the date code station.  |  |             |      |
| Dump Scale         | Verify that when a pouch is presented by the carousel to the fill station that the filler dumps a charge into the properly presented pouch. |  |             |      |
| Sealer             | Verify that the sealing station seals the filled pouch when it indexes into the seal station.   |  |             |      |
| Comments:          |   |  |             |      |

| Reviewed By: | Date: |  |
|--------------|-------|--|



Validation Protocol

Number: E13-VAL-RIQ-301

Owner: Patrick Owen
Effective Date: June 11, 2013

Revision: 0
Page: 9 of 15



# AUTO POUCHER #1: PERFORMANCE QUALIFICATION

C. Firmly Sealed: Verify That Auto Poucher #1 firmly seals the pouch.

Title: Auto Poucher 1 IQ/OQ/PQ Protocol

Run Auto Poucher #2 for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100 nouches.

|          | Pouch S                           | ealing                              | Trial                        |                                       | of 4 |
|----------|-----------------------------------|-------------------------------------|------------------------------|---------------------------------------|------|
| Sample # | Is the top<br>sealed?<br>(Yes/No) | Is the top<br>scorched?<br>(Yes/No) | Does the seal leak? (Yes/No) | Verified By                           | Date |
| 1        |                                   |                                     |                              |                                       |      |
| 2        |                                   |                                     |                              |                                       |      |
| 3        |                                   |                                     |                              |                                       |      |
| 4        |                                   |                                     |                              |                                       |      |
| 5        |                                   |                                     |                              |                                       |      |
| 6        |                                   |                                     |                              |                                       |      |
| 7        |                                   |                                     |                              |                                       |      |
| 8        |                                   |                                     |                              |                                       |      |
| 9        |                                   |                                     |                              |                                       |      |
| 10       |                                   |                                     |                              |                                       |      |
| 11       |                                   |                                     |                              |                                       |      |
| 12       |                                   |                                     |                              |                                       |      |
| 13       |                                   |                                     | 1                            |                                       |      |
| 14       |                                   |                                     |                              |                                       |      |
| 15       |                                   |                                     |                              | ,                                     |      |
| 16       |                                   |                                     |                              |                                       |      |
| 17       |                                   |                                     |                              |                                       |      |
| 18       |                                   |                                     |                              |                                       |      |
| 19       |                                   |                                     |                              |                                       |      |
| 20       |                                   |                                     |                              |                                       |      |
| 21       |                                   |                                     |                              |                                       |      |
| 22       |                                   |                                     |                              |                                       |      |
| 23       |                                   |                                     |                              | · · · · · · · · · · · · · · · · · · · |      |
| 24       |                                   |                                     |                              |                                       |      |
| 25       |                                   |                                     |                              |                                       |      |
| Cor      | nments:                           |                                     | i i                          |                                       | ı    |

|  | Reviewed By: |  | Date: |  |
|--|--------------|--|-------|--|
|--|--------------|--|-------|--|



# Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: June 11, 2013 Page: 10 of 15



# **AUTO POUCHER #1: PERFORMANCE QUALIFICATION (Continued)**

A. Date Code Imprinting: Verify that the date code is imprinted properly and accurately.

Run the Auto Poucher #1 for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100

|        | Lot Code and Expiration Date Imprinting |                           | Trial       | of 4   |
|--------|---|---------------------------|-------------|--------|
| Sample | Is the Date Code visible?               | Is the Date Code correct? | Verified By | Date   |
| #      | (Yes/No)                                | (Yes/No)                  |             |        |
| 1      |   |                           |             |        |
| 2      |   |                           |             |        |
| 3      |   |                           |             |        |
| 4      |   |                           |             |        |
| 5      |   |                           |             |        |
| 6      |   |                           |             |        |
| 7      |   |                           |             |        |
| 8      |   |                           |             |        |
| 9      |   |                           |             | l<br>  |
| 10     |   |                           |             |        |
| 11     |   |                           |             | :<br>1 |
| 12     |   |                           |             |        |
| 13     |   |                           |             |        |
| 14     |   |                           |             |        |
| 15     |   |                           |             |        |
| - 16   |   |                           |             |        |
| 17     |   |                           |             |        |
| 18     |   |                           |             |        |
| 19     |   |                           |             |        |
| 20     |   |                           |             |        |
| 21     |   |                           |             |        |
| 22     |   |                           |             |        |
| 23     | , |                           |             |        |
| 24     |   |                           |             |        |
| 25     |   |                           |             |        |
| Commen | ts:                                     |                           | .1          |        |

| Reviewed By: | Date: |  |
|--------------|-------|--|
|              |       |  |



# Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: June 11, 2013 Page: 11 of 15



# **AUTO POUCHER #1: PERFORMANCE QUALIFICATION (Continued)**

A. Fill Weights: Verify that the fill weights are within the accepted range of 3.00+ Pounds or 4.00+ Pounds (circle one). Run the Auto Poucher #1 for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100 pouches.

| Fill Weights |                        |                     | Trial       | of 4 |  |
|--------------|------------------------|---------------------|-------------|------|--|
| Sample #     | Actual Weight (Yes/No) | Acceptable (Yes/No) | Verified By | Date |  |
| 1            |                        |                     |             |      |  |
| 2            |                        |                     | •           |      |  |
| 3            |                        |                     |             |      |  |
| 4            |                        |                     |             |      |  |
| 5            |                        |                     |             |      |  |
| 6            |                        |                     |             |      |  |
| 7            |                        |                     |             |      |  |
| 8            |                        |                     |             |      |  |
| 9            |                        |                     |             |      |  |
| 10           |                        |                     |             |      |  |
| 11           |                        |                     |             |      |  |
| 12           |                        |                     |             |      |  |
| 13           |                        |                     |             |      |  |
| 14           |                        |                     |             |      |  |
| 15           |                        |                     |             |      |  |
| 16           |                        |                     |             |      |  |
| 17           |                        |                     |             |      |  |
| 18           |                        |                     |             |      |  |
| 19           |                        |                     |             |      |  |
| 20           |                        |                     |             |      |  |
| 21           |                        |                     |             |      |  |
| 22           |                        |                     |             |      |  |
| 23           |                        |                     |             |      |  |
| 24           |                        |                     |             |      |  |
| 25           |                        |                     |             |      |  |
| Comment      | <b>:</b>               |                     |             |      |  |

| Reviewed By: | Date: |  |
|--------------|-------|--|
| Reviewed by: |       |  |
|              |       |  |



# GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

DRFMFR MAGNESIA, LLC

Owner: Patrick OwenRevision: 0Effective Date: June 11, 2013Page: 12 of 15

# CALIBRATION VERIFICATION

| Equipment  | Serial # | Calibration Date | Galibration Due<br>Date | Verified By | Date |
|------------|----------|------------------|-------------------------|-------------|------|
| Scale      |          |                  |                         |             |      |
| Multimeter |          |                  |                         |             |      |



Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: June 11, 2013 Page: 13 of 15



# ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

| PDR#      | DESCRIPTION | DATE<br>INITIATED | DATE<br>RESOLVED |
|-----------|-------------|-------------------|------------------|
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
|           |             |                   |                  |
| :         |             |                   |                  |
|           |             |                   |                  |
| Comments: |             |                   |                  |



# Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: June 11, 2013 Page: 14 of 15



# ATTACHMENT II. PROTOCOL DEVIATION REPORT (PDR)

| General Information           |  |   |                                    |  |
|-------------------------------|--|---|------------------------------------|--|
| System Name: Protocol Number: |  |   |                                    |  |
|                               |  | Protocol Step & Page No.:                             |                                    |  |
|                               |  | Instructions  |                                    |  |
| 1.                            |  | sequential report number for each deviation with a sp |                                    |  |
| 2.                            | Reference the relevant protocol nun          | nber, step and page number of the noted deviation al  | oove,                              |  |
| 3.                            | Complete the below listed sections.          | If necessary, use additional pages and attach any st  | apporting info.                    |  |
| 4.                            | Include the original PDR(s) with the Report. | e protocol as an attachment. Summarize the impact     | of the deviation in the Validation |  |
| Descrip                       | otion of Deviation:                          |   |                                    |  |
|                               |  |   |                                    |  |
|                               |  |   |                                    |  |
| Investig                      | gation Evaluation and Results:               |   |                                    |  |
|                               |  |   |                                    |  |
| Correcti                      | ive Action and Resolution:                   |   |                                    |  |
|                               |  |   |                                    |  |
|                               |  |   |                                    |  |
| Overall                       | Investigation Review:                        |   |                                    |  |
|                               |  |   |                                    |  |
|                               |  |   |                                    |  |
| Prepared                      | d By:  | Date:   |                                    |  |



# Validation Protocol

Title: Auto Poucher 1 IQ/OQ/PQ Protocol Number: E13-VAL-RIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: June 11, 2013 Page: 15 of 15



# ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

| Name | Affiliation | Signature | Initial | Date |
|------|-------------|-----------|---------|------|
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |
|      |             |           |         |      |