

#### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Revision: 0

Owner: Kenneth Basehore Effective Date: 10/28/16

Page: 1 of 17



# I. Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the Hayssen Bagger model SV 18-27 HP, located at 102 Commerce Street at the Main Plant production facility.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Retifeely	10/31/16
Kenneth Basehore	Engineering	Thunk Barelin	10/28/16
Sammy Henson	Maintenance	January The Volus	10/31/14
Jason Bumgarner	Production	July m	10-31-16
Matt Haynes	Operations	Chth	10-31-16
Deborah Durbin	Quality	Devlin	10-31-16

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0
Effective Date: 10/28/16 Page: 2 of 17



## Table of Contents

I. Approvals	1
II. Purpose	
III. Background	
IV. Overview	
V. System Description	
VI. Scope	
VII. Roles and Responsibilities	
VIII. Test Program	
1. Installation Qualification (IQ)	Δ
a. Objective	
b. Equipment and Materials	
c. Procedure	
d. Acceptance Criteria	
•	
Operational Qualification (OQ)      a. Objective	
a. Objectiveb. Equipment and Materials	
d. Acceptance Criteria	
Performance Qualification (PQ)  a. Objective	
<b>o</b>	
b. Equipment and Materials	
c. Procedure	6
d. Acceptance Criteria	
X. References	
XI. Installation Qualification (IQ)	
1. Equipment	
2. Acceptance Testing	
3. Acceptance of Testing and Review	
XII. Operational Qualification (PQ)	
1. Equipment	
2. Acceptance Testing	۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰
3. Acceptance of Testing and Review	
XIII. Performance Qualification (PQ)	
1. Equipment	
2. Acceptance Testing	
3. Acceptance of Testing and Review	
XIV. Protocol Deviation Report Log	16 1 <i>7</i>
X V NICESHAPPE LAPRITIESTOR LOG	1 /



#### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 3 of 17



## II. Purpose

The purpose of this protocol is to certify with documented evidence that the Hayssen Bagger model SV 18-27 HP (s/n U89375), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objecties, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Hayssen Bagger model SV 18-27 HP, located at 102 Commerce Street at the Main Plant production facility.

## III. Background

This bagger model SV 18-27 HP (s/n U89375) was manufactured by Hayssen in Duncan, SC. It was installed at Giles in July of 2016. The machine will be used to fill and seal plastic bags, typically a 50-pound size.

#### IV. Overview

No other departments or systems will be affected by the installation of use of this equipment.

The following tests will be performed during this qualification:

- Controls/Indicators verification to document that the start/stop, emergency stop and feed controls work correctly.
- Lot code and expiration date verification to document that the lot code is printed and legible on each bag.
- Sealed bag verification to document that the bag is sealed correctly on the bottom, top and side.
- Fill weight verification to document that the equipment fills the correct amount of Epsom Salt in each bag.

## V. System Description

- 1. A roll of film is loaded on to the machine.
- 2. If required, the lot and expiration date is printed onto the film
- 3. The machine bends the film into a cylinder, and heat seals the two edges together, forming a tube of film.
- 4. The bottom of the tube was heat sealed during the creation of the previous bag.
- 5. The machine weighs salt to the setpoint defined in the recipe from a hopper mounted above the machine, and dispenses the salt into the tube.
- 6. The machine heat seals and cuts the tube.
- 7. The newly created filled bag is dispensed onto a conveyor.
- 8. The bag is transported to the palletizer for pallet creation and shipment.



#### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 4 of 17



## VI. Scope

The IQ, OQ and PQ contained within this protocol is intended to certify with documented evidence that the Hayssen model SV 18-27 HP (s/n U89375) is installed, operates and functions as intended throughout its anticipated operating ranges.

The products affected by this equipment are all 50 pound bags of Epsom Salt produced at the Main Plant facility.

## VII. Roles and Responsibilities

- 1. Engineering
  - Write and issue the protocol
  - Investigate protocol deviation reports
  - Execute the IQ, OQ and PQ portions of the validation
  - Review the data and originate the interim notification to Quality Assurance
  - Write and route the final report
- 2. Quality Assurance
  - Review and approve the protocol
  - Review and approve the raw data and notifications
  - Review, approve and store the final report
- 3. Maintenance
  - Provide equipment manuals needed to execute the validation
  - Review and approve the protocol
  - Review and approve the raw data and notifications
  - Review and approve the final report
- 4. Production
  - Review and approve the protocol
  - Review and approve the raw data and notifications
  - Review and approve the final report
  - Assist, as needed with the execution of the IQ, OQ and PO

## VIII. Test Program

## 1. Installation Qualification (IQ)

### a. Objective

The objective of the installation verification is to document that the Hayssen bagger model SV 18-27 HP (s/n U89375) in installed as indicated by the manufacturer.

## b. Equipment and Materials

• Hayssen model SV 18-27 HP (s/n U89375)



#### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 5 of 17



#### Calibrated multimeter

#### c. Procedure

- Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Verify that the equipment is level
- Verify that the electrical and compressed air utilities fall within the manufacturers required ranges

#### d. Acceptance Criteria

Ensure that the installation is in accordance with the manual's specifications.

### 2. Operational Qualification (OQ)

#### a. Objective

The objective of the Controls/Indicators verification is to document that the Hayssen bagger model SV 18-27 HP (s/n U89375) operates as indicated by the manufacturer. The controls will be operated to test the ability of the machine to start/stop, feed and emergency stop as required.

#### b. Equipment and Materials

Hayssen bagger model SV 18-27 HP (s/n U89375)

#### c. Procedure

Test each operation of the Hayssen bagger model SV 18-27 HP (s/n U89375)

### d. Acceptance Criteria

Verification that the tested operations operate as indicated by the manufacturer's instructions.

## 3. Performance Qualification (PQ)

### a. Objective

The objective of the performance testing is to document that the Hayssen bagger model SV 18-27 HP (s/n U89375) performs the functions required by Giles Chemical. The final product will be tested to verify:

- The lot code and expiration date is printed clearly on each bag
- The bag is sealed along three seams
- The bag is filled to the correct weight

#### b. Equipment and Materials

- Hayssen bagger model SV 18-27 HP (s/n U89375)
- Bag film
- Bulk salt

#### Controlled Document



#### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 6 of 17



• Scale model FS-60KL (s/n 4500227)

#### c. Procedure

Run the machine for long enough to produce two full pallets of bags (98 bags total). Examine each bag to check for:

- Seal quality
- Fill weight
- Printed lot/expiration quality

#### d. Acceptance Criteria

The PQ will be accepted if all 98 bags are sealed along three seams, the fill weights are within tolerance of the setpoint, and that each lot/expiration date is legible.

### IX. Calibration

Verify that all instruments used are within the calibration dates.

- Calibrated multimeter
- Scale model FS-60KL (s/n 4500227)

### X. References

- Primo Linear V-25 User Manual Rev. 2.0
- Primo Linear HMI Manual Rev. 1.0



### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation

Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore

Revision: 0

Page: 7 of 17



#### XI. Installation Qualification (IQ)

### 1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Multimeter Model: 114 (FLUKE) S/N: 36250117W5	10/3/16	0/3/17	KLB	11/16/16

Hayssen model SV 18-27 HP s/n U89375  HAYSSEN MODEL SV 18-27 HP KLB 11/16/16	Expected	Actual	Verified By Date
	Hayssen model SV 18-27 HP	HAYSSEN MODEL SV 18-27 HP	11.0
		5/N U89375	KCB   11/16/16

## 2. Acceptance Testing

Expected	Actual	Vorificility	Date
There is sufficient room around the machine to allow access doors and panels to be opened.	There 15 sufficient room around the machine to allow access doors and panels to be opened.	KLB	11/16/16
The equipment is level	The equipment <u>IS</u> level	KLB	11/16/16
Power supply 240 VAC ± 20	240 V AC	KLB	11/16/16
Power supply 60 Hz	60 Hz	KLB	11/16/16
Compressed air 40 psi ± 4	41 psi	kuß	11/16/16



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0 Effective Date: 10/28/16

Page: 8 of 17



## 3. Acceptance of Testing and Review

Expected	Actual	Initials	<b>Date</b>
All actual results match the expected values.	All actual results March the expected values.	KL13	11/16/16
Results reviewed and accepted by	lly Williams	aw	ادرانهانه



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth BasehoreRevision: 0Effective Date: 10/28/16Page: 9 of 17



# XII. Operational Qualification (PQ)

### 1. Equipment

Expec	ed	Aetual	Verified By Date
Hayssen model SV 18	-27 HP   1	4AYSSEN MOPEL SV 18-Z	744
s/n U89375		5/N U89375	" KLB 11/16/16

### 2. Acceptance Testing

Expected	Actual	Verified By	Darte
The machine is stopped	The machine 15 stopped	KLB	11/16/16
Press the start button	The start button 15 pressed	KLB	11/16/16
The machine is running	The machine <u>(5</u> running	KLB	11/16/16
Press the E-Stop	The E-Stop 15 pressed	KLB	11/16/16
The machine is stopped	The machine <u>IS</u> stopped	KLB	11/16/16
Reset the alarms	The alarms <u>ARE</u> reset	KLB	11/16/16
Start the machine	The machine <u>15</u> running	KLB	11/16/16
Select a recipe	A recipe 15 selected	KLB	11/16/16



### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 10 of 17



The bags are filling	The bags ARE filling	KLB	11/16/16
The bags are ejecting to the conveyor	The bags ARE ejecting to the conveyor	KLB	11/16/16
Both lines are used to dispense salt	Both lines ARE used to dispense salt	KLB	11/16/16
Stop the machine	The machine <u>IS</u> stopped	KLB	11/16/16
Change the target weight	The target weight 15 changed Old target weight; 49.75 New target weight: 50.00	KLB	11/16/16

## 3. Acceptance of Testing and Review

Expected	Aetual	Initials	Date
All actual results match the expected values.	All actual results MATCH the expected values.	KLB	11/16/16
The IQ section is complete with no deviations	The IQ section _/ \( \square\) complete with no deviations	KLB	11/16/16
Results reviewed and accepted by		aw	11/16/16



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 11 of 17



# XIII. Performance Qualification (PQ)

## 1. Equipment

Device	Calibration	Calibration	Verified By	Date
	Darke	Papiration :		
Scale model FS-60KL	10/25/16	11/16	KLB	11/16/16
s/n 4500227	19 67 116			////

Expected	Actual	Verified By Date
Hayssen model SV 18-27 HP	HAYSSEN MODEL SV 18-27HP	KLB 11/16/16
s/n U89375	s/w U89375	11/16/16

## 2. Acceptance Testing

Bag#	100% Sealed? Yes/No	Lot Visible? Yes/No	Bag Weight lbs	Verified By	Date
1	YES	YES	49.76	KLB	11/16/16
2	YES	YES	49.74	KLB	11/16/16
3	YES	Yes	49.84	KLB	11/16/16
4	Yes	Yes	49.98	KLB	11/16/16
5	Yes	YEs	49.88	KLB	11/16/16
6	YES	Yes	49.82	KLB	11/16/16
7	YES	YES	49.86	KLB	11/16/16
8	Yes	YES	50.24	KLB	11/16/16
9	Yes	YES	49.86	KLB	11/16/16
10	Yes	YES	49.80	KLB	11/16/16
11	YES	YES	49.82	KLB	11/16/16
12	YES	Ye;	49.86	KLB	11/16/16
13	Yes	YES	49.82	KLB	11/16/16
14	Yes	Yes	49.94	KLB	11/16/16



### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 12 of 17



15	YES	Yes	49.82	KLB	11/16/16
16	YES	Yes	49.84	KLB	11/16/16
17	Yes	Yes	49.82	KLB	11/16/16
18	YES	YES	49.88	KLB	11/16/16
19	Yes	Yes	49.86	KLB	11/16/16
20	Yes	Yes	49.80	KLB	11/16/16
21	YES	Yes	49.78	KLB	11/16/16
22	YES	YES	49.84	KLTS	11/16/16
23	Yes	Yes	49.82	KLB	11/16/16
24	Yes	YES	49.84	KLB	11/16/16
25	YES	YES	49.78	KLB	11/16/16
26	Yes	Yes	49.80	KLB	11/16/16
27	Yes	YES	49.82	KLB	11/16/16
28	Yes	YES	49.84	KLB	11/16/16
29	Yes	Yes	49.82	KLB	11/16/16
30	YES	YES	49.88	KLB	11/16/16
31	YES	YES	49.82	KLB	11/16/16
32	YES	YES	49.86	KLB	11/16/16
33	Yes	Yes	49.90	KLB	11/16/16
34	YES	YES	49.92	KLB	11/16/16
35	Yes	Yes	49.86	KLB	11/16/16
36	Yes	YES	49.84	KLB	11/16/16
37	Yes	YES	49.86	KLB	11/16/16
38	YES	YES	49.86	KLB	11/16/16
39	Yes	YES	49.82	KLB	11/16/16
40	Yes	YES	49.82	KLB	11/16/16
41	Yes	Yes	49, 84	KLB	11/16/16
42	Yes	YES	49.82	KLB	11/16/16



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 13 of 17



43	YES	Yes	49.84	KLB	11/16/16
44	YES	YES	49.82	IKLB	11/16/16
45	Yes	YES	49.82	KLB	11/16/16
46	YES	YES	49.88	ICLB	11/16/16
47	Yes	YEs	49.86	KLB	11/16/16
48	YES	Yes	49.86	KLB	11/16/16
49	YES	YES	49.80	KLB	11/16/16
50	YES	YES	49.84	KLB	11/16/16
51	YES	YES	49.80	KLB	11/16/16
52	YES	YES	49.86	KLB	11/16/16
53	YES	YES	49.80	KLB	11/16/16
54	YES	YES	49.76	KLB	11/16/16
55	YES	YES	49.80	KLB	
56	YES	YES	49.86	KLB	11/16/16 11/16/16
57	YEs	YES	49.86	KLB	11/16/16
58	YES	YES	49.86	KLB	11/16/16
59	YEs	YES	49.82	KLB	11/16/16
60	YES	YES	49.92	KLB	11/16/16
61	YES	YES	49.92	KLB	11/16/16
62	YES	YES	49.80	KLB	11/16/16
63	YES	YES	49.84	KLB	11/16/16
64	Yes	Yes	50.16	KLB	11/16/16
65	YES	YES	49.78	KLB	11/16/16
66	YES	YES	49.82	KLB	11/16/16
67	YES	YES	49.80	KLB	11/16/16
68	Yes	YES	49.86	KLB	11/16/16
69	YES	YES	49.82	KLB	11/16/16
70	YES	YES	49.86	KLB	11/16/16



#### Validation Protocol

Number: E16-VAL-PIQ-510 Title: Hayssen Bagger IQ/OQ/PQ Validation

Owner: Kenneth Basehore Revision: 0

Page: 14 of 17 Effective Date: 10/28/16



71	YES	YES	49.82	KLB	11/16/16
72	YES	YES	49.82	KLB	11/16/16
73	YES	YES	49.86	KTB	11/16/16
74	YES	YES	49.90	KLB	11/16/16
75	YES	YES	49,90	KLB	11/16/16
76	YES	YES	49.82	KLB	11/16/16
77	YES	YES	49.82	KLB	11/16/16
78	YES	YES	49.74	KLB	11/16/16
79	YES	YES	49.78	KLB	11/16/16
80	YES	YES	49.76	ICLB	11/16/16
81	YES	YES	49.80	KLB	11/16/16
82	YES	YES	49.82	KLB	11/16/16
83	YES	Yes	49.82	KLB	11/16/16
84	YES	YES	49.80	ICLB	11/16/16
85	YES	YES	49.80	ICLB	11/16/16
86	YES	YES	49.78	KLB	11/16/16
87	YES	YES	49.78	KLB	11/16/16
88	YES	YES	49.78	KLB	11/16/16
89	YES	YES	49.80	KLB	11/16/16
90	YES	YES	49.82	ICLB	11/16/16
91	YES	YES	49.82	KLB	11/16/16
92	YES	YES	49.78	KLB	11/16/16
93	YES	YES	49.74	KLB	11/16/16
94	YES	YES	49.84	KLB	11/16/16
95	YES	YES	49.86	KLB	11/16/16
96	YES	YES	49.82	KLB	11/16/16
97	YES	YES	49.78	KLB	11/16/16
98	YES	YES	49.80	KLB	11/16/16



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 15 of 17



# 3. Acceptance of Testing and Review

Expected	Actual	Imitals	Date
All actual results match the expected values.	All actual results March the expected values.	KLB	11/16/16
The IQ section is complete with no deviations	The IQ section 15 complete with no deviations	KLB	11/16/16
The PQ section is complete with no deviations	The PQ section 15 complete with no deviations	KLB	11/16/16
Results reviewed and accepted by	aw	11/10/10	



### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 16 of 17



## XIV. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description	Protocol Section	Date Initiated	Date Resolved
		1		
		Alu		
			Krg 11/16/16	



### Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 17 of 17



# XV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initials	Date
KENNETU BASEHORE	ENGINEERING	Kumh Bowh	KLB	11/16/16
Adhley Williams	Quality	abley Williams	aw	וווישונים
Jason Blumgarnes	Manufacturing	Ja Sw	16	11-18-16
			/	
			·	