

Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 1 of 16



١. **Approvals**

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the Komline filter press model 1200-100S/50-64/32 (s/n AF-0228), located at 102 Commerce Street at the Main Plant production facility.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	125c	5/15/17
Kenneth Basehore	Engineering	Kunh Bark	5/15/17
Sammy Henson	Maintenance	Janny Je Lleus	5/15/17
Jason Bumgarner	Production	1-3	5-15-17
Matt Haynes	Operations	(Uldel)	5-15-17
Deborah Durbin	Quality	DDulin	5-15-17

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 2 of 16



Table of Contents

I.	Approvals	1
II.	Purpose	3
Π I.	Background	3
IV.	Overview	
V.	System Description	
VI.	Scope	
VII.	Roles and Responsibilities	4
VIII		
1.		
	a. Objective	
	b. Equipment and Materials	
	c. Procedure	
	d. Acceptance Criteria	
2.		
	a. Objective	
	b. Equipment and Materials	5
	c. Procedure	
	d. Acceptance Criteria	
3.	Performance Qualification (PQ)	5
	a. Objective	5
	b. Equipment and Materials	
	c. Procedure	
	d. Acceptance Criteria	6
IX.	Calibration	6
	References	
Insta	ıllation Qualification (IQ)	7
1.		
2.	Acceptance Testing	7
3.	Acceptance of Testing and Review	8
XI.	Operational Qualification (OQ)	9
1.	Equipment	9
2.	Acceptance Testing	9
3.	Acceptance of Testing and Review	10
XII.	Performance Qualification (PQ)	11
1.	Equipment	11
2.		11
3.	Acceptance of Testing and Review	13
XIII		15
XIV		16



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 3 of 16

PREMIER

II. Purpose

The purpose of this protocol is to certify with documented evidence that Komline filter press model 1200-100S/50-64/32 (s/n AF-0228) functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the filter press, located at 102 Commerce Street at the Main Plant production facility.

III. Background

The Komline filter press model 1200-100S/50-64/32 (s/n AF-0228) was installed on site by contractors during late 2001. It is intended to receive a MgSO₄ solution from the digesters. The solution is known as 'mud'. The mud is pumped through a series of filter screens pressed together with a hydraulic pump. The screens filter out insoluble impurities. The waste stream from the filter press is caked and hauled to a land fill. The product stream from the filter press (known as 'brine') is pumped to a storage tank, and is fed to the crystallizers to produce solid MgSO₄ salt.

IV. Overview

No other departments or systems will be affected by the installation of use or this equipment.

The following tests will be performed during this qualification:

- The unit is installed correctly, and with access to all required points
- The squeeze pressure is appropriate
- The associated pumps are installed correctly, with the correct rotation
- The filter cloths do not have creases or folds
- Brine clarity matches current filter press production

V. System Description

- 1. The filter press is operated through a series of preprogrammed steps in a control interface.
- 2. The steps control the squeeze pressure, the product flow and flush timing.
- 3. Mud flows into the press, and brine is separated from insoluble impurities.

VI. Scope

The IQ, OQ and PQ contained within this protocol is intended to certify with documented evidence that the Komline filter press model 1200-100S/50-64/32 (s/n AF-0228) is installed, operates and functions as intended throughout its anticipated operating ranges.

The product affected by this equipment is all salt produced in the Main Plant at 102 Commerce Street, Waynesville, NC.



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 4 of 16



VII. Roles and Responsibilities

1. Engineering

- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the IQ, OQ and PQ portions of the validation
- Review the data and originate the interim notification to Quality Assurance
- Write and route the final report

2. Quality Assurance

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review, approve and store the final report

3. Maintenance

- Provide equipment manuals needed to execute the validation
- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report

4. Production

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report
- Assist, as needed with the execution of the IQ, OQ and PQ

VIII. Test Program

1. Installation Qualification (IQ)

a. Objective

The objective of the installation verification is to document that the Komline filter press model 1200-100S/50-64/32 (s/n AF-0228) is installed correctly.

Equipment and Materials

- Komline filter press model 1200-100S/50-64/32 (s/n AF-0228)
- Mud Feed Pump Goulds model 3196 (s/n 797D421)
- Preheat pump Goulds model 3195 (s/n 712E591)
- Squeeze pump Grundfos model CR4-60 U-G-A-AUU2 (s/n C41006066E)
- Cake wash pump Gould model 3657 (s/n J0144429)

c. Procedure

- Verify that the press is situated to allow sufficient room around the machine for access
- Verify that all pumps are situated to allow sufficient room for access
- Verify that the press is level



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 5 of 16



Verify that the pumps are level

Verify that the electrical utilities fall within the manufacturers required ranges

d. Acceptance Criteria

Ensure that the installation is correct.

2. Operational Qualification (OQ)

a. Objective

The objective of the operational qualification is to ensure that the Komline filter press model 1200-100S/50-64/32 (s/n AF-0228) operates as intended by the manufacturer. The controls will be operated to test the ability of the vessel to start and stop as the circulation flow rate varies above and below the alarm limits.

b. Equipment and Materials

- Komline filter press model 1200-100S/50-64/32 (s/n AF-0228)
- Mud Feed Pump Goulds model 3196 (s/n 797D421)
- Preheat pump Goulds model 3195 (s/n 712E591)
- Squeeze pump Grundfos model CR4-60 U-G-A-AUU2 (s/n C41006066E)
- Cake wash pump Gould model 3657 (s/n J0144429)

Procedure

- Verify that the squeeze pressure is appropriate
- Verify that the associated pumps work properly
- Verify that the pumps have the correct rotation direction
- Verify that the cloths do not have creases or folds

d. Acceptance Criteria

Verification that the tested operations operate as indicated by the designer's specifications.

3. Performance Qualification (PQ)

a. Objective

The objective of the performance testing is to document that the Komline filter press model 1200-100S/50-64/32 (s/n AF-0228) performs the functions required by Giles Chemical. This protocol will verify the following:

b. Equipment and Materials

- Komline filter press model 1200-100S/50-64/32 (s/n AF-0228)
- Mud Feed Pump Goulds model 3196 (s/n 797D421)
- Preheat pump Goulds model 3195 (s/n 712E591)
- Squeeze pump Grundfos model CR4-60 U-G-A-AUU2 (s/n C41006066E)



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 6 of 16



• Cake wash pump Gould model 3657 (s/n J0144429)

c. Procedure

- Verify that the press proceeds through the programmed steps correctly
- Verify that the brine clarity is not different than existing press brine clarity

d. Acceptance Criteria

The PQ will be accepted if the brine clarity is not different than existing press brine clarity, and if the press proceeds through the programmed steps correctly.

IX. Calibration

Verify that all instruments used are within the calibration dates.

• Calibrated multimeter

X. References

None



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 7 of 16



Installation Qualification (IQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By Date
Multimeter Model: Fluke 114 S/N: 36250117WS			

Expected	Actual	Pass/Bail	Verified By Date
Komline Press Model: 1200-100S/50-64/32 S/N: AF-0228			
Mud Feed Pump Model: 3196 S/N: 797D421			
Preheat Pump Model: 3195 S/N: 712E591			
Squeeze Pump Model: CR4-60_U-G-A-AUU2 S/N: C41006066E			
Cake Wash Pump Model: 3657 S/N: J0144429			

2. Acceptance Testing

Expected	Actual	Pass/Dail	Venified By	Date
There is sufficient room around the press to allow access doors and panels to be opened	There sufficient room around the press to allow access doors and panels to be opened.			
There is sufficient room around the mud feed pump to allow maintenance	There sufficient room around the mud feed pump to allow maintenance			
There is sufficient room around the preheat pump to allow maintenance	There sufficient room around the preheat pump to allow maintenance			
There is sufficient room around the squeeze pump to allow maintenance	There sufficient room around the squeeze pump to allow maintenance			



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 8 of 16



There is sufficient room around the cake wash pump to allow maintenance	There sufficient room around the cake wash pump to allow maintenance		
The press is level	The press level	Name of the state	
The mud feed pump is level	The mud feed pumplevel		
The preheat pump is level	The preheat pump level		
The squeeze pump is level	The squeeze pumplevel		
The cake wash pump is level	The cake wash pump level		
All four pumps are 230 VAC 3PH	All four pumps230 VAC 3PH		

3. Acceptance of Testing and Review

Expected	Actual	Pass/Pail	Veriffed By	Date
All actual results match the expected values.	All actual results the expected values.			
The relevant standard working procedures are approved	The relevant standard working procedures approved	The state of the s		
List the procedure numbers				
Results reviewed and accepted by				



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 9 of 16



XI. Operational Qualification (OQ)

1. Equipment

Expected	Actual	Pass/Itail	Verified By	Date
Komline Press Model: 1200-100S/50-64/32 S/N: AF-0228				
Mud Feed Pump Model: 3196 S/N: 797D421				
Preheat Pump Model: 3195 S/N: 712E591				
Squeeze Pump Model: CR4-60_U-G-A-AUU2 S/N: C41006066E				
Cake Wash Pump Model: 3657 S/N: J0144429				

2. Acceptance Testing

Expected	Actual	Pass/Dail	Verifical By	Date
The press is stopped	The pressstopped			
Press open filter	The press			William Proprietation of the Control
Ensure that none of the clothes have creases or folds	The cloths have creases or folds			
Press close filter	The press			NAMES AND ASSOCIATION OF THE PROPERTY OF THE P
From the Main Screen, press the 'Go to Advanced' button	The button pressed			
The program steps are displayed	The program stepsdisplayed			



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 10 of 16



Record the program steps			
Navigate to the 'Filter Setpoints' screen	The 'Filter Setpoints' screen displayed	The state of the s	
Change the 'Feed Low Flow to End' setpoint to 50 GPM	The setpoint changed		
Change the 'Feed Low Flow to End' setpoint to 30 GPM	The setpoint changed	An a seed house think it will be about a surround house the second	
Record the 'Final Squeeze Pressure'	psi		
Press start conveyor	The conveyor		
Press stop conveyor	The conveyor		

3. Acceptance of Testing and Review

Expected	Actual	Initials	Date
All actual results match the expected values.	All actual resultsthe expected values.		
The IQ section is complete with no deviations	The IQ section complete with no deviations		
Results reviewed and accepted by			



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 11 of 16



XII. Performance Qualification (PQ)

1. Equipment

Expected	Actual	Pass/Bail	Verified By Date
Komline Press Model: 1200-100S/50-64/32 S/N: AF-0228			
Mud Feed Pump Model: 3196 S/N: 797D421			
Preheat Pump Model: 3195 S/N: 712E591			
Squeeze Pump Model: CR4-60_U-G-A-AUU2 S/N: C41006066E			
Cake Wash Pump Model: 3657 S/N: J0144429			

2. Acceptance Testing

Expected	Actual	Pass/Rail	Venificially	Date
The press is stopped	The press stopped			
Press open filter	The press	T. (1)		
Ensure that none of the clothes have creases or folds	The cloths have creases or folds			
Press close filter	The press			
From the Main Screen, press the 'Go to Advanced' button	The button pressed			
The program steps are displayed	The program stepsdisplayed			



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 12 of 16



Record the program steps			
Navigate to the 'Filter Setpoints' screen	The 'Filter Setpoints' screen displayed		
Record the 'Final Squeeze Pressure'	psi		
Press start conveyor	The conveyor		
Press 'Start Filter'	The pressstarted		
The press progresses through the program steps	The press through the program steps		
The mud feed pump has the correct rotation, and is working correctly	The mud feed pump the correct rotation, and is working correctly		
The preheat pump has the correct rotation, and is working correctly	The preheat pump the correct rotation, and is working correctly		
The squeeze pump has the correct rotation, and is working correctly	The squeeze pump the correct rotation, and is working correctly		
The cake wash pump has the correct rotation, and is working correctly	The cake wash pump the correct rotation, and is working correctly		
Collect a beginning brine sample for lab analysis	The samplecollected		
Collect a middle brine sample for lab analysis	The sample collected		



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 13 of 16



Collect an ending brine sample for lab analysis	The samplecollected		
Collect a BME brine sample from a different filter press	The sample collected Press s/n:		
The six samples show no difference in clarity	The six samplesdifference in clarity		
The press is stopped	The press stopped		
Ensure that none of the clothes have creases or folds	The cloths have creases or folds		

3. Acceptance of Testing and Review

Expected	Actual	Imitials	Date
All actual results match the expected values.	All actual results the expected values.		
The IQ section is complete with no deviations	The IQ section complete with no deviations		
The OQ section is complete with no deviations	The OQ section complete with no deviations		
The relevant standard working procedures are effective	The relevant standard working procedures effective		
List the procedure numbers			



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0

Effective Date: 5/31/17 Page: 14 of 16



Results reviewed and accepted by			
	to a control of the c	er anna ann a leastan ann an an	



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 15 of 16



XIII. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description	Protocol Section	Date Initiated	Date Resolved
				To Flance with Christian in pulsa servi
TI THE PROPERTY AND THE				



Validation Protocol

Title: Komline Filter Press Validation Protocol Number: E17-VAL-PIQ-240

Owner: Kenneth Basehore Revision: 0
Effective Date: 5/31/17 Page: 16 of 16

PREMIER

XIV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initials Date
		<u> </u>	
No. 20 - 20 - 20 - 20 - 20 - 20 - 20 - 20	energi late an Sancana, i centra e un lipe con estre agranda el la companya de la companya de la companya de l		