

Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Revision: 0

Effective Date: April 22, 2014 Page: 1 of 15



## **Approvals**

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for WeighPack Swifty Bagger 1200 located at 396 Smathers Street at the Packaging facility.

			I
Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	1 CANSOL	4/22/14
Sammy Joe Henson	Maintenance	Sollus-	4/23/14
Monte Plott	Production	Montokwel	4/23/14
Matt Haynes	Operations	aldes	4-23-14
Deborah Durbin	Quality	Maurain	4-23-14

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



# Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol

Number: E14-VAL-RIQ-701 Revision: 0 Owner: Patrick Owen

Effective Date: April 22, 2014 Page: 2 of 15



		TABLE OF CONTENTS	Page#
APPROVAL P	AGE		1
TABLE OF CO	ONTENTS		2
I. PU	JRPOSE		3
	ACKGROUN	D	3
	VERVIEW		3
	YSTEM DESC	CRIPTION	3
	COPE		3
		ESPONSIBILITIES	3-4
VII. TEST PROGRAM			4-5
A INSTALLATION QUALIFICATION		4	
B OPERATIONAL QUALIFICATION		5	
C			5
VIII. C	ALIBRATIO	N	6
	EFERENCE 1		6
ATTACHME		INSTALLATION QUALIFICATION	7
ATTACHME		OPERATIONAL QUALIFICATION	8
ATTACHME		PERFORMANCE QUALIFICATION	9-11
ATTACHME		CALIBRATION DATA SHEET	12
ATTACHME		PROTOCOL DEVIATION REPORT LOG	13
ATTACHME		PROTOCOL DEVIATION REPORT	14
ATTACHME		SIGNATURE IDENTIFICATION LOG SHEET	15



## Validation Protocol

Number: E14-VAL-RIQ-701 Title: Auto Poucher 3 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 3 of 15 Effective Date: April 22, 2014



#### Ι. **PURPOSE:**

The purpose of this protocol is to certify with documented evidence that the Auto Poucher #3 (WeighPack Swifty Bagger 1200), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Auto Poucher #1 located at Giles Chemical Repackaging Unit, 396 Smathers Street, Waynesville, NC.

#### II. **BACKGROUND:**

This Epsom Salt Auto Poucher #3 was manufactured by WeighPack in Toronto, Canada. The machine was purchased by Giles in March of 2014. The installation is expected by May 1, 2014. The machine is used to fill and seal pre-made plastic pouches, typically in 3 and 6 pound sizes.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

#### **OVERVIEW** III.

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Controls/Indicators Verification - to document that the start/stop, emergency stop, and feed controls work properly.

Lot code and expiration date verification: Verification of proper imprinting of the lot code and expiration date.

Sealed pouch: Verification that the Epsom Auto Poucher #3 securely seals the pouch.

Fill Weights: Verify that Auto Poucher #3 is capable of producing a finished product that contains a weight of Epsom Salt with a minmum of the label stated weight.

#### SYSTEM DESCRIPTION: IV.

- Auto Poucher #3 will open, fill, and top seal plastic pouches with Epsom Salt. It is a 1 line system, opening filling, and sealing I pouch at a time.
- B. Description of Operation
  - 01. The empty pouches are fed into the machine by a vacuum cup system. The feeder system presents the pouches to a set of gripper arms. The grippers move the pouch in a linear fashion through each station, opening, filling, sealing, and discharge. The motion is intermittent.
  - 02. The pouch is fed to the gripper arms, then moves to a date stamp station where the date code is applied. Then the pouch moves to a pre filling station. There, mechanical flaps open the pouch for filling. The next station is the pouch detect, air blow station. A vacuum sensor detects if suction cups are successful in opening the pouch, and air is injected into the open pouch in anticipation of filling. The next station is for filling. A 4 head scale dumps a premeasured dose of salt into the pouch.
  - 03. The filled pouch then indexes to a settling station and a mechanical settler gently taps the bottom of the filled pouch to settle the contents. The pouch then indexes to the sealing station, where to top of the pouch is sealed. Finally the pouch indexes to the drop station where the gripper arms release it onto a discharge conveyor.
  - 04. From the discharge conveyor, the pouches are dropped onto a packing conveyor. Finally, the pouches are then manually packed into case packaging.

#### V. SCOPE

The Installation Operational Performance Qualification protocol is intended to certify with documented evidence that Auto Poucher #3 is installed, operates, and functions as intended throughout its anticipated operating ranges.

### ROLES AND RESPONSIBILITIES VI.

1. Engineering



### Validation Protocol

Number: E14-VAL-RIQ-701 Title: Auto Poucher 3 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen Page: 4 of 15 Effective Date: April 22, 2014



- Write and issue the protocol
- Investigate protocol deviation reports
- Execute the OQ and manage the data collection for the PQ.
- Review raw data and originate interim notification to Quality Assurance
- Write and route the final report
- Quality Assurance
  - Review and approve the protocol.
  - Review and approve raw data and notifications.
  - Review, approve, and store the final report.
- 3. Maintenance
  - Provide Equipment Manuals needed to execute operational qualification.
  - Review and approve the protocol.
  - Execute the IQ.
  - Review and approve raw data and notifications.
  - Review and approve the final report
- Production
  - . Execute the PQ.
  - Review and approve the final report.

#### TEST PROGRAM VII.

# A. INSTALLATION QUALIFICATION

### **Objective**

The objective of the installation verification is to document that Auto Poucher #3 is installed as indicated by WeighPack.

### Equipment/Materials

Auto Poucher #3, WeighPack Swifty Bagger 1200

Ideal Digital Multimeter Model #61-340 (SN 100100221)

### Procedure

Perform each listed below for Auto Poucher #3.

- Location: Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Level: Verify instrument is level.
- Utilities
  - Electrical Requirements: Verify that instrument is receiving its specified Voltage.

### Acceptance Criteria

Ensure that the installation is in accordance with the manual's specifications.



Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Revision: 0

Effective Date: April 22, 2014 Page: 5 of 15



### B. OPERATION QUALIFICATION

### Objective

The objective of Controls/Indicators Verification is to document that Auto Poucher #3 operates as indicated by WeighPack. The controls will be operated to test the ability of Auto Poucher #3 to provide adequate control for starting/stopping, pouch feed, and emergency stop.

### Equipment/Materials

Auto Poucher #3, WeighPack Swifty Bagger 1200

### **Procedure**

Test each operation of Auto Poucher #3

### Acceptance Criteria

Verification that start/stop, infeed, and emergency stop controls function as indicated by operation manual

# C. PERFORMANCE QUALIFICATION

### **Objective**

The objective of performance testing is to document that Auto Poucher #3 performs the function required by Giles Chemical. The final product will be tested to verify:

- That Auto Poucher #3 firmly seals pouch.
- That the lot code and expiration date numbers are printed properly and accurately.
- That the fill weights are within the accepted range (3.0+ pounds for 3 pound pouches).

## Equipment/Materials

Auto Poucher #3, WeighPack Swifty Bagger 1200

Empty Pouch(es) (for tare)

Scale

### Procedure

Run Auto Poucher #3 on 3 pound pouches for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100 pouches.

Examine the finished product and check for:

- That Auto Poucher #3 firmly seals the carton on both ends.
- That the lot code and expiration date numbers are imprinted properly and accurately.
- That the fill weights are within the accepted range.

### Acceptance Criteria

Auto Poucher #3 firmly seals the pouch.

Auto Poucher #3 correctly imprints the lot code and expiration date.

That the fill weights are within the accepted range of 3.00+ pounds for 3 pound pouches.



Validation Protocol

Number: E14-VAL-RIQ-701 Title: Auto Poucher 3 IQ/OQ/PQ Protocol

Revision: 0 Owner: Patrick Owen

Page: 6 of 15 Effective Date: April 22, 2014



### **CALIBRATION** VIII.

Verify that all instrumentation that requires calibration is calibrated.

- Scale
- Ideal Digital Multimeter Model #61-340 (SN 100100221)

#### REFERENCE: IX.

WeighPack Operation Manual



Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Effective Date: April 22, 2014 Revision: 0
Page: 7 of 15



### **AUTO POUCHER #3: INSTALLATION QUALIFICATION**

## A. Installation Qualification

### 01. Location

a. Verify that Auto Poucher #3 is positioned properly

Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine			
for access doors and panels to be opened			
The machine must be located in an area			
that is adequately ventilated			

### 02, Level

a. It is important to make sure that the Auto Poucher #3 is level.

	LEVEL		
Is the unit level? (Yes/No)	Acceptable (Yes/No)	Verified By	Date
Comments:			

### 03. Utilities

Reviewed By:

a. Verify that unit is receiving its specified utility requirements.

	UTILIES				
Electrical					
Specified	Actual	Verified By	Date		
220 - 240 V for Machine					
220-240 V for Scale					
60 Hz					
	Air Air				
The machine requires compressed air.					
A compressed air line should be in place					
Comments:					

AUTO POUCHER #3:	OPERATIONAL QUALIFICATION

Controlled Document

Date:



### Validation Protocol

Number: E14-VAL-RIQ-701

Owner: Patrick Owen
Effective Date: April 22, 2014

Title: Auto Poucher 3 IQ/OQ/PQ Protocol

Revision: 0
Page: 8 of 15



### B. Operation Qualification

01. Controls/Indicators Verification – to document that Auto Poucher #3 operates as described.

Controls/Indicators Verification				
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	Former			
Controls On/Off	With line power to the machine turned on, the control switch powers up the control panel			
Infeed	The infeed button on the control screen starts the process of feeding pouches onto the carousel			
Emergency Stop	The emergency stop button stops the motion of the machine when pressed. It must be reset before the machine can be started again.			
Date Coder	Verify that the date coder puts a date code on the pouch as it indexes to the date code station.			
Dump Scale	Verify that when a pouch is presented to the fill station that the filler dumps a charge into the properly presented pouch.		97	
Sealer	Verify that the sealing station seals the filled pouch when it indexes into the seal station.			
Comments:				

Reviewed By:	Date:	

**AUTO POUCHER #3: PERFORMANCE QUALIFICATION** 

C. Firmly Sealed: Verify That Auto Poucher #3 firmly seals the pouch.



## Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Revision: 0
Effective Date: April 22, 2014 Page: 9 of 15



Run Auto Poucher #3 for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100 nouches.

ouches.	Pouch S	ealing	Trial		of 4
Sample #	Is the top sealed? (Yes/No)	Is the top scorched? (Yes/No)	Does the seal leak? (Yes/No)	Verified By	Date
1	(100/110)				
2		n de la composition della comp			
3		-			
4		A CONTRACTOR OF THE CONTRACTOR			
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
. Co	mments:				

Reviewed By:	Date:	
. toriotroa zji		 •

AUTO POUCHER #3: PERFORMANCE QUALIFICATION (Continued)



### Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Revision: 0

Effective Date: April 22, 2014 Page: 10 of 15



A. Date Code Imprinting: Verify that the date code is imprinted properly and accurately.

Run the Auto Poucher #3 for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100 pouches.

	Lot Code and Expiration Date Imprinting			of 4
Sample	Is the Date Code visible?	Is the Date Code correct? (Yes/No)	Verified By	Date
# 1	(Yes/No)	(1 68/190)		
2				
3				1
4				
5				
6				
7				
8				
9	LALL ALLE LINE LINE LINE LINE LINE LINE LINE L			
10	111111111111111111111111111111111111111			
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
Commen	ts:			

Reviewed By:	Date:	
•		

**AUTO POUCHER #3: PERFORMANCE QUALIFICATION (Continued)** 



Validation Protocol

Number: E14-VAL-RIQ-701

Owner: Patrick Owen Effective Date: April 22, 2014

Title: Auto Poucher 3 IQ/OQ/PQ Protocol

Revision: 0

Page: 11 of 15



A. Fill Weights: Verify that the fill weights are within the accepted range of 3.00+ Pounds.

Run the Auto Poucher #3 for 4 hours while randomly sampling 25 pouches per hour for testing, for a total sample size of 100 pouches.

	Fill W	/eights	Trial	of 4
Sample #	Actual Weight (Yes/No)	Acceptable (Yes/No)	Verified By	Date
1				
2			•	
3				
4				
5				
6				
7	}			
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21		And the state of t		
22				
23				
24				
25				
Commer	its:			

Reviewed By:	Date:		



## Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Revision: 0

Effective Date: April 22, 2014 Page: 12 of 15



### **CALIBRATION VERIFICATION**

Equipment	Serial #	Calibration Date	Calibration Due Date	Verified By	Date
Scale					
Multimeter					,,,,,,

Date:		
	Duto:	Duto:



Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Revision: 0

Effective Date: April 22, 2014 Page: 13 of 15



Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
		100.00	
	·		
Comments:			



## Validation Protocol

General Information

Title: Auto Poucher 3 IQ/OQ/PQ Protocol

Revision: 0

Number: E14-VAL-RIQ-701

4-VAL-KIQ-/01 MAGNESIA, LL

Owner: Patrick Owen

Effective Date: April 22, 2014 Page: 14 of 15

System Name:		Protocol Number:
		Protocol Step & Page No.:
		Instructions
1.		t assigns a sequential report number for each deviation with a specific protocol. etc. can be easily referenced in a report.
2.	Reference the relevant	protocol number, step and page number of the noted deviation above.
3.	Complete the below list	ed sections. If necessary, use additional pages and attach any supporting info.
4.	Include the original PD Report.	R(s) with the protocol as an attachment. Summarize the impact of the deviation in the Validation
Descrip	tion of Deviation:	
Investig	ation Evaluation and Res	sults:
Correcti	ve Action and Resolution	1:
Overall	Investigation Review:	
Prepared	d By:	Date:

### ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET



### Validation Protocol

Title: Auto Poucher 3 IQ/OQ/PQ Protocol Number: E14-VAL-RIQ-701

Owner: Patrick Owen Revision: 0

Effective Date: April 22, 2014 Page: 15 of 15



Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
The state of the s				
**************************************				**************************************
	,, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
- Marie Ville				
		.,,,,		
VALUE OF THE PROPERTY OF THE P				
		,		
-				
1177-1177				
			<u> </u>	