

GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: ICP Spectrometer IQ/OQ Protocol Owner: Bryan Elchert Revision: 0

Page: 1 of 12



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation and Operational Qualification for the Inductively Coupled Plasma Spectrometer (ICP) located at 102 Commerce Street in Waynesville, NC.

Project Team Member	Functional Area	Signature	Date
Bryan Elchert	QA Laboratory	Byst	7/16/13
Patrick Owen	Engineering	Papale	7/22/13
Matt Haynes	Operations	(Illub)	7/22/13
Deborah Durbin	Quality	Muelin	7/16/13

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0

Effective Date: July 11, 2013 Page: 2 of 12



		TABLE OF CONTENTS	Page#	
APPROVAL I	'AGE		1	
TABLE OF C	ABLE OF CONTENTS			
I. P	URPOSE		3	
II. B	ACKGROUND		3	
III. o	VERVIEW		3	
IV. S	YSTEM DESCI	RIPTION	3	
V. se	СОРЕ		3	
VI. R	OLES AND RE	SPONSIBILITIES	3	
VII. T	EST PROGRA	М	4-5	
A	INSTALLAT	ION QUALIFICATION	4	
В	OPERATION	AL QUALIFICATION	5	
VIII. C	ALIBRATION		5	
ATTACHMEN	NT I:	INSTALLATION QUALIFICATION	6-8	
ATTACHMENT II:		OPERATIONAL QUALIFICATION	8-9	
ATTACHMENT V:		PROTOCOL DEVIATION REPORT LOG	10	
ATTACHMENT VI:		PROTOCOL DEVIATION REPORT	11	
ATTACHMEN	NT VII	SIGNATURE IDENTIFICATION LOG SHEET	12	



Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0

Effective Date: July 11, 2013 Page: 3 of 12



I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Inductively Coupled Plasma Spectrometer (ICP) is installed and functions as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the ICP Spectrometer located at Giles Chemical QA Laboratory, 102 Commerce Street, Waynesville, NC.

II. BACKGROUND:

Giles Chemical, a division of Premier Magnesia (Giles), is dedicated to offering high quality Magnesium Sulfate products. To help achieve this goal, ICP spectrometry is used to verify that our products are free of contaminants such as toxic heavy metals. ICP analysis ensures that our products meet USP purity standards.

III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation – the serial number or asset tag number of the ICP Spectrometer will be documented.

Utility Verification – the voltage and gas pressures to the ICP Spectrometer will be documented and verified to be correct.

Control / Operation Verification - the controls will be verified.

IV. SYSTEM DESCRIPTION:

- A. The entire system consists of an ICP Spectrometer, autosampler, and water circulator. The system also requires Argon and Nitrogen gases.
- B. Description of Operation
 - 01. The water circulator is started by pressing the "on" button and is stopped by pressing the "off" button.
 - 02. The gas delivery system is started by the opening of regulator valves.
 - 03. The ICP Spectrometer and autosampler are started by pressing the "on" button followed by initiation of the computer software.

V. SCOPE

The Installation and Operational Qualification protocol is intended to certify with documented evidence that the ICP Spectrometer is installed properly and functions as desired by Giles.

VI. ROLES AND RESPONSIBILITIES

- 1. QA Laboratory
 - Write and issue the protocol



GILES CHEMICAL ~ PREMIER MAGNESIA Validation Protocol Title: ICP Spectrometer IQ/OQ Protocol Owner: Bryan Elchert Effective Date: July 11, 2013 Page: 4 of 12



- Investigate protocol deviation reports
- Execute the IQ and OQ.
- * Review raw data and originate interim notification to Quality Assurance
- ❖ Write and route the final report
- 2. Quality Assurance
 - * Review and approve the protocol.
 - Review and approve raw data and notifications.
 - * Review, approve, and store the final report.

VII. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document each component of the ICP System.

Equipment/Materials

ICP Spectrometer

Autosampler

Water Circulator

Gas System (Argon and Nitrogen)

Procedure

Perform each item listed below for ICP Spectrometer, Autosampler, and Water Circulator

- Location: Verify that the equipment is situated to allow sufficient room around the instrument for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of each component of the ICP System.
- Utilities
 - o Electrical Requirements: Verify the components are receiving the specified voltage.
 - o Gas Requirements: Verify the components are receiving the specified pressure.

Acceptance Criteria

If the voltage and gas pressures are correct, each piece uniquely identified, and sufficient access for all doors and panels is available, the ICP Spectrometer will be considered installed properly.



Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0

Effective Date: July 11, 2013 Page: 5 of 12



B. OPERATION QUALIFICATION

Objective

The objective of Controls Verification is to document that the ICP Spectrometer operates as needed by Giles. The controls will be operated to test the ability of the ICP Spectrometer to be started and stopped as needed for analysis.

Equipment/Materials

ICP Spectrometer

Autosampler

Water Circulator

Gas System (Argon and Nitrogen)

Procedure

Turn on the water circulator and gases for the ICP Spectrometer. When proper water circulation and gas flow is achieved, turn on the ICP spectrometer and autosampler by pressing the "on" button and initialize the computer software. Calibrate the instrument using standards of known concentration.

Acceptance Criteria

If the ICP Spectrometer initializes and calibrates then the controls are considered to be operationally qualified.

VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

• Teledyne Leeman Labs ICP Spectrometer Model #122-00192-1 (Install #64531)



Validation Protocol

Number: L13-VAL-100-052

Title: ICP Spectrometer IQ/OQ Protocol Revision: 0 Owner: Bryan Elchert

Effective Date: July 11, 2013 Page: 6 of 12



ICP Spectrometer: INSTALLATION QUALIFICATION

- A. Installation Qualification
 - 01. Location
 - a. ICP Spectrometer:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the			
instrument for access doors and panels to			
be opened			
The instrument must be located in an area			
that is adequately ventilated			

Autosampler:

LOCATION					
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date		
Allow sufficient room around the instrument for access doors and panels to be opened					
The instrument must be located in an area that is adequately ventilated					

Water Circulator:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the machine for access doors and panels to be opened			
The machine must be located in an area that is adequately ventilated			

d. Gas Tanks:

	LOCATION		
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the tanks for			
access.			

Reviewed By:	Date:	
· ·	Controlled Dogument	



Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0
Effective Date: July 11, 2013 Page: 7 of 12



FII	TINGS & CONNECTIONS		
Connection Criterion	Are the fittings and connections used correct for proper gas flow (Yes/No)	Verified By	Date
Verify 3 rd party installation of piping is correct.			
Use correct fittings for the installation and removal of gas dewars.			
Use dual stage regulator to prevent input			
pressure sag.			

01. Equipment Identification

EQUIPMENT IDENTIFICATION						
Equipment	Serial or Tag Identifier	Verified By	Date			
ICP Spectrometer						
Autosampler						
Water Circulator						
Gas Tanks	N/A					
Comments:						

02. Utilities

a. Verify that the system is receiving its specified utility requirements.

ELECTRICAL					
Specified	Actual	Verified By	Date		
210 – 240 V ICP Spectrometer					
210 – 240 V Autosampler					
210 – 240 V Water Circulator					
Comments:					

Reviewed By:	Date:	
*		



Validation Protocol

Revision: 0

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert

Effective Date: July 11, 2013 Page: 8 of 12



	17 10 45 4	.1	•		• .				
b.	Verify that	the system	15	receiving	115	specified	288	reaureme	JIII
v.	T VIII) WING	the by stem			***	op comme	0		

	ARGON GAS		
Specified	Actual	Verified By	Date
80-90 psi ICP Spectrometer			
Comments:			

NITROGEN GAS				
Specified	Actual	Verified By	Date	
80-90 psi ICP Spectrometer				
Comments:				

ICP spectrometer: OPERATIONAL QUALIFICATION

- B. Operation Qualification
 - 01. Controls Verification to document that the ICP Spectrometer controls work properly

CONTROLS/INDICATORS VERIFICATION				
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	ICP SPECTROMETER			
On Button	With line power to the instrument, does pushing the On Button cause the instrument to initialize?			
Program	Does the computer software initialize properly when the instrument is turned on?			
Program	Does the instrument calibrate properly?			
Off Button	With line power to the instrument, does pushing the Off Button cause the instrument to power down?			
	AUTOSAMPLER			
On Button	When the ICP Spectrometer is turned on does the autosampler initialize?			
Off Button	When the ICP Spectrometer is turned off does the autosampler power down?		encourt en contract	

Reviewed By:		Date:	
	· · · · · · · · · · · · · · · · · · ·		



Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0
Effective Date: July 11, 2013 Page: 9 of 12



CONTROLS/INDICATORS VERIFICATION				
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	WATER CIRCULATOR			
On Switch	With line power to the circulator, does pushing the On Switch cause the circulator to start?			
Off Switch	With line power to the circulator, does pushing the Off Button cause the circulator to stop?			
	GAS TANKS			
On Valve	Does turning the valve to the open position initiate gas flow?			
Off Valve	Does turning the valve to the off position stop gas flow?			
Comments:				

Reviewed By:	Date:	
•		



Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0

Effective Date: July 11, 2013 Page: 10 of 12



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE INITIATED	DATE RESOLVED
Comments:			



IX.

GILES CHEMICAL ~ PREMIER MAGNESIA

Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0

Effective Date: July 11, 2013 Page: 11 of 12



PROTOCOL DEVIATION REPORT (PDR)

General Information					
System Name: Protocol Number:					
	ımber: Protocol Step & Page No.:				
	Instructions				
Instruction	nsThe validation specialist assigns a sequential report number for each deviation with a specific protocol. For example, 001, 002, etc. can be easily referenced in a report.				
1. Reference t	he relevant protocol number, step and page number of the noted deviation above.				
2. Complete the	ne below listed sections. If necessary, use additional pages and attach any supporting info.				
Report.	original PDR(s) with the protocol as an attachment. Summarize the impact of the deviation in the Validation				
Description of Devia					
Investigation Evalua	tion and Results:				
Corrective Action ar	nd Resolution:				
Overall Investigation	n Review:				
Prepared By:	Date:				



Validation Protocol

Title: ICP Spectrometer IQ/OQ Protocol Number: L13-VAL-100-052

Owner: Bryan Elchert Revision: 0

Effective Date: July 11, 2013 Page: 12 of 12



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
				<u></u>
				· · · · · · · · · · · · · · · · · · ·
		Northern American		- collar
		- passes		
		the addition		
				<u>,</u>
	- Annual Control of the Control of t			