

		_
GILES CHEMICAL ~ PRI	EMIER MAGNESIA	
Validation Pr	rotocol	
Title: Hayssen Bagger IQ/OQ/PQ Validation	Number: E16-VAL-PIQ-510	AG
Owner: Kenneth Basehore	Revision: 0	

Page: 1 of 17

PRFMIFR MAGNESIA, LLC

I. Approvals

Effective Date: 10/28/16

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the Hayssen Bagger model SV 18-27 HP, located at 102 Commerce Street at the Main Plant production facility.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Partself	10/31/16
Kenneth Basehore	Engineering	Thum Baruh	10/28/16
Sammy Henson	Maintenance	Janny De Veus	10/31/14
Jason Bumgarner	Production	for the world was a second of the second of	10-31-16
Matt Haynes	Operations	Chth	10-31-16
Deborah Durbin	Quality	Devlin	10-31-16

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0
Effective Date: 10/28/16 Page: 2 of 17



Table of Contents

I.	Approvals	1
П.	Purpose	
	Background	
	Overview	
V.	System Description	
	Scope	
	Roles and Responsibilities	
VIII		
1		
•	a. Objective	
	b. Equipment and Materials	. 4
	c. Procedure	
	d. Acceptance Criteria	
2	• · · · · · · · · · · · · · · · · · · ·	
L.a	a. Objective	
	b. Equipment and Materials	
	c. Procedure	
	d. Acceptance Criteria	
3	<u>.</u>	
3	o Objective	5
	a. Objectiveb. Equipment and Materials	5
137	d. Acceptance Criteria	
IX.	References	
	Installation Qualification (IQ)	·· /
1.		<i>!</i>
2.		/
3.	Acceptance of Testing and Review	c
	Operational Qualification (PQ)	 G
1.		כ מ
2.		
	11000ptanoo or rosung and roston	10
XIII		11
1		11
2.		11
3		10
XIV		16
XV	Signature Identification Log	ΓI



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 3 of 17



II. Purpose

The purpose of this protocol is to certify with documented evidence that the Hayssen Bagger model SV 18-27 HP (s/n U89375), functions as intended throughout its anticipated operating ranges. This protocol sets forth the objecties, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Process Qualification (PQ) for the Hayssen Bagger model SV 18-27 HP, located at 102 Commerce Street at the Main Plant production facility.

III. Background

This bagger model SV 18-27 HP (s/n U89375) was manufactured by Hayssen in Duncan, SC. It was installed at Giles in July of 2016. The machine will be used to fill and seal plastic bags, typically a 50-pound size.

IV. Overview

No other departments or systems will be affected by the installation of use of this equipment.

The following tests will be performed during this qualification:

- Controls/Indicators verification to document that the start/stop, emergency stop and feed controls work correctly.
- Lot code and expiration date verification to document that the lot code is printed and legible on each bag.
- Sealed bag verification to document that the bag is sealed correctly on the bottom, top and side.
- Fill weight verification to document that the equipment fills the correct amount of Epsom Salt in each bag.

V. System Description

- 1. A roll of film is loaded on to the machine.
- 2. If required, the lot and expiration date is printed onto the film
- 3. The machine bends the film into a cylinder, and heat seals the two edges together, forming a tube of film.
- 4. The bottom of the tube was heat sealed during the creation of the previous bag.
- 5. The machine weighs salt to the setpoint defined in the recipe from a hopper mounted above the machine, and dispenses the salt into the tube.
- 6. The machine heat seals and cuts the tube.
- 7. The newly created filled bag is dispensed onto a conveyor.
- 8. The bag is transported to the palletizer for pallet creation and shipment.



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 4 of 17



VI. Scope

The IQ, OQ and PQ contained within this protocol is intended to certify with documented evidence that the Hayssen model SV 18-27 HP (s/n U89375) is installed, operates and functions as intended throughout its anticipated operating ranges.

The products affected by this equipment are all 50 pound bags of Epsom Salt produced at the Main Plant facility.

VII. Roles and Responsibilities

- 1. Engineering
 - Write and issue the protocol
 - Investigate protocol deviation reports
 - Execute the IQ, OQ and PQ portions of the validation
 - Review the data and originate the interim notification to Quality Assurance
 - Write and route the final report
- 2. Quality Assurance
 - Review and approve the protocol
 - Review and approve the raw data and notifications
 - · Review, approve and store the final report
- 3. Maintenance
 - Provide equipment manuals needed to execute the validation
 - Review and approve the protocol
 - Review and approve the raw data and notifications
 - Review and approve the final report
- 4. Production
 - Review and approve the protocol
 - Review and approve the raw data and notifications
 - Review and approve the final report
 - Assist, as needed with the execution of the IQ, OQ and PQ

VIII. Test Program

- 1. Installation Qualification (IQ)
 - a. Objective
 - The objective of the installation verification is to document that the Hayssen bagger model SV 18-27 HP (s/n U89375) in installed as indicated by the manufacturer.
 - b. Equipment and Materials
 - Hayssen model SV 18-27 HP (s/n U89375)



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 5 of 17



Calibrated multimeter

c. Procedure

- Verify that the equipment is situated to allow sufficient room around the machine for access doors and panels to be opened.
- Verify that the equipment is level
- Verify that the electrical and compressed air utilities fall within the manufacturers required ranges

d. Acceptance Criteria

Ensure that the installation is in accordance with the manual's specifications.

2. Operational Qualification (OQ)

a. Objective

The objective of the Controls/Indicators verification is to document that the Hayssen bagger model SV 18-27 HP (s/n U89375) operates as indicated by the manufacturer. The controls will be operated to test the ability of the machine to start/stop, feed and emergency stop as required.

b. Equipment and Materials

Hayssen bagger model SV 18-27 HP (s/n U89375)

c. Procedure

Test each operation of the Hayssen bagger model SV 18-27 HP (s/n U89375)

d. Acceptance Criteria

Verification that the tested operations operate as indicated by the manufacturer's instructions.

3. Performance Qualification (PQ)

a. Objective

The objective of the performance testing is to document that the Hayssen bagger model SV 18-27 HP (s/n U89375) performs the functions required by Giles Chemical. The final product will be tested to verify:

- The lot code and expiration date is printed clearly on each bag
- The bag is sealed along three seams
- The bag is filled to the correct weight

b. Equipment and Materials

- Hayssen bagger model SV 18-27 HP (s/n U89375)
- Bag film
- Bulk salt



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 6 of 17



• Scale model FS-60KL (s/n 4500227)

c. Procedure

Run the machine for long enough to produce two full pallets of bags (98 bags total). Examine each bag to check for:

- Seal quality
- Fill weight
- Printed lot/expiration quality

d. Acceptance Criteria

The PQ will be accepted if all 98 bags are sealed along three seams, the fill weights are within tolerance of the setpoint, and that each lot/expiration date is legible.

IX. Calibration

Verify that all instruments used are within the calibration dates.

- Calibrated multimeter
- Scale model FS-60KL (s/n 4500227)

X. References

- Primo Linear V-25 User Manual Rev. 2.0
- Primo Linear HMI Manual Rev. 1.0



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 7 of 17



XI. Installation Qualification (IQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By Date
Multimeter Model: S/N:			

Hayssen model SV 18-27 HP s/n U89375	Expected		Actual Verified By Date
		7 HP	

2. Acceptance Testing

Expected	Actual	Verified By	Date
There is sufficient room around the machine to allow access doors and panels to be opened.	There sufficient room around the machine to allow access doors and panels to be opened.		
The equipment is level	The equipment level		
Power supply 240 VAC ± 20			
Power supply 60 Hz			
Compressed air 40 psi ± 4			



Validation Protocol

Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Title: Hayssen Bagger IQ/OQ/PQ Validation

Effective Date: 10/28/16 Page: 8 of 17



3. Acceptance of Testing and Review

Expected	Actual	Imitials	Date
All actual results match the expected	All actual results the expected		
values.	values.		
Results reviewed and accepted by			



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 9 of 17



XII. Operational Qualification (PQ)

1. Equipment

Expected	Actual	Verified By Date
Hayssen model SV 18-27 HP s/n U89375		

2. Acceptance Testing

Expected	Actual	Verified By	Date
The machine is stopped	The machine stopped		
Press the start button	The start button pressed		
The machine is running	The machinerunning		
Press the E-Stop	The E-Stop pressed		
The machine is stopped	The machine stopped		
Reset the alarms	The alarms reset		
Start the machine	The machine running		
Select a recipe	A recipe selected		



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 10 of 17



The bags are filling	The bags filling	
The bags are ejecting to the conveyor	The bags ejecting to the conv	eyor
Both lines are used to dispense salt	Both lines used to dispense sa	ılt
Stop the machine	The machine stopped	
Change the target weight	The target weight changed Old target weight: New target weight:	

3. Acceptance of Testing and Review

Expected	Actual	Initials	Date
All actual results match the expected values.	All actual results the expected values.		
The IQ section is complete with no deviations	The IQ section complete with no deviations		
Results reviewed and accepted by			



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 11 of 17



XIII. Performance Qualification (PQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Scale model FS-60KL s/n 4500227				

Expe	ted A	Actual Verified By Date
Hayssen model SV 1 s/n U89375	-27 HP	

2. Acceptance Testing

Bag#	100% Sealed? Yes/No	Lot Visible? Yes/No	Bag Weight lbs	Verified By	Date
1					
2				44,000	
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13	*				
14					



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 12 of 17



15				
16				
17				
18				
19				
20				
21	-			
22				
23				
24				
25 26				
20 27				
28				
29				
30			and the second s	
31				
32				
33				
34				
35				
36				
37				
38	2			
39				
40				
41				
42				



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 13 of 17



43				
44				
45				
46				
47			and Paradhank Managhing Street Williams Street	
48				
49 50				
50 51				
52				
53				
54				
55				
56				
57				
58				
59				
60				
61 62				
63				
64	Ý.			Page to a glassic graph of the Page 1
65				
66				
67				
68	-			
69				
70				



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 14 of 17



71			
72			
73			
74			
75			
76		Algorithm (Algorithms and Algorithms (Algorithms and Algorithms (Algorithms and Algorithms and A	
77			
78			
79			
80	!		
81			
82			
83			
84			
85			
86			
87			
88			
89			
90			
91 92			
92			

94 95 96 97 98			



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 15 of 17



3. Acceptance of Testing and Review

Expected	Actual	Initials	Darte
All actual results match the expected values.	All actual results the expected values.		
The IQ section is complete with no deviations	The IQ section complete with no deviations		
The PQ section is complete with no deviations	The PQ section complete with no deviations		
Results reviewed and accepted by			



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 16 of 17



XIV. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description	Date Initiated	Date Resolved
	\$		
	:		



Validation Protocol

Title: Hayssen Bagger IQ/OQ/PQ Validation Number: E16-VAL-PIQ-510

Owner: Kenneth Basehore Revision: 0

Effective Date: 10/28/16 Page: 17 of 17



XV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Initials	Date
Ÿ			
<u>.</u>			
i i			
*			