

Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Owner: Ashley Williams Revision: 0

Effective Date: January 16th,2017 Page: 1 of 10



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation and Operational Qualification for the Caron 7000 Environmental Chambers Stability Oven located at Giles Chemical QA Laboratory, 102 Commerce Street in Waynesville, NC.

Project Team Member	Functional Area	Signature	Date
Ashley Williams	QA Laboratory	Colley William	1/10/17
Patrick Owen	Engineering	1Evral	1/16/17
Matt Haynes	Operations	(1) 11	1-16-17
Deborah Durbin	Quality	Dalendi	1-14-17

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Owner: Ashley Williams Revision: 0 Effective Date: January 16th, 2017 Page: 2 of 10 MAGNESIA, LLC

		TABLE OF CONTENTS	Page#	
APPROVAL I	PAGE		1	
TABLE OF C	ONTENTS		2	
I. P	URPOSE		3	
II. B	ACKGROUND		3	
III. o	VERVIEW		3	
IV. s	YSTEM DESCR	IPTION	3	
V. se	СОРЕ		3	
VI. R	OLES AND RES	SPONSIBILITIES	3	
VII. T	EST PROGRAM	1	4-5	
A	INSTALLATIO	ON QUALIFICATION	4	
В	OPERATIONA	AL QUALIFICATION	5	
VIII. C	ALIBRATION		5	
ATTACHMEN	₹T I:	INSTALLATION QUALIFICATION	6	
ATTACHMENT II: OPERATIONAL QUALIFICATION		OPERATIONAL QUALIFICATION	. 7	
ATTACHMENT III: PROTOCOL DEVIATION REPORT LOG		8		
ATTACHMENT IV: PROTOCOL DEVIATION REPORT		9		
ATTACHMEN	ATTACHMENT V: SIGNATURE IDENTIFICATION LOG SHEET			



Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Owner: Ashley Williams Revision: 0

Effective Date: January 16th,2017 Page: 3 of 10



I. PURPOSE:

The purpose of this protocol is to certify with documented evidence that the Stability Oven is installed and functions as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ) and Operational Qualification (OQ) for the Caron 7000 Environmental Chambers located at Giles Chemical QA Laboratory, 102 Commerce Street, Waynesville, NC.

II. BACKGROUND:

Giles Chemical, a division of Premier Magnesia (Giles), is dedicated to offering high quality Magnesium Sulfate products. To help achieve this goal, stability samples must be stored in an affective sometimes must be efficiently dried for laboratory analysis for quality purposes.

III. OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation – the serial number or asset tag number of the Stability Oven will be documented.

Utility Verification - the voltage to the Stability Oven will be documented and verified to be correct.

Control / Operation Verification - the controls will be verified.

IV. SYSTEM DESCRIPTION:

- A. The system consists of a Caron 7000 Environmental Chambers.
- B. Description of Operation
 - 01. The Stability Oven is started by pressing the power button.
 - 02. The Stability Oven heats up to desired temperature.

V. SCOPE

The Installation and Operational Qualification protocol is intended to certify with documented evidence that the Stability Oven is installed properly and functions as desired by Giles.

VI. ROLES AND RESPONSIBILITIES

- 1. QA Laboratory
 - ❖ Write and issue the protocol
 - Investigate protocol deviation reports
 - Execute the IQ and OQ.
 - * Review raw data and originate interim notification to Quality Assurance
 - ❖ Write and route the final report
- Quality Assurance
 - * Review and approve the protocol.



Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Owner: Ashley Williams Revision: 0

Effective Date: January 16th,2017 Page: 4 of 10



- * Review and approve raw data and notifications.
- * Review, approve, and store the final report.

VII. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document the proper installation of the Stability Oven

Equipment/Materials

Caron 7000 Environmental Chambers Stability Oven

Procedure

Perform each item listed below for the Stability Oven.

- Location: Verify that the equipment is situated to allow sufficient room around the equipment for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of the Stability Oven.
- Utilities
 - o Electrical Requirements: Verify the Stability Oven is receiving the specified voltage.

Acceptance Criteria

If the voltage is correct, each piece uniquely identified, and sufficient access for all doors and panels is available, the Stability Oven will be considered installed properly.



Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Owner: Ashley Williams Revision: 0

Effective Date: January 16th,2017 Page: 5 of 10



B. OPERATION QUALIFICATION

Objective

The objective of Controls Verification is to document that the Stability Oven operates as needed by Giles. The controls will be operated to test the ability of the Stability Oven to be operated as needed.

Equipment/Materials

Caron 7000 Environmental Chambers Stability Oven

Procedure

Turn the Stability Oven on by pressing the power button.

Verify that the Stability Oven reaches desired temperature using the calibrated independent sensor.

Acceptance Criteria

If the Stability Oven powers up and reaches the desired temperature then the Stability Oven is considered to be operationally qualified.

VIII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.



Validation Protocol

Number: L17-VAL-100-067

Revision: 0

Page: 6 of 10



Stability Oven: INSTALLATION QUALIFICATION

Owner: Ashley Williams

Title: Stability Oven IQ/OQ Protocol

Effective Date: January 16th, 2017

A. Installation Qualification

01. Location

a. Stability Oven:

	LOCATION		August Park (1995) De Natha Nation (1995)
Distance Criterion	Is the current area sufficient to open the access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the oven for access doors and panels to be opened			

02. Equipment Identification

EQUIPMENT IDENTIFICATION					
Equipment	Serial or Tag Identifier	Verified By	Date		
Stability Oven					
Comments:					

03. Utilities

a. Verify that the system is receiving its specified utility requirements.

	ELECTRICAL	
Specified	Actual	Verified By Date
115V Stability Oven		
Comments:		

Reviewed By:	——————————————————————————————————————	_



Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Owner: Ashley Williams Revision: 0

Effective Date: January 16th,2017 Page: 7 of 10



Stability Oven: OPERATIONAL QUALIFICATION

B. Operation Qualification

01. Controls Verification – to document that the Stability Oven controls work properly

	CONTROLS/INDICATORS VERIFI	CATION		
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
	STABILITY OVEN	n es ine icon <u>ce</u> l'écule. Seules de gestépases		
Power Button	With line power to the instrument, does pushing the Power Button cause the Stability Oven to heat up?			
Temperature Setting	With the Stability Oven powered on does it reach the desired temperature?			

Reviewed By:	Date:	



Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Owner: Ashley Williams Revision: 0

Effective Date: January 16th,2017 Page: 8 of 10



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION	DATE	DATE
		INITIATED	RESOLVED
		,	
	And the second s		
	April y and it does a like in		
	,		
	and the second of the second o		
Comments:			



Validation Protocol

Title: Stability Oven IQ/OQ Protocol

Revision: 0

Effective Date: January 16th,2017

Owner: Ashley Williams

Page: 9 of 10

Number: L17-VAL-100-067



IX. PROTOCOL DEVIATION REPORT (PDR)

General Information

System	System Name: Protocol Number:	
Deviation Report Number:		Protocol Step & Page No.:
		Instructions
		cialist assigns a sequential report number for each deviation with a specific protocol. xample, 001, 002, etc. can be easily referenced in a report.
1.	Reference the relevant protocol	number, step and page number of the noted deviation above.
2.	Complete the below listed section	ons. If necessary, use additional pages and attach any supporting info.
3.	Report.	the protocol as an attachment. Summarize the impact of the deviation in the Validation
Descrip	otion of Deviation:	
Investig	gation Evaluation and Results:	
Correct	ive Action and Resolution:	
Overall	Investigation Review:	



Prepared By:

GILES CHEMICAL ~ PREMIER MAGNESIA

Validation Protocol

Title: Stability Oven IQ/OQ Protocol Number: L17-VAL-100-067

Date:

Owner: Ashley Williams Revision: 0

ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Effective Date: January 16th,2017 Page: 10 of 10



Identify in the table below any personnel involved in the execution of this protocol.				
Name	Affiliation	Signature	Initial	Date
		·		