

GILES CHEMICAL ~ PR	REMIER MAGNESIA
Validation	Protocol
Title: Crystallizer 6 Validation Protocol	Number: E17-VAL-PIQ-300
Owner: Kenneth Basehore	Revision: 0
Effective Date: 4/28/17	Page: 1 of 24



I. Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for Crystallizer #6, located at 102 Commerce Street at the Main Plant production facility.

Project Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Pagsel,	21/05/51
Kenneth Basehore	Engineering	Kund Bayh	12/20/16
Sammy Henson	Maintenance	Samuel De Kleer	12/21/16
Jason Bumgarner	Production	1/4 Syr	12-21-16
Matt Haynes	Operations	(II)	12-21-16
Deborah Durbin	Quality	Marlin	12-21-16

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Number: E17-VAL-PIQ-300 Title: Crystallizer 6 Validation Protocol

Owner: Kenneth Basehore Revision: 0 Page: 2 of 24 Effective Date: 4/28/17



Table of Contents

I. Approvals	
II. Purpose	4
III. Background	4
1. Historical	4
2. Current Project	4
IV. Overview	4
V. System Description	4
1. Tank and Circulation System	4
2. Feed System	4
3. Vacuum System	4
4. Fine Salt Reduction Loop	5
5. Discharge System	5
6. Mother Liquor System	5
VI. Scope	5
VII. Roles and Responsibilities	5
VIII. Test Program	6
1. Installation Qualification (IQ)	6
a. Objective	6
b. Equipment and Materials	6
c. Procedure	6
d. Acceptance Criteria	7
2. Operational Qualification (OQ)	7
a. Objective	7
b. Equipment and Materials	7
c. Procedure	
d. Acceptance Criteria	8
3. Performance Qualification (PQ)	
a. Objective	8
b. Equipment and Materials	8
c. Procedure	9
d. Acceptance Criteria	9
IX. Calibration	9
X. References	10
Installation Qualification (IQ)	11
1. Equipment	11
2. Acceptance Testing	
3. Acceptance of Testing and Review	14
XI. Operational Qualification (OQ)	15
1. Equipment	15
2. Acceptance Testing	16
3. Acceptance of Testing and Review	
XII. Performance Qualification (PQ)	
1. Equipment	
2. Acceptance Testing	20



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0 Effective Date: 4/28/17 Page: 3 of 24



a.	Vacuum System	
	. Fine Salt Reduction System	
	. Discharge System	
	Brine Feed System	
	. Mother Liquor Feed System	
	USP Testing	
	Acceptance of Testing and Review	
	Protocol Deviation Report Log	
	Signature Identification Log	



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 4 of 24



II. Purpose

The purpose of this report is to provide documented evidence that Crystallizer #6 is installed properly, is operational, and functions as intended throughout its anticipated operating ranges. This will also serve as a baseline of documentation for the installation for future change control and trouble shooting. This protocol sets forth the objectives, methodology, documentation and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ) and Performance Qualification (PQ) for Crystallizer #6 located in the Main Plant at 102 Commerce Street in Waynesville, NC.

III. Background

1. Historical

Giles Chemical is a producer of Epsom Salt (magnesium sulfate) and has been producing Epsom Salt at the Waynesville, NC facility since 1950. A variety of Crystallizers have been used. In 1988 and Oslo type Crystallizer (Crystallizer #1) was installed and subsequently Crystallizer #2 (1998), #3 (2005), #4 (2013) and #5 (2015) were also installed. All of the older types of Crystallizers were removed from the facility.

2. Current Project

A Giles Authorization for Expenditure (AFE) was signed in 2016 to purchase and install Crystallizer #6 by the end of the 1st quarter of 2017. The vessel design was an exact copy of #2, #3, #4 and #5 Crystallizers. The machine will crystalize USP grade Epsom Salt from brine produced at Giles' manufacturing facility.

IV. Overview

Crystallizer #6 uses vacuum to cool a continuous stream of saturated brine to form crystals, which are then discharged to existing centrifuges.

V. System Description

There are six systems that make up Crystallizer #6. All are in operation when Crystallizer #6 is in operation.

1. Tank and Circulation System

The Crystallizer vessel holds a volume of crystal slurry and circulates it. This allows adequate time for crystal growth and selective discharge of larger crystal size distribution from fluidizing the slurry. This system consists of the main vessel, circulation pump (referred to as 'elbow pump') and circulation pump piping.

2. Feed System

The feed system supplies brine to the crystallizer. This system consists of the brine feed pump, brine feed flow meter, variable speed drive and pressure/level sensor.

3. Vacuum System

The vacuum system pulls a vacuum on the Crystallizer, allowing evaporative cooling to take place. The temperature in the vessel is controlled indirectly by the vacuum system because the vapor space approaches



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 5 of 24



thermodynamic equilibrium with the slurry and the vapor space contains only water vapor. This system consists of a barometric condenser, cooling water pump, steam ejector, ejector condenser, liquid ring vacuum pump, vacuum control valve and vacuum sensor.

4. Fine Salt Reduction Loop

The fine sale loop pulls smaller crystals from the upper part of the vessel, uses heat to dissolve them, and reintroduces the resultant brine into the circulation system. The system consists of fine salt loop piping, fine salt loop flow meter, fine salt loop pump, fine salt loop heat exchanger, and fine salt loop steam control valve.

5. Discharge System

A continuous stream of crystal slurry is pumped from the crystallizer to a centrifuge. This system consists of discharge piping, discharge pump, discharge flow meter, and discharge pump variable speed drive.

6. Mother Liquor System

A portion of the liquid separated from the crystals at the centrifuge is returned to the crystallizer to make up for evaporative volume loss from the cooling process. This system consists of the mother liquor flow meter and mother liquor piping. Note that an existing, common mother liquor pump will be used, so it is not included in this validation protocol.

VI. Scope

This study will be performed on Crystallizer #6. This protocol will define the test procedures, documentation, references and acceptance criteria used to establish that the system is installed properly, operates properly, and performs as expected. The executed protocol will verify that all acceptance criteria have been met, and that the crystallizer meets cGMP requirements.

VII. Roles and Responsibilities

- 1. Engineering
 - Write and issue the protocol
 - Investigate protocol deviation reports
 - Execute the IQ, OQ and PQ portions of the validation
 - Review the data and originate the interim notification to Quality Assurance
 - Write and route the final report
- 2. Quality Assurance
 - Review and approve the protocol
 - Review and approve the raw data and notifications
 - Review, approve and store the final report
- 3. Maintenance
 - Provide equipment manuals needed to execute the validation
 - Review and approve the protocol



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 6 of 24



- Review and approve the raw data and notifications
- Review and approve the final report

4. Production

- Review and approve the protocol
- Review and approve the raw data and notifications
- Review and approve the final report
- Assist, as needed with the execution of the IQ, OQ and PQ

VIII. Test Program

1. Installation Qualification (IQ)

a. Objective

The objective of the installation verification is to document that each of the 6 systems that compromise Crystallizer #6 are installed properly and document the components of each system for future reference.

b. Equipment and Materials

- Crystallizer #6
- Fluke Multimeter
- Level

c. Procedure

Perform each listed below for Crystalizer #6

1. Location

Verify that the equipment is situated to allow sufficient room around the machine for Maintenance and Operations to perform their respective duties.

2. Level

Verify that the instrument is level

3. Vessel

Ensure that all hatches and outlets are tightened, plumbed or blanked.

4. Plumbina

- a. Ensure the elbow pump and plumbing is in place
- b. Ensure the brine feed pump and plumbing feeds from the brine feed tank to the elbow pump loop are in place
- c. Ensure the fine salt loop plumbing and feeds from the vessel and returns to the elbow pump loop are in place
- d. Ensure the discharge plumbing connects from the discharge outlet to the centrifuge inlet
- e. Ensure the mother liquor plumbing feeds from the mother liquor header to the elbow pump loop



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 7 of 24



- f. Ensure the large condenser plumbing feeds from the creek tank to the large condenser and from the large condenser to the hot well
- g. Ensure the small condenser plumbing feeds from the creek tank to the small condenser and from the small condenser to the hot well
- h. Ensure city water is available to the vacuum pump
- i. Ensure steam is available to the steam ejector
- j. Ensure the vapor pipe connects from the top of the Crystallizer to the large condenser
- k. Ensure the internal vent pipe connects from the lower part of the Crystallizer to the head of the unit

5. Instrumentation

- a. Ensure the discharge flow meter is in the discharge pipe
- b. Ensure the mother liquor flow meter is in the mother liquor feed pipe
- c. Ensure the brine feed flow meter is in the brine feed pipe
- d. Ensure the fine salt loop flow meter is in the fine salt loop piping
- e. Ensure the densityBrine and vacuum meters are installed on the body of the vessel

6. Utilities

- a. Ensure the voltage is correct to the pump drive panel
- b. Ensure the voltage is correct to the instrumentation
- c. Ensure the vacuum control valve has air pressure
- d. Ensure the fine salt loop control valve has air pressure
- e. Ensure the steam ejector has steam
- f. Ensure the fine salt loop has steam and a condensate return

d. Acceptance Criteria

If each item of the outlined procedure passes verification, then Crystallizer #6 will be installed properly.

2. Operational Qualification (OQ)

a. Objective

The objective of the operational qualification is to document that the components of the 6 systems that comprise Crystallizer #6 are operable and oriented correctly for the machine to operate.

b. Equipment and Materials

• Crystallizer #6

c. Procedure

Perform each listed below for Crystalizer #6

1. Vessel and Circulation

- a. Ensure the elbow pump is turning in the correct direction
- b. With fluid in the crystallizer, turn on the circulation and ensure a flow is coming out in the headspace by looking through the top sight glass



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 8 of 24



2. Brine Feed System

- a. Ensure flow meter arrow is pointing toward the elbow loop plumbing
- b. Turn on the bring pump and ensure the motor has the correct rotation
- c. Ensure the brine feed to the crystallizer shows a non-zero flow rate

3. Vacuum System

- a. Put the controller in manual, and cycle the valve to ensure it operates correctly
- b. With fluid in the crystallizer, turn on the vacuum system and ensure it has both water and steam present
- c. Using the vacuum gage, ensure the system pressure drops when the vacuum system is operational

4. Discharge System

- a. Ensure the discharge pump motor has the correct rotation
- b. With the vessel full of fluid, open the discharge valves, turn on the discharge pump, and ensure that fluid is pumped to the centrifuge

5. Fine Salt Reduction System

- a. Put the controller in manual, and cycle the steam valve
- b. With the vessel full of fluid, enter a fine salt loop temperature setpoint of 41 °C
- c. Verify that there is flow through the fine salt loop, and that steam is supplied when the temperature drops below the acceptable range

6. Mother Liquor System

- a. Ensure that the flow meter arrow is pointed toward towards the crystallizer
- b. Open the supply valve, and ensure that the flow meter shows a non-zero flow

d. Acceptance Criteria

If each item of the outlined procedure passes verification, then Crystallizer #6 will be installed properly.

3. Performance Qualification (PQ)

a. Objective

The objective of the performance testing is to document that Crystallizer #6 performs the functions required by Giles Chemical. Namely:

- The vacuum pulled by the vacuum system is sufficient to cool the brine solution to 35 °C
- The fines reduction loop will heat a flow of at least 15 gpm to 41 ± 3 °C
- The discharge system will pump 22 ± 3 gpm for at least 1 hour without interruption
- The plant will produce USP grade product with Crystallizer #6 runing

b. Equipment and Materials

- Crystallizer #6
- Brine
- Mother liquor
- Factory calibrated instrumentation installed on the vessel



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 9 of 24



c. Procedure

Fill and run Crystallizer #6 according to procedure for at least 24 hours before making observations. The crystallizer should be in equilibrium during the measurement collection.

1. Vacuum System

Observe and record the vacuum pressures every 30 minutes for 4 hours

2. Fines Reduction Loop

Observe and record the flow and temperature every 30 minutes for 4 hours

3. Discharge System

Observe and record the discharge flow rate every 30 minutes for 4 hours

4. Circulation System

Observe and record the circulation flow rate every 30 minutes for 4 hours

5. Feed System

Observe and record the brine feed flow rate every 30 minutes for 4 hours

6. Mother Liquor System

Observe and record the mother liquor flow rate every 30 minutes for 4 hours

7. USP testing

Obtain USP testing results from the laboratory from before the crystallizer is running, and after the crystallizer has been running

d. Acceptance Criteria

Crystallizer #6 will be considered qualified if the IQ and OQ are completed, and all deviations have been investigated and closed out, and if each of the following PQ testing has passed:

- The absolute pressure of the vacuum system cannot exceed 1.5 inches Hg in any observation
- The fines reduction loop cannot drop below 15 gpm for any observation
- The fines reduction loop cannot fall outside of 41 ± 3 °C for any observation
- The discharge flow cannot fall outside of 22 ± 3 gpm for any observation
- Brine Feed flow cannot fall outside of 25 ± 3 gpm for any observation
- Mother liquor flow is non-zero for the duration of the observation
- Both the beginning and ending USP samples pass testing

IX. Calibration

Verify that all instruments used are within the calibration dates.

- Fluke Multimeter
- Discharge flow meter
- Brine feed flow meter
- High level pressure transmitter
- Low level pressure transmitter
- Vacuum probe
- Fines loop flow meter
- Fines loop temperature transmitter



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 10 of 24



• Mother liquor flow meter

X. References

P12-PR-200-026: Crystallizer Operations

P12-PR-200-028: Filling and Starting a Crystallizer



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 11 of 24



Installation Qualification (IQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Multimeter Model: Fluke 114 S/N: 36250117WS				

Expected	Actual	Pass/Fail	Verified By	Date
Crystallizer #6				
Brine Feed Flow Meter Order 53P40-EL0B1AA0BAAA S/N L80AB116000				
Discharge Flow Meter Order 53P40-EL0B1AA0BAAA S/N A5061716000				
Fines Loop Flow Meter/TT Order 83S25-1V70/0 S/N L9042816000				
Mother Liquor Flow Meter Order 53W25-UL0B1AA0BAAA S/N L904F916000				
Low Level Densitometer Order PMC71-1D390/0 S/N L904D21509C				
High Level Densitometer Order PMC71-1D390/0 S/N L904D31509C				
Vacuum Gage Order PMC71-1D382/0 S/N L903891509C				
Brine Feed Pump 2SS1G5F5				
Fine Loop Pump Goulds 3657 S/N B1601301				



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 12 of 24



Circulation Pump EP60-18-326T S/N 0516336025		
Discharge Pump Goulds 3657 S/N B1601302		
Vacuum Pump Flowserve LPHR 45317 AB AAB 0E 0 S/N CA1711194-01		

2. Acceptance Testing

Expected	Actual	Pass/Fail	Verified By	Date
There is sufficient room around the vessel for maintenance and operations to work	There sufficient room around the vessel for maintenance and operations to work			
The vessel is level	The vessellevel			
All hatches and outlets are tightened, plumbed or blanked	All hatches and outletstightened, plumbed or blanked			
The elbow pump is in place	The elbow pump in place			
The circulation loop plumbing is in place	The circulation loop plumbing in place			
The brine feed pump is in place	The brine feed pump in place			
The brine feed plumbing connects the brine feed tank to the circulation loop	The brine feed plumbing the brine feed tank to the circulation loop			
The fine salt loop pump is in place	The fine salt pump in place			
The fine salt loop plumbing connects the vessel to the circulation loop	The fine salt loop plumbing the vessel to the circulation loop			
The discharge pump is in place	The discharge pump in place			



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 13 of 24



The discharge plumbing connects the discharge outlet to the centrifuge	The discharge plumbing the discharge outlet to the centrifuge		
The mother liquor plumbing connects the mother liquor header to the circulation loop	The mother liquor plumbing the mother liquor header to the circulation loop		
The large condenser plumbing connects the creek tank to the large condenser	The large condenser plumbing the creek tank to the large condenser		
The large condenser plumbing connects the large condenser to the hot well	The large condenser plumbing the large condenser to the hot well		
The small condenser plumbing connects the creek tank to the small condenser	The small condenser plumbing the creek tank to the small condenser		
The small condenser plumbing connects the small condenser to the hot well	The small condenser plumbing the small condenser to the hot well		
City water is available to the vacuum pump	City water available to the vacuum pump		
Steam is available to the steam ejector	Steam available to the steam ejector		
The vapor pipe connects the top of the crystallizer to the large condenser	The vapor pipe the top of the crystallizer to the large condenser		
The internal went nine connects	8		
The internal vent pipe connects the lower part of the vessel to the vessel head	The internal vent pipe the lower part of the vessel to the vessel head		
the lower part of the vessel to the	The internal vent pipe the lower part of the vessel to		
the lower part of the vessel to the vessel head The discharge flow meter is in	The internal vent pipe the lower part of the vessel to the vessel head The discharge flow meter		
the lower part of the vessel to the vessel head The discharge flow meter is in the discharge pipe The mother liquor flow meter is	The internal vent pipe the lower part of the vessel to the vessel head The discharge flow meter in the discharge pipe The mother liquor flow meter in the mother liquor feed		



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 14 of 24



The density meters are both installed in the vessel	The density metersboth installed in the vessel		
The vacuum meter is installed in the head of the vessel	The vacuum meter installed in the head of the vessel		
The voltage supplied to the pump drive panel is $460V \pm 20~V$			
The voltage supplied to the controls is $115V \pm 10V$			
The vacuum control valve has air pressure	The vacuum control valve air pressure		
The fine salt loop control valve has air pressure	The fine salt loop control valve air pressure		
The steam ejector has steam	The steam ejector steam		
The fine salt loop has steam and a condensate return	The fine salt loop steam and a condensate return		

3. Acceptance of Testing and Review

Expected	Actual	Pass/Fail	Verified By	Date
All actual results match the expected values.	All actual results the expected values.			
Results reviewed and accepted by				



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 15 of 24



XI. Operational Qualification (OQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Multimeter Model: Fluke 114 S/N: 36250117WS				

Expected	Actual	Pass/Fail	Verified By	Date
Crystallizer #6				
Brine Feed Flow Meter Order 53P40-EL0B1AA0BAAA S/N L80AB116000				
Discharge Flow Meter Order 53P40-EL0B1AA0BAAA S/N A5061716000				
Fines Loop Flow Meter/TT Order 83S25-1V70/0 S/N L9042816000				
Mother Liquor Flow Meter Order 53W25-UL0B1AA0BAAA S/N L904F916000				
Low Level Densitometer Order PMC71-1D390/0 S/N L904D21509C				
High Level Densitometer Order PMC71-1D390/0 S/N L904D31509C				
Vacuum Gage Order PMC71-1D382/0 S/N L903891509C				
Brine Feed Pump 2SS1G5F5				
Fine Loop Pump Goulds 3657 S/N B1601301				



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 16 of 24



Circulation Pump EP60-18-326T S/N 0516336025		
Discharge Pump Goulds 3657 S/N B1601302		
Vacuum Pump Flowserve LPHR 45317 AB AAB 0E 0 S/N CA1711194-01		

2. Acceptance Testing

Expected	Actual	Pass/Fail	Verified By	Date
The elbow pump is turning in the correct direction	The elbow pump turning in the correct direction			
Fill the crystallizer with fluid to the correct operating level	The crystallizer filled with fluid to the correct operating level			
Flow is coming out in the headspace	Flow coming out in the headspace			
Ensure the brine feed flow meter arrow is pointing towards the circulation loop	The brine feed flow meter arrow pointing towards the circulation loop			
The brine feed pump is turning in the correct direction	The brine feed pump turning in the correct direction			
The brine feed to the crystallizer shows a non-zero value	Brine feed flow:			
The vacuum controller is in manual mode	The vacuum controller in manual mode			
The vacuum controller valve cycles normally	The vacuum controller valve normally			
The vacuum system is on	The vacuum system on			
Both water and steam are present	Both water and steam present			



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0 Effective Date: 4/28/17 Page: 17 of 24



The pressure drops when the vacuum system is operational	The pressure when the vacuum system is operational		
The discharge pump is turning in the correct direction	The discharge pump turning in the correct direction		
Open the discharge valves	The discharge valves open		
Fluid is being pumped to the centrifuge	Fluid being pumped to the centrifuge		
Put the fine salt loop steam controller in manual mode	The fine salt loop steam controller in manual mode		
The fine salt loop steam valve cycles normally	The fine salt loop steam valve normally		
Enter a fine salt loop temperature of 41 °C	Temperature setpoint:		
The flow through the fine salt loop is non-zero	The flow through the fine sale loop non-zero		
Steam is applied when the temperature drops below the acceptable range	Steam applied when the temperature drops below the acceptable range		
The mother liquor flow meter arrow is pointed to the circulation loop	The mother liquor flow meter arrow pointed to the circulation loop		
Open the supply valve	The supply valve open		
The flow meter reads a non-zero	The flow meter a		



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 18 of 24



3. Acceptance of Testing and Review

Expected	Actual	Pass/Fail	Verified By	Date
All actual results match the expected values.	All actual results the expected values.			
The IQ section is complete with no deviations	The IQ section complete with no deviations			
Results reviewed and accepted by				



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth BasehoreRevision: 0Effective Date: 4/28/17Page: 19 of 24



XII. Performance Qualification (PQ)

1. Equipment

Device	Calibration Date	Calibration Expiration	Verified By	Date
Multimeter Model: Fluke 114 S/N: 36250117WS				

Expected	Actual	Pass/Fail	Verified By	Date
Crystallizer #6				
Brine Feed Flow Meter Order 53P40-EL0B1AA0BAAA S/N L80AB116000				
Discharge Flow Meter Order 53P40-EL0B1AA0BAAA S/N A5061716000				
Fines Loop Flow Meter/TT Order 83S25-1V70/0 S/N L9042816000				
Mother Liquor Flow Meter Order 53W25-UL0B1AA0BAAA S/N L904F916000				
Low Level Densitometer Order PMC71-1D390/0 S/N L904D21509C				
High Level Densitometer Order PMC71-1D390/0 S/N L904D31509C				
Vacuum Gage Order PMC71-1D382/0 S/N L903891509C				
Brine Feed Pump 2SS1G5F5				
Fine Loop Pump Goulds 3657 S/N B1601301				



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 20 of 24



Circulation Pump EP60-18-326T S/N 0516336025		
Discharge Pump Goulds 3657 S/N B1601302		
Vacuum Pump Flowserve LPHR 45317 AB AAB 0E 0 S/N CA1711194-01		

2. Acceptance Testing

Fill and run Crystallizer #6 according to procedure for at least 24 hours prior to making observations. The crystallizer should be in equilibrium during the measurement collection.

a. Vacuum System

Observation Number	Expected	Observation Time	Actual	Pass/Fail	Observed By	Date
1	\leq 1.5 in Hg					
2	\leq 1.5 in Hg					
3	\leq 1.5 in Hg					
4	≤ 1.5 in Hg					
5	\leq 1.5 in Hg					
6	\leq 1.5 in Hg					
7	\leq 1.5 in Hg					
8	\leq 1.5 in Hg					
9	≤ 1.5 in Hg					

b. Fine Salt Reduction System

Observation Number	Expected	Observation Time	Actual	Pass/Fail	Observed By	Date
1	> 15 gpm					
2	> 15 gpm					
3	> 15 gpm					
4	> 15 gpm					
5	> 15 gpm					
6	> 15 gpm					
7	> 15 gpm					
8	> 15 gpm					
9	> 15 gpm					



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 21 of 24



Observation Number	Expected	Observation Time	Actual	Pass/Fail	Observed By	Date
1	41 ± 3 °C					
2	41 ± 3 °C					
3	41 ± 3 °C					
4	41 ± 3 °C					
5	41 ± 3 °C					
6	41 ± 3 °C					
7	41 ± 3 °C					
8	41 ± 3 °C					
9	41 ± 3 °C					

c. Discharge System

Observation Number	Expected	Observation Time	Actual	Pass/Fail	Observed By	Date
1	$22 \pm 3 \text{ gpm}$					
2	$22 \pm 3 \text{ gpm}$					
3	$22 \pm 3 \text{ gpm}$					
4	$22 \pm 3 \text{ gpm}$					
5	$22 \pm 3 \text{ gpm}$					
6	$22 \pm 3 \text{ gpm}$					
7	22 ± 3 gpm					
8	22 ± 3 gpm					
9	$22 \pm 3 \text{ gpm}$					

d. Brine Feed System

Observation Number	Expected	Observation Time	Actual	Pass/Fail	Observed By	Date
1	$25 \pm 3 \text{ gpm}$					
2	$25 \pm 3 \text{ gpm}$					
3	25 ± 3 gpm					
4	25 ± 3 gpm					
5	$25 \pm 3 \text{ gpm}$					
6	25 ± 3 gpm					
7	25 ± 3 gpm					
8	25 ± 3 gpm					
9	25 ± 3 gpm					



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 22 of 24



e. Mother Liquor Feed System

Observation Number	Expected	Observation Time	Actual	Pass/Fail	Observed By	Date
1	> 0 gpm					
2	> 0 gpm					
3	> 0 gpm					
4	> 0 gpm					
5	> 0 gpm					
6	> 0 gpm					
7	> 0 gpm					
8	> 0 gpm					
9	> 0 gpm					

f. USP Testing

Expected	Actual	Pass/Fail	Verified By	Date
USP Testing prior to Crytallizer #6 start collected				
USP Testing after Crystallizer #6 start collected				
Both sets of data pass USP standard testing				

3. Acceptance of Testing and Review

Expected	Actual	Pass/Fail	Verified By	Date
All actual results match the expected values.	All actual results the expected values.			
The IQ section is complete with no deviations	The IQ section complete with no deviations			
The OQ section is complete with no deviations	The OQ section complete with no deviations			
Results reviewed and accepted by				



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 23 of 24



XIII. Protocol Deviation Report Log

Log each protocol deviation report in the table below. Attach PDRs to this protocol.

PDR#	Description		Date Resolved



Validation Protocol

Title: Crystallizer 6 Validation Protocol Number: E17-VAL-PIQ-300

Owner: Kenneth Basehore Revision: 0
Effective Date: 4/28/17 Page: 24 of 24



XIV. Signature Identification Log

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initials	Date