

### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Number: E13-VAL-PIQ-301

Owner: Patrick Owen Effective Date: May 24, 2013 Revision: 0
Page: 1 of 23

PREMIER

Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation Protocol for Crystallizer #4 located at 102 Commerce Street, Waynesville, NC at the Manufacturing facility.

Project Team Member	Functional Area	Signature	Date
Patrick Owen	Engineering	Harac	5/24/13
Robert Willis	Maintenance	when Our	5/24/13
Jason Bumgarner	Production	1 Land	5-24-15
Matt Haynes	Operations	althous	5-24-13
Deborah Durbin	Quality	Orlevelin	5-24-13

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



# Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0 Effective Date: May 24, 2013 Page: 2 of 23

		TABLE OF CONTENTS	Page#
APPROVAL I	PAGE		1
TABLE OF C	ONTENTS		2
I. P	URPOSE		3 .
II. B	ACKGROUNI	D	3
mí. se	СОРЕ		3
IV. s	YSTEM DESC	CRIPTION	3-4
V. R	OLES AND R	ESPONSIBILITIES	4-5
VI. T	EST PROGR <i>A</i>	AM	5-9
A	INSTALLAT	ALLATION QUALIFICATION	
B OPERATIONAL QUALIFICATION		7	
C PERFORMANCE QUALIFICATION		8-9	
VII. C	ALIBRATION	<b>I</b>	9
VIII. R	EFERENCE N	AATERIAL ,	9
ATTACHMEN	NT I:	INSTALLATION QUALIFICATION	10
ATTACHMEN	NT II:	OPERATIONAL QUALIFICATION	13
ATTACHMEN	NT III:	PERFORMANCE QUALIFICATION	16
ATTACHMEN	NT IV	CALIBRATION DATA SHEET	20
ATTACHMEN	VT V:	PROTOCOL DEVIATION REPORT LOG	21
ATTACHMEN	NT VI:	PROTOCOL DEVIATION REPORT	22
ATTACHMEN	NT VII	SIGNATURE IDENTIFICATION LOG SHEET	23



### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 3 of 23



### I. PURPOSE:

The purpose of this protocol is to provide documented evidence of the proper installation of Crystallizer #4. This will serve as a baseline of documentation for the installation for future change control and trouble shooting. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification (PQ) for Crystallizer #4 located in the Manufacturing Building at 102 Commerce Street in Waynesville, NC.

### II. BACKGROUND:

#### 2.1 Historical

Giles Chemical is a producer of Epsom Salt and has been producing Epsom Salt at the Waynesville facility since 1950. A variety of Crystallizers have been used. In 1988 an Oslo type Crystallizer (Crystallizer #1) was installed and subsequently Crystallizers #2 (1998), and #3 (2005) were also installed. All of the other older type Crystallizers were removed from the facility.

### 2.2 Current Project

A Giles Authorization for Expenditure (AFE) was signed on December 27, 2012 to purchase and install Crystallizer #4 by May 1, 2013. The vessel design was an exact copy of #2, and #3 Crystallizers. The machine will Crystallize USP Epsom Salt from Brine produced at Giles' Manufacturing facility.

The products that are impacted by this study are all Epsom Salt products manufactured by Giles Chemical.

## III. SCOPE

This study will be performed on Crystallizer #4. This protocol will define the test procedures, documentation, references, and acceptance criteria used to establish that the system is installed properly, operates properly, and performs as expected. The executed protocol will verify that all acceptance criteria have been met, and that the Crystallizer meets current Good Manufacturing Practice (cGMP) requirements.

#### IV. SYSTEM DESCRIPTION:

#### 1. OVERVIEW

Crystallizer #4 uses vacuum to cool a continuous stream of saturated brine to form crystals, which are then discharged to a centrifuge.

## 2. DESCRIPTION OF OPERATION

There are 6 systems in that make up Crystallizer #4. All are in operation when Crystallizer #4 is in operation:

a. Tank and Circulation System: The Crystallizer vessel holds a volume of crystal slurry and circulates it. This allows adequate time for crystal growth and selective discharge of larger crystal size distribution from fluidizing the slurry. This system consists of the main vessel, circulation pump, and circulation pump piping.



### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 4 of 23



b. Feed System: The feed system supplies brine to the Crystallizer. This system consists of the Brine Feed Pump, Brine Feed Flow Meter, Variable Speed Drive, and pressure/level sensor.

- c. Vacuum System: The vacuum system pulls a vacuum on the Crystallizer, allowing evaporative cooling to take place. The temperature in the vessel is controlled indirectly by the vacuum system because the vapor space approaches thermodynamic equilibrium with the slurry and the vapor space contains only water vapor. This system consists of a barometric condenser, cooling water pump, steam ejector, ejector condenser, liquid ring vacuum pump, vacuum control valve, and vacuum sensor.
- d. Fine Salt Reduction Loop: The fine salt loop pulls smaller crystals from the upper part of the vessel, uses heat to dissolve them, and re-introduces the resultant brine into the circulation system. This system consists of fine salt loop piping, Fine Salt Loop Flow Meter, fine salt loop pump, fine salt loop heat exchanger, and fine salt loop steam control valve.
- e. Discharge System: A continuous stream of crystal slurry is pumped from the crystallizer to a centrifuge. This system consists of discharge piping, discharge pump, discharge flow meter, and discharge pump variable speed drive.
- f. Mother Liquor System: A portion of the liquid separated from the crystals at the centrifuge is returned to the crystallizer to make up for evaporative volume loss from the cooling process. This system consists of the mother liquor flow meter and mother liquor piping.

### V. ROLES AND RESPONSIBILITIES

- 1. Engineering
  - Write and issue the protocol
  - ❖ Investigate protocol deviation reports
  - ❖ Execute the OQ and manage the data collection for the PQ.
  - \* Review raw data and originate interim notification to Quality Assurance
  - ❖ Write and route the final report
- 2. Quality Assurance
  - \* Review and approve the protocol.
  - \* Review and approve raw data and notifications.
  - Review, approve, and store the final report.
- 3. Maintenance
  - ❖ Provide Equipment Manuals needed to execute operational qualification.
  - \* Review and approve the protocol.
  - **\*** Execute the IQ.
  - Review and approve raw data and notifications.

Controlled Document



### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 5 of 23



\* Review and approve the final report

- 4. Production
  - **\*** Execute the PQ.
  - \* Review and approve the final report.

#### VI. TEST PROGRAM

### A. INSTALLATION QUALIFICATION

### **Objective**

The objective of the installation verification is to document that each of the 6 systems that comprise Crystallizer #4 are installed properly and document the components of each system for future reference.

### Equipment/Materials

Crystallizer #4

Ideal Digital Multimeter Model #61-340 (SN 100100221)

Level

#### Procedure

Perform each listed below for Crystallizer #4:

- 1. Location: Verify that the equipment is situated to allow sufficient room around the machine for Maintenance and Operations to perform their respective duties.
- 2. Level: Verify instrument is level.
- 3. Vessel: Ensure that all hatches and outlets are tightened, plumbed, or blanked
- 4. Plumbing:
  - a. Ensure the Elbow Pump plumbing is in place
  - b. Ensure the Brine Feed Pump and plumbing feeds from the Brine Feed Tank to the Elbow Pump Loop
  - c. Ensure the Fine Salt Loop plumbing feeds from the vessel and returns to the Elbow Pump Loop
  - d. Ensure the Discharge plumbing connects from the Discharge outlet to the Centrifuge inlet.
  - e. Ensure the Mother Liquor plumbing feeds from the Mother Liquor Header to the Elbow Pump Loop
  - f. Ensure the Large Condenser plumbing feeds from the Creek Tank to the Large Condenser and from the Large Condenser to the Hot Well



### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 6 of 23



- g. Ensure the Small Condenser plumbing feeds from the Creek Tank to the Small Condenser and from the Small Condenser to the Hot Well
- h. Ensure City Water is available to the Vacuum Pump
- i. Ensure Steam is available to the Steam Ejector
- j. Ensure The Vapor Pipe connects from the top of the Crystallizer to the Large Condenser
- k. Ensure the Internal Vent Pipe connects from the lower part of the Crystallizer to head of the unit.

#### 5. Instrumentation

- a. Ensure the Discharge Flow Meter is in the Discharge Pipe
- b. Ensure the Mother Liquor Flow Meter is in the Mother Liquor Line
- c. Ensure the Brine Feed Flow Meter is in the Brine Feed Pipe
- d. Ensure the Fine Salt Loop Flow Meter is in the Fine Salt Loop plumbing
- e. Ensure the Level and Density, and Vacuum transmitters are installed on the body of the Crystallizer.

### 6. Utilities

- a. Electrical Requirements:
  - Ensure Voltage is correct to Pump Drive Panel
  - Ensure Voltage is correct to Instrumentation
- b. Air
  - Ensure Vacuum Control Valve has air pressure
  - Ensure Fine Salt Loop Control Valve has air Pressure
- c. Steam
  - Ensure Steam Ejector has steam
  - Ensure Fine Salt Loop has steam and condensate return

### Acceptance Criteria

If each item of Plumbing, Instrumentation, and Utilities is in place and allows for the specific function as outlined, then Crystallizer #4 will be considered to be installed properly.



### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 7 of 23



## **B. OPERATION QUALIFICATION**

## **Objective**

The objective of the operational verification is to document that the components of the 6 systems that comprise Crystallizer #4 are operable and oriented correctly for the machine to operate.

### Equipment/Materials

Crystallizer #4

#### Procedure Procedure

Perform each listed task for Crystallizer #4 (all motors are to be observed as standing facing the "grill" end of the motor – not the output shaft):

### 1. Vessel and Circulation

- a. Ensure Elbow Pump is turning clockwise
- b. With fluid in the Crystallizer, turn on the circulator and ensure a flow is coming out in the headspace by looking through the top sight glass

### 2. Feed System

- a. Ensure flow meter arrow is pointing toward the elbow loop plumbing
- b. Turn on the brine pump and ensure the motor is turning clockwise
- c. Ensure brine will feed to Crystallizer and readout shows a flow

### 3. Vacuum System

- a. Put controller in manual and verify that the vacuum valve will open and close
- b. With fluid in the Crystallizer, turn on the vacuum system and ensure that it has both water and steam
- c. Check the vacuum sensor to determine that pressure drops when the system is on

## 4. Discharge System

- a. Ensure the pump motor is turning clockwise when the pump is on.
- b. With the vessel full open the valves and turn on the discharge pump. With the system set point on 22 gpm observe if flow comes out at the centrifuge

## 5. Fine Salt Reduction System

- a. Put controller in manual and verify that steam valve will open and close
- b. With the vessel full, turn on the fine salt loop pump and enter a set point of 41 C in the controller. Verify with the flow meter that there is flow and that the temperature rises when steam is called for.
- 6. Mother Liquor System



### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 8 of 23



- a. Ensure the flow meter arrow is pointing toward the direction of the flow (from ML tank to Crystallizer)
- b. Open valves and ensure Mother Liquor flows to the Crystallizer and verify that the flow meter reads a flow.

## Acceptance Criteria

Verification that each motor is rotating in the correct direction, each flowmeter is oriented so as to give a positive flow reading, and control valves can open and close when the unit is in operation.

## C. PERFORMANCE QUALIFICATION

### **Objective**

The objective of performance testing is to document that Crystallizer #4 performs the functions required by Giles Chemical.

- The vacuum pulled by the vacuum system is sufficient to cool the brine solution to 35 degrees C
- That the Fines Reduction Loop will heat a flow of at least 15 gallons per minute to 41 +/- 3 degrees C
- That the discharge system will discharge 22+/-3 gallons per minute for at least 1 hour without stopping.
- That the plant product USP Testing results will pass with Crystallizer #5 running.

## Equipment/Materials

Crystallizer #4

Brine

Mother Liquor

Calibrated Instrumentation Installed on the Crystallizer

### Procedure

Fill and run #4 Crystallizer according to procedure for at least 24 hours before making observations.

Perform each listed task for Crystallizer #4:

- 1. Vacuum
  - a. Observe vacuum reading every 30 minutes for 4 hours
- 2. Fines Reduction Loop
  - a. Observe Fines Reduction Loop flow and temperature every 30 minutes for 4 hours



### Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 9 of 23



## 3. Discharge System

- a. Observe the Discharge flow every 30 minutes for 4 hours
- 4. Plant USP Testing
  - a. Obtain a product sample and test for USP parameters in the QA Laboratory

## Acceptance Criteria

Vacuum absolute pressure cannot exceed 1.50 inches of Mercury in any observation

Fines Reduction Loop flow cannot be less than 15.0 gallons per minute in any observation

Fines Reduction Loop temperature cannot be outside of the range of 38.0-44.0 degrees Celsius in any observation

Discharge flow cannot be outside the range of 19-25 gallons per minute in any observation USP testing of final product must pass in all parameters

### VII. CALIBRATION

Verify that all instrumentation is calibrated at the time of installation.

- Ideal Digital Multimeter Model #61-340 (SN 100100221)
- Discharge Flow Meter
- Brine Feed Flow Meter
- Level Probe
- Vacuum Probe
- Fines Reduction Flow and Temperature Meter

### VIII. REFERENCE:

P12-PR-200-026 rev 3 "Crystallizer Operations" Giles Chemical, 2012

P12-PR-200-028 rev 6 "Filling and Starting a Crystallizer" Giles Chemical, 2012



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 10 of 23

PREMIER MAGNESIA, LLC

# **CRYSTALLIZER #4: INSTALLATION QUALIFICATION**

## A. Installation Qualification

## 1. Location

	LOCATION		
	Is the current area sufficient		
Distance Criterion	to allow access without obstructions (Yes/No)	Verified By	Date
Allow sufficient room around the			
machine for Maintenance and			
Operations to perform their duties			
Comments:			

### 2. Level

Verify that the instrument is level

	LEVE		
Is the unit level? (Yes/No)	Acceptable (Yes/No)	Verified By	Date
Comments:			

### 3. Vessel

	VESSEL		
Criterion	Are all hatches and outlets tightened, plumbed, or blanked (Yes/No)	Verified By	Date
Ensure all hatches and outlets are tightened, plumbed, or blanked	,		
Comments:			

Reviewed By:	Date:	
•		



## Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 11 of 23



# 4. Plumbing

Plumbing				
Specified Location	Plumbing present and connected to proper inlet and outlet (Yes/No)	Verified By	Date	
Elbow Pump plumbing				
Brine Feed Line				
Fine Salt Loop Lines				
Discharge Line				
Mother Liquor Line				
Large Condenser Lines				
Small Condenser Lines				
Vacuum Pump plumbing				
Ejector Steam Line				
Vapor Pipe		1. 2001. 13		
Vent Pipe				
Comments:				

Reviewed By:	Date:	



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 12 of 23



### 5. Instrumentation

Instrumentation					
Specified Location	Instrument present and oriented properly (Yes/No)	Instrument Serial Number	Verified By	Date	
Discharge Flow Meter					
Mother Liquor Flow Meter					
Brine Feed Flow Meter					
Fine Salt Loop Flow Meter				:	
Density Transmitter					
Level Transmitter					
Vacuum Transmitter					
Comments:		·			

## 6. Utilities

a. Verify that unit is receiving its specified utility requirements.

	UTILITIES			
Electrical				
Specified	Actual	Verified By	Date	
460 V +/- 20V for Pump Drive Panel				
115V +/- 10 for Controls				
	Air			
Air Present for Vacuum Control Valve				
Air Present for Fine Salt Loop Control Valve				
	Steam			
Steam Supply for Ejector				
Fine Salt Loop Steam				
Comments;				

Reviewed By:	 Date:	



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 13 of 23



# CRYSTALLIZER #4: OPERATIONAL QUALIFICATION

## **B.** Operational Qualification

## 1. Vessel and Circulation

	Vessel and Circulation			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Elbow Pump	Elbow Pump turns clockwise as viewed from the motor grill when the drive is "on"	·		s.
Circulation	With vessel filled with brine and Elbow Pump on circulation discharge should be visible from the top sight glass			
Comments:				

## 2. Feed System

	Feed System	Did		
Description	Function	Item function properly (Yes/No)	Verified By	Date
Brine Flow	Flow meter directional arrow should point			
Meter	toward Elbow Loop plumbing			
Brine Pump	With Brine Pump on the motor should turn clockwise as viewed from the motor grill when the drive is "on"			
Brine Flow Meter	With valves open and pump on the Brine Flow Meter on the Brine Flow Meter should register a flow			
Comments:				

Reviewed By:	Date:	
•		•



## Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0
Effective Date: May 24, 2013 Page: 14 of 23

nber: E13-VAL-PIQ-301 ision: 0



# 3. Vacuum System

	Vacuum System			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Vacuum	With controller in Manual, valve should			
Control Valve	close at 0% and be fully open at 100%			
Vacuum System	Ensure steam is on Ejector and Water is on			
Utilities	both Condensers			
Vacuum	When Vacuum System is on, the Vacuum			
Sensor	Sensor should show the pressure dropping			
Comments;				

# 4. Discharge System

	Discharge System			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Discharge Pump Motor	Ensure pump motor turns clockwise as viewed from the motor grill when the drive is "on"			
Discharge Flow	With vessel full, open both valves and put system set point on 22 gpm. Verify flow at Centrifuge.			
Comments:				

Reviewed By:	Date:	
•		



### Validation Protocol

Revision: 0

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen

Effective Date: May 24, 2013 Page: 15 of 23



# 5. Fine Salt Reduction System

	Fine Salt Reduction Syste	m		
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Steam Control	With controller in Manual, valve should			
Valve	close at 0% and be fully open at 100%			
Fine Salt Flow	Ensure flow meter shows flow with FS  Loop pump on			
Steam Control	Ensure temperature in Fine Salt Loop rises when steam is called for			
Comments:				

# 6. Mother Liquor System

	Mother Liquor System			
Description	Function	Did Item function properly (Yes/No)	Verified By	Date
Flow Meter	Ensure Flow Meter arrow points away from the Mother Liquor Tank and toward the Crystallizer			
Flow	Ensure that when valves are open that flow is observed on the Flow Meter			
Comments:				

Reviewed By:	Date:	



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 16 of 23



# CRYSTALLIZER #4: PERFORMANCE QUALIFICATION

C. Performance Qualification – to be performed with Crystallizer #4 operating for at least 24 hours and at steady state

### 1. Vacuum

Performance Qualification Data				
Time	Vacuum (< or = 1,50 inches Hg)	Did Item Meet Criteria (Yes/No)	Verified By	Date
	•			
	A A A A A A A A A A A A A A A A A A A			
Comments:				

		ı
Reviewed By:	Date:	
itorionon my.		



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 17 of 23



# 2. Fines Reduction Loop Flow

Performance Qualification Data				
Time	Fines Reduction Loop Flow (Not Less than 15.0 gallons per minute)	Did Item Meet Criteria (Yes/No)	Verified By	Date
				3
				Art Arter and Art Arter and Art Arter and Art
Comments:				

Reviewed By:	Date:	



Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 18 of 23



## 3. Fines Reduction Loop Temperature

Performance Qualification Data					
Time	Fines Reduction Loop Temperature (38.0 – 44.0 Degrees C)	Did Item Meet Criteria (Yes/No)	Verified By	Date	
	·			·	
Comments:					

Reviewed By:	Date:	



## Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 19 of 23



# 4. Discharge Flow

	Performance Qualification Data				
Time	Discharge Flow (19 – 25 gallons per minute)	Did Item Meet Criteria (Yes/No)	Verified By	Date	
-					
*********			·		
		\$			
Comments:		,			

# 5. USP Testing

Date and Time Sample Taken :		Verified By:		
Results: PASS / FAIL (circle one)	Verified By:	Date:		
Note: Attach USP Testing Results to t	he Final Report			
Reviewed By:		Date:		



# Validation Protocol

Number: E13-VAL-PIQ-301 Title: Crystallizer #4 IQ/OQ/PQ Protocol

Owner: Patrick Owen Revision: 0

Page: 20 of 23 Effective Date: May 24, 2013



## VII. CALIBRATION VERIFICATION

Equipment	Manufacturer	Model Number	Serial Number	Calibration Date	Verified By	Date
Multimeter						
Discharge Flow Meter			1			
Brine Feed Flow Meter						
Level Probe		•				
Vacuum Probe						
Fines Reduction Flow Meter						

	·		
Reviewed By:		Date:	
Reviewed by.			



## Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 21 of 23



# ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

PDR#	DESCRIPTION		DATE INITIATED	DATE RESOLVED
		****		
	· · · · · · · · · · · · · · · · · · ·			
				<u> </u>
Comments:				



## Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol

Number: E13-VAL-PIQ-301

Owner: Patrick Owen Effective Date: May 24, 2013 Revision: 0

Page: 22 of 23



A PROPER A ACCORDINATION AND THE	PROTOCOL DEVIATION REPORT	(DIAD)
ATTACHMENT II.	- PROTOCOL DEVIATION REPORT	$(\mathbf{I} \mathbf{D} \mathbf{K})$

	, , , , , , , , , , , , , , , , , , , ,	General Information	
Systen	ı Name:	Pr	rotocol Number:
Deviat	ion Report Number:	Protocol Step & Page No.:	
1.	The validation specialist assi	gns a sequential report number for each devia an be easily referenced in a report.	ation with a specific protocol.
2.	Reference the relevant protoc	col number, step and page number of the note	ed deviation above.
3.	Complete the below listed se	ctions. If necessary, use additional pages and	d attach any supporting info.
4.	Report.		ze the impact of the deviation in the Validation
——— Descri	ption of Deviation:		
Invest	igation Evaluation and Results:		
Correc	ctive Action and Resolution:		
Overa	Il Investigation Review:		
Prepar	red By:	Date:	



## Validation Protocol

Title: Crystallizer #4 IQ/OQ/PQ Protocol Number: E13-VAL-PIQ-301

Owner: Patrick Owen Revision: 0

Effective Date: May 24, 2013 Page: 23 of 23



# ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

Name	Affiliation	Signature	Initial	Date
		·		
		Ţ		
		·		