

Validation Protocol

Number: L13-VAL-100-055 Title: Spectrophotometer IQ/OQ/PQ Protocol

Owner: Bryan Elchert Revision: 0 Effective Date: July 17, 2013 Page: 1 of 10



Approvals

Signing below indicates agreement that the protocol is ready for execution of the Installation, Operational, and Performance Qualification for the HACH DR5000 Spectrophotometer (SN 1396156) located at Giles Chemical QA Laboratory, 102 Commerce Street, Waynesville, NC 102 Commerce Street in Waynesville, NC.

| Project Team Member | Functional Area | Signature | Date |
|------------------------|-----------------|-----------|---------|
| Bryan Elchert | QA Laboratory | By Ch | 7/23/13 |
| Patrick Owen | Engineering | The Sol | 7/24/13 |
| Matt Haynes | Operations | Aluth | 7/24/13 |
| Deborah Durbin | Quality | Mulin | 7/24/13 |

A final summary report that consists of results and conclusions based on the data collected after protocol execution will be written and approved. The executed protocol will be attached behind the report.



Validation Protocol

Number: L13-VAL-100-055 Title: Spectrophotometer IQ/OQ/PQ Protocol

Revision: 0 Owner: Bryan Elchert Page: 2 of 10 Effective Date: July 17, 2013



| | TABLE OF CONTENTS | Page # |
|---|--|--------|
| APPROVAL PAG | | 1 |
| TABLE OF CONT | | 2 |
| I. PURF | | 3 |
| | GROUND | 3 |
| | VIEW | 3 |
| | EM DESCRIPTION | 3 |
| V. scoi | | 3 |
| | S AND RESPONSIBILITIES | 3 |
| | PROGRAM | 4-5 |
| | STALLATION QUALIFICATION | 4 |
| | PERATIONAL QUALIFICATION | 4-5 |
| | RFORMANCE QUALIFICATION | 5 |
| | BRATION | 5 |
| | RENCE | 5 |
| ATTACHMENT | | 6 |
| ATTACHMENT | ONLY VIDICAL TOUR | 7 |
| ATTACHMENT | THE STATE OF THE S | 7 |
| ATTACHMENT | THE TYPE AND THE PROPERTY OF | 8 |
| ATTACHMENT | | 9 |
| ATTACHMENT VI: SIGNATURE IDENTIFICATION LOG SHEET | | 10 |



Validation Protocol

Number: L13-VAL-100-055 Title: Spectrophotometer IQ/OQ/PQ Protocol

Revision: 0 Owner: Bryan Elchert Effective Date: July 17, 2013 Page: 3 of 10



PURPOSE: I.

The purpose of this protocol is to certify with documented evidence that the HACH DR5000 Spectrophotometer (SN 1396156) is installed and functions as intended. This protocol sets forth the objectives, methodology, documentation, and test activities needed to complete the Installation Qualification (IQ), Operational Qualification (OQ), and Performance Qualification for the HACH DR5000 Spectrophotometer (SN 1396156) located at Giles Chemical QA Laboratory, 102 Commerce Street, Waynesville, NC.

BACKGROUND: II.

Giles Chemical, a division of Premier Magnesia (Giles), is dedicated to offering high quality Magnesium Sulfate products. To help achieve this goal, UV-Vis Spectrophotometry is sometimes used for quality purposes.

OVERVIEW

No other departments or systems will be affected by the installation or use of this equipment.

The following tests will be performed in this qualification:

Installation Documentation - the serial number or asset tag number of the Spectrophotometer will be documented.

Utility Verification - the voltage to the Spectrophotometer will be documented and verified to be correct.

Control / Operation Verification - the controls will be verified.

Analysis Verification - Verify the analytical capabilities of the Spectrophotometer.

SYSTEM DESCRIPTION: III.

- A. The system consists of a HACH DR5000 Spectrophotometer (SN 1396156).
- B. Description of Operation
 - 01. The Spectrophotometer is started by pressing the power button.
 - 02. The correct analytical method for the Spectrophotometer is selected based on the analysis to be performed.
 - 03. Samples can then be analyzed.

SCOPE IV.

The Installation, Operational, and Performance Qualification protocol is intended to certify with documented evidence that the Spectrophotometer is installed properly and functions as desired by Giles.

ROLES AND RESPONSIBILITIES V.

- 1. QA Laboratory
 - Write and issue the protocol
 - Investigate protocol deviation reports
 - Execute the IQ, OQ, and PQ.



Validation Protocol

Number: L13-VAL-100-055

Title: Spectrophotometer IQ/OQ/PQ Protocol

Owner: Bryan Elchert

Effective Date: July 17, 2013

Revision: 0
Page: 4 of 10



- * Review raw data and originate interim notification to Quality Assurance
- Write and route the final report
- 2. Quality Assurance
 - Review and approve the protocol.
 - Review and approve raw data and notifications.
 - Review, approve, and store the final report.

VI. TEST PROGRAM

A. INSTALLATION QUALIFICATION

Objective

The objective of the installation verification is to document the proper installation of the Spectrophotometer.

Equipment/Materials

HACH DR5000 Spectrophotometer (SN 1396156)

Procedure

Perform each item listed below for the Spectrophotometer.

- Location: Verify that the instrument is situated to allow sufficient room around the instrument for access doors and panels to be opened.
- Equipment: Document the Model and Serial or Asset Tag number of the Spectrophotometer.
- Utilities
 - Electrical Requirements: Verify the Spectrophotometer is receiving the specified voltage.

Acceptance Criteria

If the voltage is correct, each piece uniquely identified, and sufficient access for all doors and panels is available, the Spectrophotometer will be considered installed properly.

B. OPERATION QUALIFICATION

Objective

The objective of Controls Verification is to document that the Spectrophotometer operates as needed by Giles. The controls will be operated to test the ability of the Spectrophotometer to be operated as needed.

Equipment/Materials

HACH DR5000 Spectrophotometer (SN 1396156)

Procedure



| GILES CHEMICAL ~ PRE | MIER MAGNESIA |
|--|-------------------------|
| Validation Pro | |
| Title: Spectrophotometer IQ/OQ/PQ Protocol | Number: L13-VAL-100-055 |
| Owner: Bryan Elchert | Revision: 0 |
| Effective Date: July 17, 2013 | Page: 5 of 10 |
| | |



Turn the Spectrophotometer on by pressing the power button.

Select the correct analytical method based on the analysis to be performed.

Samples are then analyzed.

Acceptance Criteria

If the Spectrophotometer powers up, analytical methods can be selected, and samples can be analyzed, the Spectrophotometer is considered to be operationally qualified.

C. PERFORMANCE QUALIFICATION

Objective

The objective of performance testing is to document that the Spectrophotometer can perform the Total Organic Carbon (TOC) analysis required by Giles.

Equipment/Materials

HACH DR5000 Spectrophotometer (SN 1396156)

Blank Sample (Deionized water)

Reagent Blank Sample (Deionized water with reagents added)

TOC Standard of Known Concentration (10 ppm)

Procedure

Prepare 3 samples, a blank sample, a reagent blank sample, and a TOC Standard of known concentration (10 ppm). Analyze the three samples using HACH Method 10129 for the Low Range (0.3-20 ppm) analysis of Total Organic Carbon.

Acceptance Criteria

- The test result of the Blank Sample is 0 ppm
- The test result of the Reagent Blank Sample has a value of 0.8 ppm or less.
- The test result of the 10 ppm TOC Standard of Known Concentration has a value of 9.1-10.9 ppm for a 95% Confidence Limits of Distribution.

VII. CALIBRATION

Verify that all instrumentation that requires calibration is calibrated.

HACH DR5000 Spectrophotometer (SN 1396156)

VIII. REFERENCE

DR5000 Spectrophotometer Procedures Manual, November 05 Edition 2



Validation Protocol

Page: 6 of 10

Title: Spectrophotometer IQ/OQ/PQ Protocol Number: L13-VAL-100-055 Revision: 0

Owner: Bryan Elchert Effective Date: July 17, 2013



Spectrophotometer: INSTALLATION QUALIFICATION

A. Installation Qualification

01. Location

Spectrophotometer:

| | LOCATION | | |
|--|---|-------------|------|
| Distance Criterion | Is the current area sufficient to open the access without obstructions (Yes/No) | Verified By | Date |
| Allow sufficient room around the instrument for access doors and panels to be opened | | | |

02. Equipment Identification

| EQUIPMENT IDENTIFICATION | | | |
|--------------------------|--------------------------|-------------|------|
| Equipment | Serial or Tag Identifier | Verified By | Date |
| Spectrophotometer | | | |
| Comments: | | | |

03. Utilities

a. Verify that the system is receiving its specified utility requirements.

| | ELECTRICAL | | |
|-------------------------------|------------|-------------|------|
| Specified | Actual | Verified By | Date |
| 110 – 120 V Spectrophotometer | | | |
| Comments: | | | |

| Reviewed By: | Date: | |
|--------------|-------|--|



Validation Protocol

Title: Spectrophotometer IQ/OQ/PQ Protocol Number: L13-VAL-100-055

Owner: Bryan Elchert Revision: 0

Effective Date: July 17, 2013 Page: 7 of 10



Spectrophotometer: OPERATIONAL QUALIFICATION

B. Operation Qualification

01. Controls Verification - to document that the Spectrophotometer controls work properly

| | CONTROLS/INDICATORS VERIFIC | CATION | | |
|--------------|---|--|-------------|------|
| Description | Function | Did Item function properly (Yes/No) | Verified By | Date |
| | SPECTROPHOTOMETER | | | |
| Power Button | With line power to the instrument, does pushing the Power Button cause the Spectrophotometer to start up? | | | |
| Method | Is the desired method available from the list of stored programs? | | | |

Spectrophotometer: PERFORMANCE QUALIFICATION

C. Performance Qualification

01. TOC Analysis

| TOC ANALYSIS | | | | |
|-----------------|---------------------|---------------------|-------------|------|
| Sample | Concentration (ppm) | Acceptable (Yes/No) | Verified By | Date |
| | SPECTROPI | IOTOMETER | | |
| Blank | | | | |
| Reagent Blank | | | | |
| 10 ppm Standard | | | | |

| Reviewed By: | Date: | |
|--------------|-------|--|
| - | | |



Validation Protocol

Title: Spectrophotometer IQ/OQ/PQ Protocol Number: L13-VAL-100-055

Owner: Bryan Elchert Revision: 0

Effective Date: July 17, 2013 Page: 8 of 10



ATTACHMENT I - PROTOCOL DEVIATION REPORT LOG

Log each Protocol Deviation Report in the table below. Attach the PDRs to this Attachment.

| PDR# | DESCRIPTION | DATE INITIATED | DATE RESOLVED |
|-----------|---------------------------------------|-------------------|------------------|
| | | INITIATED | KESOEVED |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | : | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | · · · · · · · · · · · · · · · · · · · | | |
| | | | |
| | | | |
| | | | |
| Comments: | | | |
| | | | |



Validation Protocol

Number: L13-VAL-100-055 Title: Spectrophotometer IQ/OQ/PQ Protocol

Owner: Bryan Elchert Revision: 0

Effective Date: July 17, 2013 Page: 9 of 10



IX. PROTOCOL DEVIATION REPORT (PDR)

General Information

| System Name: | Protocol Number: |
|--|---|
| | Protocol Step & Page No.: |
| | Instructions |
| InstructionsThe validation specia For exa | alist assigns a sequential report number for each deviation with a specific protocol. ample, 001, 002, etc. can be easily referenced in a report. |
| Reference the relevant protocol nu | umber, step and page number of the noted deviation above. |
| 2. Complete the below listed section | s. If necessary, use additional pages and attach any supporting info. |
| Report. | the protocol as an attachment. Summarize the impact of the deviation in the Validation |
| Description of Deviation: | |
| | |
| | |
| Investigation Evaluation and Results: | |
| | |
| Corrective Action and Resolution: | |
| Confective Action and Resolution. | |
| | |
| | |
| Overall Investigation Review: | |
| | |
| | |
| Prenared Rv | Date: |
| Prepared By: | Controlled Document |



Validation Protocol

Title: Spectrophotometer IQ/OQ/PQ Protocol Number: L13-VAL-100-055

Owner: Bryan Elchert Revision: 0

Effective Date: July 17, 2013 Page: 10 of 10



ATTACHMENT III - SIGNATURE IDENTIFICATION LOG SHEET

Identify in the table below any personnel involved in the execution of this protocol.

| Name | Affiliation | Signature | Initial Date |
|--|-------------|--|--------------|
| | | | |
| | Looman | overland de de disco de qu | |
| | | | |
| | | | 1000 |
| MALANETH CONTROL CONTR | | | |
| | | | |
| | | - About the control of the control o | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | : | | |
| | | | |
| | | | |
| | | | |